# **Newark Unified School District**



2011 General Obligation Authorization - Measure G











Citizens' Bond Oversight Committee Report September 12, 2017



# **Newark Unified School District 2011 General Obligation Authorization - Measure G**

On November 8, 2011, the voters of the NEWARK UNIFIED SCHOOL DISTRICT authorized MEASURE G under the Proposition 39 statutes. MEASURE G authorized the issuance of \$63 million in General Obligation Bonds. The proceeds of the Bonds are intended to be used to update aging classrooms, libraries, and science labs to meet earthquake/fire/safety standards; improve access for students with disabilities; remove asbestos, lead and hazardous materials; and improve energy/operational efficiency to maximize funding for instructional programs.

Measure G – Gener	ral Obligation Bonds	
Series A	Issued 7/30/2012	\$15,000,000
Series B	Issued 6/19/2014	\$30,000,000
Series C	Issued 7/13/2016	\$18,000,000
<b>Total Authorization</b>		\$63,000,000





# **Newark Unified School District** 2011 General Obligation Authorization - Measure G

Total Authorization Interest Income	\$ 63,000,000 \$ 209,963
Premium Issued to Pay Costs of Issuance Total Funds Available	\$ 370,000 \$ 63,579,963
Projects Related Costs:	
Expenditures as of 8-31-2017	\$ 48,058,569
Additional Encumbrances	\$ 2,089,036
Total Commitments	\$ 50,147,605
Budgets Remaining for Current Projects	\$ 1,014,613
Total Budgeted Projects	\$ 51,162,218
Funds Remaining for Approved Bond Projects	\$ 12,417,745
Total Project Funds Available	<u>\$ 63,579,963</u>





# **Newark Unified School District**Project Summary Report

Program Overall Summary Report

All Bond Projects

Cumulative as of 8-31-2017



PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
FROJECT	BODGET	LINCOMBLINED	DISBURSEMENT	BODGET KEMAINING	ENCOMBERED BAL.
110-800 - Bunker - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Bunker - Playground Equipment	\$50,000.00	\$12,738.34	(\$227.15)	\$37,261.66	\$12,511.19
110-809 - Bunker - Asphalt for Playgrounds (Closed)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Bunker - HVAC Systems (Closed)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Bunker - Roof Repair (Closed)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Bunker - EMS Controls (Closed)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Bunker - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Bunker Plumbing Repairs (Closed)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Bunker - Technology Upgrade	\$6,236.44	\$6,236.44	(\$963.77)	\$0.00	\$5,272.67
110-853 - Bunker - Clocks, Bells, PA (Closed)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
120-800 - Graham Elementary - Building (Closed)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment	\$86,396.85	\$74,974.28	(\$66,530.02)	\$11,422.57	\$8,444.26
120-809 - Graham - Asphalt for Playgrounds (Closed)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (Closed)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (Closed)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (Closed)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade	\$5,481.36	\$5,481.36	(\$963.76)	\$0.00	\$4,517.60
120-849 - Graham Elementary - Mold Abatement (Closed)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (Closed)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-800 - Kennedy - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment	\$152,011.95	\$152,011.95	(\$2,319.45)	\$0.00	\$149,692.50
130-806 - Kennedy Concrete Walkway Repairs (Closed)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (Closed)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (Closed)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (Closed)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (Closed)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-837 - Kennedy - Technology Upgrade	\$5,680.51	\$5,680.51	(\$963.77)	\$0.00	\$4,716.74
130-853 - Kennedy - Clocks, Bells, PA (Closed)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
140-650 - Lincoln - Facilities	\$701.77	\$701.77	(\$501.77)	\$0.00	\$200.00
140-800 - Lincoln - Building (Closed)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment	\$240,616.94	\$217,522.23	(\$157,669.32)	\$23,094.71	\$59,852.91
140-809 - Lincoln - Asphalt for Playgrounds	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (Closed)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (Closed)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems	\$1,457,294.82	\$1,457,294.82	(\$1,457,294.82)	\$0.00	\$0.00
140-824 - Lincoln - Roof Repair	\$298,104.90	\$298,104.90	(\$275,768.87)	\$0.00	\$22,336.03
140-825 - Lincoln - EMS Controls (Closed)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

DD O LEGT	PURCET	ENGLIMBERER	DICDUDCEMENT	DUDGET DEMANDING	ENCLIMBERED DAL
PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
140-837 - Lincoln - Technology Upgrade	\$5,675.89	\$5,675.89	(\$963.77)	\$0.00	\$4,712.12
140-853 - Lincoln - Clocks, Bells, PA (Closed)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
150-650 - Milani - Facilities (Closed)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Milani - Building	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Milani Roof - Playground Equipment	\$110,000.00	\$92,719.03	(\$71,449.59)	\$17,280.97	\$21,269.44
150-806 - Milani Concrete Walkway (Closed)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Milani - Asphalt for Playgrounds	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Milani, Gutter/Wall Repair in Library (Closed)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Milani - HVAC Systems	\$1,267,424.59	\$1,267,424.59	(\$1,215,365.86)	\$0.00	\$52,058.73
150-824 - Milani Roof Repair	\$995,131.45	\$995,131.45	(\$971,171.97)	\$0.00	\$23,959.48
150-825 - Milani - EMS Controls	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Milani - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Milani - Technology Upgrade	\$4,994.96	\$4,994.96	(\$963.77)	\$0.00	\$4,031.19
150-841 - Milani Playground Equipment Replacement (Closed)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-853 - Milani - Clocks, Bells, PA (Closed)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
160-650 - Musick - Facilities	\$421.88	\$421.88	(\$221.88)	\$0.00	\$200.00
160-800 - Musick - Building	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment	\$102,453.57	\$98,416.21	(\$82,664.38)	\$4,037.36	\$15,751.83
160-809 - Musick - Asphalt for Playgrounds (Closed)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-815 - Musick - HVAC Systems	\$1,631,390.92	\$1,631,390.92	(\$1,620,188.44)	\$0.00	\$11,202.48
160-824 - Musick - Roof Repair	\$838,704.26	\$838,704.26	(\$831,818.11)	\$0.00	\$6,886.15
160-825 - Musick - EMS Controls (Closed)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade	\$3,971.68	\$3,971.68	(\$963.76)	\$0.00	\$3,007.92
160-839 - Musick Portables (Closed)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (Closed)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (Closed)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
170-800 - Schilling - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment	\$190,000.00	\$175,061.91	(\$128,287.66)	\$14,938.09	\$46,774.25
170-809 - Schilling - Asphalt for Playgrounds (Closed)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems (Closed)	\$724,104.03	\$724,104.03	(\$724,104.03)	\$0.00	\$0.00
170-824 - Schilling - Roof Repair (Closed)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (Closed)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade	\$3,879.71	\$3,879.71	(\$963.76)	\$0.00	\$2,915.95
170-841 - Schilling Playground Equipment Replacemen (Closed)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (Closed)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-804 - Snow - Playground Equipment	\$170,000.00	\$163,422.77	(\$2,064.44)	\$6,577.23	\$161,358.33
180-809 - Snow - Asphalt for Playgrounds (Closed)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (Closed)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00

	2112.0				
PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
180-824 - Snow - Roof Repair (Closed)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (Closed)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade	\$3,789.93	\$3,789.93	(\$963.76)	\$0.00	\$2,826.17
180-841 - Snow Playground Equipment Replacement (Closed)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (Closed)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-650 - Newark Junior High - Facilities	\$296.21	\$296.21	(\$96.21)	\$0.00	\$200.00
200-800 - Newark Junion High - Building (Closed)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (Closed)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (Closed)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (Closed)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (Closed)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (Closed)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade	\$14,502.83	\$14,502.83	\$0.00	\$0.00	\$14,502.83
200-838 - Newark Junior High Gym Bleacher Repairs (Closed)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (Closed)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
300-650 - NMHS - Facilities	\$3,220.54	\$3,220.54	(\$1,303.67)	\$0.00	\$1,916.87
300-800 - NMHS - Building	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (Closed)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (Closed)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair	\$2,170,198.92	\$2,170,198.92	(\$2,033,109.58)	\$0.00	\$137,089.34
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (Closed)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs	\$6,405,105.22	\$6,405,105.22	(\$5,199,514.25)	\$0.00	\$1,205,590.97
300-825 - NMHS - EMS Controls (Closed)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (Closed)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (Closed)	\$14,222.18	\$14,222.18	(\$14,222.18)	\$0.00	\$0.00
300-836 - NMHS - Science Lab (Closed)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (Closed)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (Closed)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (Closed)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
400-650 - MacGregor - Facilities	\$572.20	\$572.20	(\$372.20)	\$0.00	\$200.00
400-800 - MacGregor - Building	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (Closed)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (Closed)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00

PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
400-809 - MacGregor - Asphalt for Playgrounds (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-815 - MacGregor HVAC System	\$3,148,988.31	\$3,148,988.31	(\$3,121,647.98)	\$0.00	\$27,340.33
400-824 - MacGregor - Roof Repair	\$1,610,296.68	\$1,610,296.68	(\$1,599,332.68)	\$0.00	\$10,964.00
400-827 - MacGregor - Exterior Painting	\$5,449.86	\$5,449.86	(\$5,422.49)	\$0.00	\$27.37
400-832 - MacGregor - Existing Classroom Renovations	\$29,765.80	\$29,765.80	(\$29,616.32)	\$0.00	\$149.48
400-834 - MacGregor Campus - Exterior Lighting (Closed)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
420-650 - Whiteford - Facilities	\$421.85	\$421.85	(\$221.85)	\$0.00	\$200.00
420-800 - Whiteford - Building (Closed)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (Closed)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System	\$1,272,884.33	\$1,272,884.33	(\$1,266,442.71)	\$0.00	\$6,441.62
420-816 - Whiteford - Classroom Office Lighting	\$6,300.00	\$6,300.00	(\$6,300.00)	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair	\$423,630.77	\$423,630.77	(\$408,505.24)	\$0.00	\$15,125.53
420-827 - Whiteford - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment	\$22,092.31	\$22,092.31	(\$22,092.31)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (Closed)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (Closed)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (Closed)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (Closed)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Survelliance (Closed)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (Closed)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Large Mower, Maintenance (Closed)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$355,576.03	\$355,576.03	(\$310,785.98)	\$0.00	\$44,790.05
600-808 - Fencing Repairs (Closed)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - UPS Backup at Elementary Sites (Closed)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (Closed)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (Closed)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Cafeteria Tables (Closed)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (Closed)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (Closed)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-800 - Facilities - Building	\$5,738,963.85	\$4,838,963.85	(\$4,838,963.85)	\$900,000.00	\$0.00
620-815 - Facilities HVAC Systems (Closed)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (Closed)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (Closed)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
900-000 - District Operations (Closed)	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$46,339.37	\$46,339.37	(\$46,339.37)	\$0.00	\$0.00
900-800 - District Office - Building (Closed)	\$11,917.20	\$11,917.20	(\$11,917.20)	\$0.00	\$0.00
900-815 - HVAC System (Closed)	\$9,825.44	\$9,825.44	(\$9,825.44)	\$0.00	\$0.00
Grand Total	\$51,162,218.35	\$50,147,605.76	(\$48,058,569.43)	\$1,014,612.59	\$2,089,036.33



# **Newark Unified School District**

**Project Summary Report – Closed Projects** 

Program Overall Summary Report

Closed Bond Projects

Cumulative as of 8-31-2017



PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
110-800 - Bunker - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-809 - Bunker - Asphalt for Playgrounds (Closed)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Bunker - HVAC Systems (Closed)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Bunker - Roof Repair (Closed)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Bunker - EMS Controls (Closed)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Bunker - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Bunker Plumbing Repairs (Closed)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-853 - Bunker - Clocks, Bells, PA (Closed)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
120-800 - Graham Elementary - Building (Closed)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (Closed)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (Closed)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (Closed)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (Closed)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (Closed)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (Closed)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-800 - Kennedy - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (Closed)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (Closed)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	(\$0.00)
130-815 - Kennedy - HVAC Systems (Closed)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (Closed)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (Closed)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (Closed)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
140-800 - Lincoln - Building (Closed)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (Closed)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (Closed)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (Closed)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (Closed)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
150-650 - Milani - Facilities (Closed)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-806 - Milani Concrete Walkway (Closed)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-812 - Milani, Gutter/Wall Repair in Library (Closed)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-827 - Milani - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-841 - Milani Playground Equipment Replacement (Closed)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-853 - Milani - Clocks, Bells, PA (Closed)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (Closed)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (Closed)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-839 - Musick Portables (Closed)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00

	21122				
PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
160-841 - Musick Playground Equipment Replacement (Closed)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (Closed)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
170-800 - Schilling - Building (Closed)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (Closed)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems (Closed)	\$724,104.03	\$724,104.03	(\$724,104.03)	(\$0.00)	\$0.00
170-824 - Schilling - Roof Repair (Closed)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (Closed)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-841 - Schilling Playground Equipment Replacemen (Closed)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (Closed)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (Closed)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (Closed)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (Closed)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (Closed)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-841 - Snow Playground Equipment Replacement (Closed)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (Closed)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-800 - Newark Junion High - Building (Closed)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (Closed)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (Closed)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (Closed)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (Closed)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (Closed)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (Closed)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (Closed)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (Closed)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (Closed)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (Closed)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (Closed)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (Closed)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (Closed)	\$14,222.18	\$14,222.18	(\$14,222.18)	\$0.00	\$0.00
300-836 - NMHS - Science Lab (Closed)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (Closed)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (Closed)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00

Expenses and Current Liabilities, Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
300-853 - NMHS - Clocks, Bells, PA (Closed)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (Closed)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (Closed)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-834 - MacGregor Campus - Exterior Lighting (Closed)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
420-800 - Whiteford - Building (Closed)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (Closed)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (Closed)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (Closed)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (Closed)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (Closed)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Survelliance (Closed)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (Closed)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Large Mower, Maintenance (Closed)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-808 - Fencing Repairs (Closed)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - UPS Backup at Elementary Sites (Closed)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (Closed)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (Closed)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Cafeteria Tables (Closed)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (Closed)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (Closed)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-815 - Facilities HVAC Systems (Closed)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (Closed)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (Closed)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (Closed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
900-000 - District Operations (Closed)	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-800 - District Office - Building (Closed)	\$11,917.20	\$11,917.20	(\$11,917.20)	\$0.00	\$0.00
900-815 - HVAC System (Closed)	\$9,825.44	\$9,825.44	(\$9,825.44)	\$0.00	\$0.00
Grand Total	\$21,178,547.30	\$21,178,547.30	(\$21,178,547.30)	\$0.00	(\$0.00)

CALIFORNIA FINANCIAL SERVICES PAGE 3 of 3 As of 8/31/2017 (rev 170530) RUN DATE: 09/06/2017



# **Newark Unified School District**

**Project Summary Report – Open Projects** 

Program Overall Summary Report

Open Bond Projects

Cumulative as of 8-31-2017



PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
110-804 - Bunker - Playground Equipment	\$50,000.00	\$12,738.34	(\$227.15)	\$37,261.66	\$12,511.19
110-837 - Bunker - Technology Upgrade	\$6,236.44	\$6,236.44	(\$963.77)	\$0.00	\$5,272.67
120-804 - Graham Elementary - Playground Equipment	\$86,396.85	\$74,974.28	(\$66,530.02)	\$11,422.57	\$8,444.26
120-837 - Graham Elementary - Technology Upgrade	\$5,481.36	\$5,481.36	(\$963.76)	\$0.00	\$4,517.60
130-804 - Kennedy - Playground Equipment	\$152,011.95	\$152,011.95	(\$2,319.45)	\$0.00	\$149,692.50
130-837 - Kennedy - Technology Upgrade	\$5,680.51	\$5,680.51	(\$963.77)	\$0.00	\$4,716.74
140-650 - Lincoln - Facilities	\$701.77	\$701.77	(\$501.77)	\$0.00	\$200.00
140-804 - Lincoln - Playground Equipment	\$240,616.94	\$217,522.23	(\$157,669.32)	\$23,094.71	\$59,852.91
140-809 - Lincoln - Asphalt for Playgrounds	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems	\$1,457,294.82	\$1,457,294.82	(\$1,457,294.82)	(\$0.00)	\$0.00
140-824 - Lincoln - Roof Repair	\$298,104.90	\$298,104.90	(\$275,768.87)	\$0.00	\$22,336.03
140-837 - Lincoln - Technology Upgrade	\$5,675.89	\$5,675.89	(\$963.77)	\$0.00	\$4,712.12
150-800 - Milani - Building	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Milani Roof - Playground Equipment	\$110,000.00	\$92,719.03	(\$71,449.59)	\$17,280.97	\$21,269.44
150-809 - Milani - Asphalt for Playgrounds	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-815 - Milani - HVAC Systems	\$1,267,424.59	\$1,267,424.59	(\$1,215,365.86)	\$0.00	\$52,058.73
150-824 - Milani Roof Repair	\$995,131.45	\$995,131.45	(\$971,171.97)	\$0.00	\$23,959.48
150-825 - Milani - EMS Controls	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-837 - Milani - Technology Upgrade	\$4,994.96	\$4,994.96	(\$963.77)	\$0.00	\$4,031.19
160-650 - Musick - Facilities	\$421.88	\$421.88	(\$221.88)	\$0.00	\$200.00
160-800 - Musick - Building	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment	\$102,453.57	\$98,416.21	(\$82,664.38)	\$4,037.36	\$15,751.83
160-815 - Musick - HVAC Systems	\$1,631,390.92	\$1,631,390.92	(\$1,620,188.44)	\$0.00	\$11,202.48
160-824 - Musick - Roof Repair	\$838,704.26	\$838,704.26	(\$831,818.11)	\$0.00	\$6,886.15
160-837 - Musick - Technology Upgrade	\$3,971.68	\$3,971.68	(\$963.76)	\$0.00	\$3,007.92
170-804 - Schilling - Playground Equipment	\$190,000.00	\$175,061.91	(\$128,287.66)	\$14,938.09	\$46,774.25
170-837 - Schilling - Technology Upgrade	\$3,879.71	\$3,879.71	(\$963.76)	\$0.00	\$2,915.95
180-804 - Snow - Playground Equipment	\$170,000.00	\$163,422.77	(\$2,064.44)	\$6,577.23	\$161,358.33
180-837 - Snow - Technology Upgrade	\$3,789.93	\$3,789.93	(\$963.76)	\$0.00	\$2,826.17
200-650 - Newark Junior High - Facilities	\$296.21	\$296.21	(\$96.21)	\$0.00	\$200.00
200-837 - Newark Junior High - Technology Upgrade	\$14,502.83	\$14,502.83	\$0.00	\$0.00	\$14,502.83
300-650 - NMHS - Facilities	\$3,220.54	\$3,220.54	(\$1,303.67)	\$0.00	\$1,916.87
300-800 - NMHS - Building	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair	\$2,170,198.92	\$2,170,198.92	(\$2,033,109.58)	(\$0.00)	\$137,089.34
300-824 - NMHS, 300 Bldg., Roof Repairs	\$6,405,105.22	\$6,405,105.22	(\$5,199,514.25)	\$0.00	\$1,205,590.97
300-860 - NMHS -Electrical panels	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
400-650 - MacGregor - Facilities	\$572.20	\$572.20	(\$372.20)	\$0.00	\$200.00
400-800 - MacGregor - Building	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-815 - MacGregor HVAC System	\$3,148,988.31	\$3,148,988.31	(\$3,121,647.98)	\$0.00	\$27,340.33
400-824 - MacGregor - Roof Repair	\$1,610,296.68	\$1,610,296.68	(\$1,599,332.68)	\$0.00	\$10,964.00
400-827 - MacGregor - Exterior Painting	\$5,449.86	\$5,449.86	(\$5,422.49)	\$0.00	\$27.37

PROJECT	BUDGET	ENCUMBERED	DISBURSEMENT	BUDGET REMAINING	ENCUMBERED BAL.
400-832 - MacGregor - Existing Classroom Renovations	\$29,765.80	\$29,765.80	(\$29,616.32)	\$0.00	\$149.48
400-860 - MacGregor -Electrical panels	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
420-650 - Whiteford - Facilities	\$421.85	\$421.85	(\$221.85)	\$0.00	\$200.00
420-815 - Whiteford - HVAC System	\$1,272,884.33	\$1,272,884.33	(\$1,266,442.71)	(\$0.00)	\$6,441.62
420-816 - Whiteford - Classroom Office Lighting	\$6,300.00	\$6,300.00	(\$6,300.00)	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair	\$423,630.77	\$423,630.77	(\$408,505.24)	\$0.00	\$15,125.53
530-804 - Technology Services - Playground Equipment	\$22,092.31	\$22,092.31	(\$22,092.31)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$355,576.03	\$355,576.03	(\$310,785.98)	\$0.00	\$44,790.05
620-800 - Facilities - Building	\$5,738,963.85	\$4,838,963.85	(\$4,838,963.85)	\$900,000.00	\$0.00
900-650 - Legal Notices -District Facilities	\$46,339.37	\$46,339.37	(\$46,339.37)	(\$0.00)	\$0.00
Grand Total	\$29,983,671.05	\$28,969,058.46	(\$26,880,022.13)	\$1,014,612.59	\$2,089,036.33



# **Newark Unified School District** *Project Encumbrance Report*

Project Encumbrance Report

Open Projects Only

Cumulative as of 8-31-2017



# ENCUMBRANCE REPORT NEWARK UNIFIED SCHOOL DISTRICT

**ENCUMBRANCES, EXPENSES AND CURRENT LIABILITIES** 

UP TO 09/01/2017

FUND 21:9100 (SERIES A), FUND 21:9101 (SERIES B), FUND 21:9102 (SERIES C), FUND 21:9135 US BANK, FUND 21:9150

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Creative Recreational Systems	\$12,738.34	(\$227.15)	\$12,511.19	Vendor Total
	\$12,738.34	(\$227.15)	\$12,511.19	Project Totals for 110-804 - Bunker - Playground Equipment
110-837 - BUNKER - TE	CHNOLOGY UPGF	ADE		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$6,236.44	(\$963.77)	\$5,272.67	Vendor Total
	\$6,236.44	(\$963.77)	\$5,272.67	Project Totals for 110-837 - Bunker - Technology Upgrade
120-804 - GRAHAM ELE	MENTARY - PLAY	GROUND EQUIP	PMENT	
120-804 - GRAHAM ELE	ENCUMBRANCE	GROUND EQUIP  EXPENDITURE	BALANCE	
VENDOR	1		BALANCE	Vendor Total
<b>VENDOR</b> Bailey Fence	ENCUMBRANCE	EXPENDITURE	BALANCE \$0.00	Vendor Total Vendor Total
	ENCUMBRANCE \$906.53	<b>EXPENDITURE</b> (\$906.53)	\$0.00 \$8,444.26	
VENDOR Bailey Fence Creative Recreational Systems	\$906.53 \$73,009.38	(\$906.53) (\$64,565.12)	\$0.00 \$8,444.26	Vendor Total

\$5,481.36	(\$062.76)	<b>*</b> 4 <b>=</b> 4 <b>=</b> 0 0	
¥=,:=:==	(\$963.76)	\$4,517.60	Vendor Total
\$5,481.36	(\$963.76)	\$4,517.60	Project Totals for 120-837 - Graham Elementary - Technology Upgrade
AYGROUND EQU	IIPMENT		
ENCUMBRANCE	EXPENDITURE	BALANCE	
\$151,554.48	(\$1,861.98)	\$149,692.50	Vendor Total
\$457.47	(\$457.47)	\$0.00	Vendor Total
\$152,011.95	(\$2,319.45)	\$149,692.50	Project Totals for 130-804 - Kennedy - Playground Equipment
CHNOLOGY UPG	GRADE		
ENCUMBRANCE	EXPENDITURE	BALANCE	
\$5,680.51	(\$963.77)	\$4,716.74	Vendor Total
\$5,680.51	(\$963.77)	\$4,716.74	Project Totals for 130-837 - Kennedy - Technology Upgrade
CILITIES			
ENCUMBRANCE	EXPENDITURE	BALANCE	
\$701.77	(\$501.77)	\$200.00	Vendor Total
\$701.77	(\$501.77)	\$200.00	Project Totals for 140-650 - Lincoln - Facilities
YGROUND EQUI	PMENT		
ENCUMBRANCE	EXPENDITURE	BALANCE	
\$216,905.29	(\$157,052.38)	\$59,852.91	Vendor Total
\$616.94	(\$616.94)	(\$0.00)	Vendor Total
	### AYGROUND EQUID	AYGROUND EQUIPMENT  ENCUMBRANCE EXPENDITURE  \$151,554.48 (\$1,861.98) \$457.47 (\$457.47)  \$152,011.95 (\$2,319.45)  CHNOLOGY UPGRADE  ENCUMBRANCE EXPENDITURE  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)  \$152,011.95 (\$963.77)  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)  \$5,680.51 (\$963.77)	AYGROUND EQUIPMENT   ENCUMBRANCE   EXPENDITURE   \$149,692.50   \$457.47   (\$457.47)   \$0.00   \$152,011.95   (\$2,319.45)   \$149,692.50   \$152,011.95   (\$2,319.45)   \$149,692.50   CHNOLOGY UPGRADE   ENCUMBRANCE   EXPENDITURE   BALANCE   \$5,680.51   (\$963.77)   \$4,716.74   \$5,680.51   (\$963.77)   \$4,716.74   \$1111ES   ENCUMBRANCE   EXPENDITURE   BALANCE   \$701.77   (\$501.77)   \$200.00   \$701.77   (\$501.77)   \$200.00   \$701.77   (\$501.77)   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$200.00   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701.77   \$701

	\$217,522.23	(\$157,669.32)	\$59,852.91	Project Totals for 140-804 - Lincoln - Playground Equipment
140-809 - LINCOLN - A	SPHALT FOR PLAY	GROUNDS		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BKF Engineers	\$11,991.32	(\$11,991.32)	\$0.00	Vendor Total
Dryco	\$311,428.65	(\$311,428.65)	\$0.00	Vendor Total
Forever Green	\$950.00	(\$950.00)	\$0.00	Vendor Total
Inspectacon Co	\$8,840.00	(\$8,840.00)	\$0.00	Vendor Total
ISI Inspection	\$10,761.78	(\$10,761.78)	\$0.00	Vendor Total
N.U.S.D.	\$0.00	\$0.00	\$0.00	Vendor Total
Sams Concrete	\$3,800.00	(\$3,800.00)	\$0.00	Vendor Total
Souto Bros.	\$9,600.00	(\$9,600.00)	\$0.00	Vendor Total
Storage Expre	\$450.00	(\$450.00)	\$0.00	Vendor Total
Tri Valley Excavating Co. Inc	\$16,287.00	(\$16,287.00)	\$0.00	Vendor Total
	\$374,108.75	(\$374,108.75)	00.02	Project Totals for 140-809 - Lincoln - Asphalt for Playgrounds
	\$374,100.73	(\$374,100.73)	φ0.00	Project rotals for 140-009 - Efficing - Aspiral for Playgrounds
140-815 - LINCOLN - H	VAC SYSTEMS			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
California Bank of Commerce	\$35,663.44	(\$35,663.44)	\$0.00	Vendor Total
D.L. Falk Construction	\$1,052,385.14	(\$1,052,385.14)	\$0.00	Vendor Total
DSA	\$492.00	(\$492.00)	\$0.00	Vendor Total
DSA School Inspectors Inc.	\$4,207.38	(\$4,207.38)	\$0.00	Vendor Total
Environmental	\$275,240.99	(\$275,240.99)	\$0.00	Vendor Total
Salas O'Brien	\$77,876.87	(\$77,876.87)	\$0.00	Vendor Total
United Inspection	\$11,429.00	(\$11,429.00)	\$0.00	Vendor Total
	\$1,457,294.82	(\$1,457,294.82)	\$0.00	Project Totals for 140-815 - Lincoln - HVAC Systems
140-824 - LINCOLN - R	OOF REPAIR			1
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
California Bank of Commerce	\$10,921.65	(\$10,921.65)	\$0.00	Vendor Total

D.L. Falk Construction	\$251,983.25	(\$230,665.22)	\$21,318.03	Vendor Total
Independent Roofing	\$23,500.00	(\$23,500.00)	\$0.00	Vendor Total
KPW Structural Engineers, Inc.	\$1,700.00	(\$1,700.00)	\$0.00	Vendor Total
United Inspection	\$10,000.00	(\$8,982.00)	\$1,018.00	Vendor Total
	\$298,104.90	(\$275,768.87)	\$22,336.03	Project Totals for 140-824 - Lincoln - Roof Repair
140-837 - LINCOLN - TE	CHNOLOGY UPGE	RADE		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$5,675.89	(\$963.77)	\$4,712.12	Vendor Total
	\$5,675.89	(\$963.77)	\$4,712.12	Project Totals for 140-837 - Lincoln - Technology Upgrade
150-800 - MILANI - BUI	LDING			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Sensible Environmental	\$49,812.61	(\$49,812.61)	\$0.00	Vendor Total
	\$49,812.61	(\$49,812.61)	\$0.00	Project Totals for 150-800 - Milani - Building
150-804 - MILANI ROOF	- PLAYGROUND	EQUIPMENT		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Creative Recreational Systems	\$92,719.03	(\$71,449.59)	\$21,269.44	Vendor Total
	\$92,719.03	(\$71,449.59)	\$21,269.44	Project Totals for 150-804 - Milani Roof - Playground Equipment
150-809 - MILANI - ASF		. ,	\$21,269.44	Project Totals for 150-804 - Milani Roof - Playground Equipment
150-809 - MILANI - ASF		. ,	\$21,269.44 BALANCE	Project Totals for 150-804 - Milani Roof - Playground Equipment
	PHALT FOR PLAYO	ROUNDS	, , :-	

DSA	\$3,356.80	(\$3,356.80)	\$0.00	Vendor Total		
DSA School Inspectors Inc.	\$8,135.00	(\$8,135.00)	\$0.00	Vendor Total		
Kielty Arborist Services	\$300.00	(\$300.00)	\$0.00	Vendor Total		
N.U.S.D Revolving Cash	\$2,397.60	(\$2,397.60)	\$0.00	Vendor Total		
Sams Concrete	\$2,850.00	(\$2,850.00)	\$0.00	Vendor Total		
Smith-Emery	\$4,757.96	(\$4,757.96)	(\$0.00)	Vendor Total		
	\$408,416.01	(\$408,416.01)	\$0.00	Project Totals for 150-809 - Milani - Asphalt for Playgrounds		
150-815 - MILANI - HVA	AC SYSTEMS					
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE			
California Bank of Commerce	\$38,668.19	(\$38,668.19)	\$0.00	Vendor Total		
Corovan Moving	\$19,283.62	(\$19,283.62)	\$0.00	Vendor Total		
D.L. Falk Construction	\$1,108,263.82	(\$1,056,205.09)	\$52,058.73	Vendor Total		
DSA	\$18,050.45	(\$18,050.45)	\$0.00	Vendor Total		
DSA School Inspectors Inc.	\$4,070.00	(\$4,070.00)	\$0.00	Vendor Total		
Salas O'Brien	\$68,242.51	(\$68,242.51)	\$0.00	Vendor Total		
United Inspection	\$10,846.00	(\$10,846.00)	\$0.00	Vendor Total		
	\$1,267,424.59	(\$1,215,365.86)	\$52,058.73	Project Totals for 150-815 - Milani - HVAC Systems		
150-824 - MILANI ROOF	REPAIR	l				
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE			
California Bank of Commerce	\$41,944.01	(\$41,944.01)	\$0.00	Vendor Total		
D.L. Falk Construction	\$919,687.44	(\$897,711.96)	\$21,975.48	Vendor Total		
Independent Roofing	\$23,500.00	(\$23,500.00)	\$0.00	Vendor Total		
United Inspection	\$10,000.00	(\$8,016.00)	\$1,984.00	Vendor Total		
	\$995,131.45	(\$971,171.97)	\$23,959.48	Project Totals for 150-824 - Milani Roof Repair		
	<u> </u>					
	<del>1</del> 1	· ·				

#### 150-825 - MILANI - EMS CONTROLS

	ENCUMBRANCE	EXPENDITURE	BALANCE	
Environmental	\$109,901.33	(\$109,901.33)	\$0.00	Vendor Total
Salas O'Brien	\$575.03	(\$575.03)	\$0.00	Vendor Total
	\$110,476.36	(\$110,476.36)	\$0.00	Project Totals for 150-825 - Milani - EMS Controls
150-837 - MILANI - TEC	CHNOLOGY UPGRA	ADE		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$4,994.96	(\$963.77)	\$4,031.19	Vendor Total
	\$4,994.96	(\$963.77)	\$4,031.19	Project Totals for 150-837 - Milani - Technology Upgrade
160-650 - MUSICK - FAC	CILITIES			I
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
VENDOR East Bay Blue	#421.88	(\$221.88)		Vendor Total
				Vendor Total
	\$421.88	(\$221.88)	\$200.00	
			\$200.00	Vendor Total  Project Totals for 160-650 - Musick - Facilities
	\$421.88 \$421.88	(\$221.88)	\$200.00	
East Bay Blue	\$421.88 \$421.88	(\$221.88)	\$200.00	
East Bay Blue  160-800 - MUSICK - BU	\$421.88 \$421.88	(\$221.88) (\$221.88)	\$200.00 \$200.00 BALANCE	
East Bay Blue  160-800 - MUSICK - BU  VENDOR	\$421.88 \$421.88 ILDING ENCUMBRANCE	(\$221.88) (\$221.88)	\$200.00 \$200.00 BALANCE	Project Totals for 160-650 - Musick - Facilities
East Bay Blue  160-800 - MUSICK - BU  VENDOR	\$421.88 \$421.88 ILDING ENCUMBRANCE	(\$221.88) (\$221.88)	\$200.00 \$200.00 BALANCE \$0.00	Project Totals for 160-650 - Musick - Facilities
East Bay Blue  160-800 - MUSICK - BU  VENDOR	\$421.88  \$421.88  ILDING  ENCUMBRANCE  \$60,965.05	(\$221.88)  (\$221.88)  EXPENDITURE (\$60,965.05)	\$200.00 \$200.00 BALANCE \$0.00	Project Totals for 160-650 - Musick - Facilities  Vendor Total
East Bay Blue  160-800 - MUSICK - BU  VENDOR  Sensible Environmental	\$421.88  \$421.88  ILDING  ENCUMBRANCE  \$60,965.05	(\$221.88)  (\$221.88)  EXPENDITURE (\$60,965.05)	\$200.00 \$200.00 BALANCE \$0.00	Project Totals for 160-650 - Musick - Facilities  Vendor Total
160-800 - MUSICK - BU  VENDOR  Sensible Environmental  160-804 - MUSICK - PLA  VENDOR	\$421.88  \$421.88  ILDING  ENCUMBRANCE  \$60,965.05  \$60,965.05  AYGROUND EQUIP	(\$221.88)  (\$221.88)  EXPENDITURE (\$60,965.05)  (\$60,965.05)	\$200.00 \$200.00 BALANCE \$0.00	Project Totals for 160-650 - Musick - Facilities  Vendor Total
160-800 - MUSICK - BU  VENDOR  Sensible Environmental  160-804 - MUSICK - PLA	\$421.88  \$421.88  ILDING  ENCUMBRANCE \$60,965.05  \$60,965.05  AYGROUND EQUIF ENCUMBRANCE	(\$221.88)  (\$221.88)  EXPENDITURE (\$60,965.05)  (\$60,965.05)	\$200.00 \$200.00  BALANCE \$0.00  BALANCE \$0.00	Project Totals for 160-650 - Musick - Facilities  Vendor Total  Project Totals for 160-800 - Musick - Building

	\$98,416.21	(\$82,664.38)	\$15,751.83	Project Totals for 160-804 - Musick - Playground Equipment
160-815 - MUSICK - H	VAC SYSTEMS			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BRCO Construction	\$1,429,307.34	(\$1,418,104.86)	\$11,202.48	Vendor Total
Corovan Moving	\$3,398.09	(\$3,398.09)	(\$0.00)	Vendor Total
DSA	\$18,295.08	(\$18,295.08)	\$0.00	Vendor Total
OSA School Inspectors Inc.	\$1,320.00	(\$1,320.00)	\$0.00	Vendor Total
JB Jordan & Associates	\$2,707.75	(\$2,707.75)	\$0.00	Vendor Total
Salas O'Brien	\$165,809.66	(\$165,809.66)	(\$0.00)	Vendor Total
United Inspection	\$10,553.00	(\$10,553.00)	\$0.00	Vendor Total
	,			
	\$1,631,390.92	(\$1,620,188.44)	\$11,202.48	Project Totals for 160-815 - Musick - HVAC Systems
160-824 - Musick - R	OOF REPAIR			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BRCO Construction	\$805,541.44	(\$802,019.44)	\$3,522.00	Vendor Total
DSA	\$1,396.67	(\$1,396.67)	\$0.00	Vendor Total
ndependent Roofing	\$21,766.15	(\$21,350.00)	\$416.15	Vendor Total
United Inspection	\$10,000.00	(\$7,052.00)	\$2,948.00	Vendor Total
	\$838,704.26	(\$831,818.11)	\$6,886.15	Project Totals for 160-824 - Musick - Roof Repair
160-837 - Musicк - Т	ECHNOLOGY UPGR	ADE		1
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$3,971.68	(\$963.76)	\$3,007.92	Vendor Total
	- 1	I		
	\$3,971.68	(\$963.76)	\$3,007.92	Project Totals for 160-837 - Musick - Technology Upgrade

#### 170-804 - SCHILLING - PLAYGROUND EQUIPMENT

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Creative Recreational Systems	\$175,061.91	(\$128,287.66)	\$46,774.25	Vendor Total
	\$175,061.91	(\$128,287.66)	\$46,774.25	Project Totals for 170-804 - Schilling - Playground Equipment
	. ,	,	, ,	
170-837 - SCHILLING -	TECHNOLOGY UP	GRADE		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$3,879.71	(\$963.76)	\$2,915.95	Vendor Total
	\$3,879.71	(\$963.76)	\$2 915 95	Project Totals for 170-837 - Schilling - Technology Upgrade
	ψο,οτο.τ1	(ψοσο.7σ)	Ψ2,510.55	Troject rotals for 170-007 - defining - recliniology opgrade
180-804 - SNOW - PLAY	GROUND FOUR	IFNIT		
	ENCUMBRANCE	EXPENDITURE	BALANCE	
VENDOR	+			Vender Teksl
Creative Recreational Systems	\$163,422.77	(\$2,064.44)	\$161,358.33	Vendor Total
	\$163,422.77	(\$2,064.44)	\$161,358.33	Project Totals for 180-804 - Snow - Playground Equipment
180-837 - SNOW - TECH	INOLOGY UPGRAI	DE		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$3,789.93	(\$963.76)	\$2,826.17	Vendor Total
•				
	\$3,789.93	(\$963.76)	\$2,826.17	Project Totals for 180-837 - Snow - Technology Upgrade
000 (50 News to low				
200-650 - NEWARK JUN	_ <del>,</del>			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
East Bay Blue	\$296.21	(\$96.21)	\$200.00	Vendor Total
	\$296.21	(\$96.21)	\$200.00	Project Totals for 200-650 - Newark Junior High - Facilities
	4233.21	(400.21)	<b>4_00.00</b>	.,
	1			l .

	IIOR HIGH - TECH			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
DecoTech Systems	\$14,502.83	\$0.00	\$14,502.83	Vendor Total
	\$14,502.83	\$0.00	\$14,502.83	Project Totals for 200-837 - Newark Junior High - Technology Upgrade
300-650 - NMHS - FACI	LITIES			<u> </u>
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
East Bay Blue	\$3,220.54	(\$1,303.67)	\$1,916.87	Vendor Total
	\$3,220.54	(\$1,303.67)	\$1 Q16 Q7	Project Totals for 300-650 - NMHS - Facilities
	\$3,220.34	(\$1,303.07)	φ1,910.07	Project Totals for 300-000 - NWING - Pacificles
300-800 - NMHS - BUIL	DING			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
AEDIS Architects	\$0.00	\$0.00	\$0.00	Vendor Total
Sensible Environmental	\$18,539.24	(\$18,539.24)	\$0.00	Vendor Total
	\$18,539.24	(\$18,539.24)	\$0.00	Project Totals for 300-800 - NMHS - Building
300-815 - NEWARK MEN	MORIAL HVAC CO	ONTROL SYSTE	M REPAIR	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Air Cold Supply	\$9,243.42	(\$9,243.42)		Vendor Total
BRCO Construction	\$554,148.20	(\$554,148.20)	(\$0.00)	Vendor Total
California Bank of Commerce	\$39,222.92	(\$39,222.92)	\$0.00	Vendor Total
D.L. Falk Construction	\$870,398.77	(\$843,810.16)	\$26,588.61	Vendor Total
OSA	\$5,166.00	(\$5,166.00)	\$0.00	Vendor Total
		(\$93,671.37)	\$0.00	Vendor Total
	\$93,671.37	(ψ95,071.57)		
DSA School Inspectors Inc. Environmental	\$93,671.37 \$370,090.01	(\$370,090.01)	\$0.00	Vendor Total
DSA School Inspectors Inc.	• • •	` ,	\$0.00 \$0.00	

Smith & Sons Electric, Inc.	\$17,431.00	(\$17,431.00)	\$0.00	Vendor Total				
United Inspection	\$12,864.19	(\$4,470.00)	\$8,394.19	Vendor Total				
	\$2,170,198.92	(\$2,033,109.58)	\$137 089 34	Project Totals for 300-815 - Newark Memorial HVAC Control System Repair				
	Ψ2,170,100.02	(\$2,000,100.00)	Ψ101,000.04	Troject rotals for occ ore from the memorial free contact cyclem repair				
300-824 - NMHS, 300 BLDG., ROOF REPAIRS								
		T	DAI ANOE					
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	Van day Takal				
BRCO Construction	\$1,581,678.07	(\$1,581,678.07)		Vendor Total				
California Bank of Commerce	\$77,528.23	(\$77,528.23)		Vendor Total				
Carlisle Roofing	(\$3,092.30)	\$3,092.30		Vendor Total				
Coast Insulation	\$42,740.00	\$0.00		Vendor Total				
D.L. Falk Construction	\$1,814,281.59	(\$691,847.92)	\$1,122,433.67	Vendor Total				
DSA	\$28,883.55	(\$28,883.55)	\$0.00	Vendor Total				
DSA School Inspectors Inc.	\$19,332.50	(\$19,332.50)	\$0.00	Vendor Total				
Environmental	\$2,646,322.45	(\$2,646,322.45)	\$0.00	Vendor Total				
Hung Construction Builder Inc.	\$11,880.00	(\$11,880.00)	\$0.00	Vendor Total				
Independent Roofing	\$86,498.11	(\$70,650.00)	\$15,848.11	Vendor Total				
Legacy Roofing	\$28,904.00	(\$28,904.00)	\$0.00	Vendor Total				
Musson Theatrical	\$6,000.00	(\$6,000.00)	\$0.00	Vendor Total				
Rentafence	\$576.19	\$0.00	\$576.19	Vendor Total				
Salas O'Brien	\$26,800.00	(\$25,970.00)	\$830.00	Vendor Total				
Sensible Environmental	\$12,345.00	\$0.00	\$12,345.00	Vendor Total				
Smith-Emery	\$1,382.03	(\$1,382.03)	\$0.00	Vendor Total				
Smith & Sons Electric, Inc.	\$8,045.80	(\$8,045.80)	\$0.00	Vendor Total				
United Inspection	\$15,000.00	(\$4,182.00)	\$10,818.00	Vendor Total				
	<u>'</u>							
	\$6,405,105.22	(\$5,199,514.25)	\$1,205,590.97	Project Totals for 300-824 - NMHS, 300 Bldg., Roof Repairs				
300-860 - NMHS -ELE	CTRICAL PANELS							
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE					
Smith & Sons Electric, Inc.	\$700.00	(\$700.00)	\$0.00	Vendor Total				

	\$700.00	(\$700.00)	\$0.00	Project Totals for 300-860 - NMHS -Electrical panels
400-650 - MACGREG	OR - FACILITIES			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
East Bay Blue	\$572.20	(\$372.20)	\$200.00	Vendor Total
		<u>.</u>		
	\$572.20	(\$372.20)	\$200.00	Project Totals for 400-650 - MacGregor - Facilities
400-800 - MACGREG	or - Building	l		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Sensible Environmental	\$69,136.57	(\$69,136.57)	(\$0.00)	Vendor Total
	\$69,136.57	(\$69,136.57)	(\$0.00)	Project Totals for 400-800 - MacGregor - Building
400-815 - MACGREG	OR HVAC SYSTEM			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Alliance Cont.	\$1,895.00	(\$1,895.00)	\$0.00	Vendor Total
BRCO Construction	\$2,673,476.91	(\$2,653,938.39)	\$19,538.52	Vendor Total
Corovan Moving	\$42,609.82	(\$42,609.82)	\$0.00	Vendor Total
DSA	\$31,566.93	(\$31,566.93)	\$0.00	Vendor Total
Environmental	\$116,874.70	(\$116,874.70)	\$0.00	Vendor Total
Protection One	A 40 F 00	(¢42E 00)	\$0.00	Vendor Total
	\$435.00	(\$435.00)	ψ0.00	Vendor Total
Salas O'Brien	\$265,062.14	(\$265,062.14)	\$0.00	Vendor Total
	·			
Salas O'Brien	\$265,062.14	(\$265,062.14)	\$0.00	Vendor Total
Salas O'Brien Smith & Sons Electric, Inc.	\$265,062.14 \$0.00	(\$265,062.14) \$0.00	\$0.00 \$0.00	Vendor Total  Vendor Total
Salas O'Brien Smith & Sons Electric, Inc.	\$265,062.14 \$0.00	(\$265,062.14) \$0.00	\$0.00 \$0.00 \$7,801.81	Vendor Total  Vendor Total
Salas O'Brien Smith & Sons Electric, Inc.	\$265,062.14 \$0.00 \$17,067.81 \$3,148,988.31	(\$265,062.14) \$0.00 (\$9,266.00)	\$0.00 \$0.00 \$7,801.81	Vendor Total Vendor Total Vendor Total

BRCO Construction	\$1,554,506.32	(\$1,554,506.32)	\$0.00	Vendor Total
DSA	\$4,126.92	(\$4,126.92)	\$0.00	Vendor Total
Independent Roofing	\$23,700.00	(\$23,700.00)	\$0.00	Vendor Total
KPW Structural Engineers, Inc.	\$850.00	(\$850.00)	\$0.00	Vendor Total
Oscar's Expert Tree Service	\$7,650.00	(\$7,650.00)	\$0.00	Vendor Total
Smith-Emery	\$463.44	(\$463.44)	(\$0.00)	Vendor Total
United Inspection	\$19,000.00	(\$8,036.00)	\$10,964.00	Vendor Total
	\$1,610,296.68	(\$1,599,332.68)	\$10,964.00	Project Totals for 400-824 - MacGregor - Roof Repair
400-827 - MACGREGOR	R - EXTERIOR PAIN	ITING		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
AEDIS Architects	\$0.00	\$0.00	\$0.00	Vendor Total
BRCO Construction	\$5,449.86	(\$5,422.49)	\$27.37	Vendor Total
	\$5,449.86	(\$5,422.49)	\$27.37	Project Totals for 400-827 - MacGregor - Exterior Painting
400-832 - MACGREGOR	R - EXISTING CLAS	SSROOM RENOV	ATIONS	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BRCO Construction	\$29,765.80	(\$29,616.32)	\$149.48	Vendor Total
	,	-		
	\$29,765.80	(\$29,616.32)	\$149.48	Project Totals for 400-832 - MacGregor - Existing Classroom Renovations
400-860 - MACGREGOR	-ELECTRICAL PA	NELS		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Smith & Sons Electric, Inc.	\$6,547.00	(\$6,547.00)	\$0.00	Vendor Total
	,			
	\$6,547.00	(\$6,547.00)	\$0.00	Project Totals for 400-860 - MacGregor -Electrical panels
				<u>l</u>

#### 420-650 - WHITEFORD - FACILITIES

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
East Bay Blue	\$421.85	(\$221.85)	\$200.00	Vendor Total
	\$421.85	(\$221.85)	\$200.00	Project Totals for 420-650 - Whiteford - Facilities
420-815 - WHITEFOR	D - HVAC SYSTEM			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BRCO Construction	\$1,168,307.08	(\$1,161,865.46)	\$6,441.62	Vendor Total
Corovan Moving	\$28,299.02	(\$28,299.02)	(\$0.00)	Vendor Total
DSA	\$14,452.59	(\$14,452.59)	\$0.00	Vendor Total
Salas O'Brien	\$50,421.64	(\$50,421.64)	\$0.00	Vendor Total
United Inspection	\$11,404.00	(\$11,404.00)	\$0.00	Vendor Total
	\$1,272,884.33	(\$1,266,442.71)	\$6,441.62	Project Totals for 420-815 - Whiteford - HVAC System
420-816 - WHITEFOR				
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Salas O'Brien	\$6,300.00	(\$6,300.00)	\$0.00	Vendor Total
	\$6,300.00	(\$6,300.00)	\$0.00	Project Totals for 420-816 - Whiteford - Classroom Office Lighting
420-824 - WHITEFOR	d - Roof Repair			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
BRCO Construction	\$400,655.77	(\$389,037.24)	\$11,618.53	Vendor Total
Independent Roofing	\$12,975.00	(\$12,975.00)	\$0.00	Vendor Total
United Inspection	\$10,000.00	(\$6,493.00)	\$3,507.00	Vendor Total
		•		
	\$423,630.77	(\$408,505.24)	\$15,125.53	Project Totals for 420-824 - Whiteford - Roof Repair

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
N.U.S.D.	\$22,092.31	(\$22,092.31)	\$0.00	Vendor Total
	\$22,092.31	(\$22,092.31)	\$0.00	Project Totals for 530-804 - Technology Services - Playground Equipment
600-650 - MAINT, OPE	ERATION & TRANS	- FACILITIES		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
ARC Northern	\$10,989.27	(\$10,989.27)	\$0.00	Vendor Total
Bay Area News	\$194.04	(\$194.04)	(\$0.00)	Vendor Total
East Bay Blue	\$72.35	(\$72.35)	(\$0.00)	Vendor Total
Lozano Smith	\$70,434.24	(\$70,434.24)	\$0.00	Vendor Total
N.U.S.D.	\$242,872.38	(\$198,082.33)	\$44,790.05	Vendor Total
Salas O'Brien	\$31,013.75	(\$31,013.75)	\$0.00	Vendor Total
620-800 - FACILITIES	- Building			
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
			DALANGE	
AEDIS Architects	\$67,148.10	(\$67,148.10)		Vendor Total
	_	(\$67,148.10) (\$265,025.00)	\$0.00	Vendor Total  Vendor Total
California Financial Services	\$67,148.10	` ′	\$0.00 \$0.00	
California Financial Services Christy White Accountancy	\$67,148.10 \$265,025.00	(\$265,025.00)	\$0.00 \$0.00 \$0.00	Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath	\$67,148.10 \$265,025.00 \$12,348.46	(\$265,025.00) (\$12,348.46)	\$0.00 \$0.00 \$0.00 \$0.00	Vendor Total  Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00	(\$265,025.00) (\$12,348.46) (\$6,000.00)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total Vendor Total Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver DecoTech Systems	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00 \$2,202.50	(\$265,025.00) (\$12,348.46) (\$6,000.00) (\$2,202.50)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total Vendor Total Vendor Total Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver DecoTech Systems Independent Roofing	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00 \$2,202.50 \$3,641.44	(\$265,025.00) (\$12,348.46) (\$6,000.00) (\$2,202.50) (\$3,641.44)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total Vendor Total Vendor Total Vendor Total Vendor Total Vendor Total
AEDIS Architects California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver DecoTech Systems Independent Roofing Lozano Smith Nor Cal Construction	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00 \$2,202.50 \$3,641.44 \$48,672.00	(\$265,025.00) (\$12,348.46) (\$6,000.00) (\$2,202.50) (\$3,641.44) (\$48,672.00)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver DecoTech Systems Independent Roofing Lozano Smith Nor Cal Construction	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00 \$2,202.50 \$3,641.44 \$48,672.00 \$21,885.17	(\$265,025.00) (\$12,348.46) (\$6,000.00) (\$2,202.50) (\$3,641.44) (\$48,672.00) (\$21,885.17)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total
California Financial Services Christy White Accountancy Crowe Horwath Dannis Woliver DecoTech Systems Independent Roofing Lozano Smith	\$67,148.10 \$265,025.00 \$12,348.46 \$6,000.00 \$2,202.50 \$3,641.44 \$48,672.00 \$21,885.17 \$20,048.28	(\$265,025.00) (\$12,348.46) (\$6,000.00) (\$2,202.50) (\$3,641.44) (\$48,672.00) (\$21,885.17) (\$20,048.28)	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Vendor Total  Vendor Total

	\$4,838,963.85	(\$4,838,963.85)	\$0.00	Project Totals for 620-800 - Facilities - Building
000 / F0   L F0 N N O	TIOSC DISTRICT FA	OU ITIES		
900-650 - LEGAL NO	TICES -DISTRICT FA	CILITIES		
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	
Bay Area News	\$1,900.22	(\$1,900.22)	\$0.00	Vendor Total
Dannis Woliver	\$332.50	(\$332.50)	\$0.00	Vendor Total
Lozano Smith	\$37,788.50	(\$37,788.50)	\$0.00	Vendor Total
Sign A Rama	\$6,318.15	(\$6,318.15)	\$0.00	Vendor Total
	\$46,339.37	(\$46,339.37)	\$0.00	Project Totals for 900-650 - Legal Notices -District Facilities
	\$28,969,058.46	(\$26,880,022.13)	\$2,089,036.33	District Grand Totals for Newark Unified School District (for selected data)



# **Newark Unified School District**

**Project Expenditure Report** 

**Project Expenditure Report** 

**Bond Expenditures** 

5-1-2017 to 8-31-2017



Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

#### 110-804 - Bunker - Playground Equipment

C - Cons	C - Construction													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM		
08/16/2017	Creative Recreational System	50997664	Playground Improvements				227.15							
	C - Construction	Subtotal	\$227.15	0.00	0.00	0.00	227.15	0.00	0.00	0.00	0.00	0.00		
	Project	Subtotal	\$227.15											

#### 120-804 - Graham Elementary - Playground Equipment

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
05/03/2017	Creative Recreational System	50925392	Play Structures				24,891.50					
06/09/2017	Cresco	50941195	Rental Equipment				28.01					
06/09/2017	Cresco	50941195	Rental Equipment				390.71					
06/09/2017	Cresco	50941195	Rental Equipment				635.26					
06/09/2017	Cresco	50941195	Unpaid Tax				0.13					
06/09/2017	Cresco	50941195	Unpaid Tax				4.26					
06/14/2017	Creative Recreational System	50942133	Play Structures				1,420.00					
06/21/2017	Bailey Fence	50943379	Temporary Fencing				906.53					
06/30/2017	Creative Recreational System	50995990 [CL]	Play Structures				(1,420.00)					
08/02/2017	Creative Recreational System	50995990 [CL]	Play Structures				1,420.00					
08/02/2017	Creative Recreational System	50995990	Play Structures				(1,420.00)					
08/16/2017	Creative Recreational System	50997664	Playground Improvements				133.17					
	C - Construction	Subtotal	\$26,989.57	0.00	0.00	0.00	26,989.57	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$26,989.57									

#### 130-804 - Kennedy - Playground Equipment

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/09/2017	Cresco	50941195	Rental Equipment				28.01					
06/09/2017	Cresco	50941195	Rental Equipment				427.57					
06/09/2017	Cresco	50941195	Unpaid Tax				0.13					
06/09/2017	Cresco	50941195	Unpaid Tax				1.76					
08/16/2017	Creative Recreational Syste	50997664	Playground Improvements				1,861.98					
	C - Construction	Subtotal	\$2,319.45	0.00	0.00	0.00	2,319.45	0.00	0.00	0.00	0.00	0.00
		•	•						-			
	Project	Subtotal	\$2,319.45									

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

#### 140-804 - Lincoln - Playground Equipment

C - Cons	CONSTRUCTION  ACTIVITY PAYEE WARRANT DESCRIPTION MAIN CONSTRUCTION DEMOLITION OTHER INTERIM INSPECTIONS CONSTRUCTION FURNITURE LABOR														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM			
06/09/2017	Cresco	50941195	Rental Equipment				56.01								
06/09/2017	Cresco	50941195	Rental Equipment				558.37								
06/09/2017	Cresco	50941195	Unpaid Tax				0.25								
06/09/2017	Cresco	50941195	Unpaid Tax				2.31								
08/16/2017	Creative Recreational System	50997664	Playground Improvements				127,061.24								
08/16/2017	Creative Recreational System	50997664	Playground Improvements				2,600.01								
08/25/2017	Creative Recreational System	50998724	Playground Improvements				27,391.13								
	C - Construction	Subtotal	\$157,669.32	0.00	0.00	0.00	157,669.32	0.00	0.00	0.00	0.00	0.00			
			-		•					•					
	Project	Subtotal	\$157,669.32												

#### 140-809 - Lincoln - Asphalt for Playgrounds

C - Cons	C - Construction													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM		
06/30/2017	Tri Valley Excavating Co. Inc	AP17-00446 [CL]	Playground Improvements				814.35							
08/14/2017	Tri Valley Excavating Co. Inc	AP17-00446 [CL]	Playground Improvements				(814.35)							
08/14/2017	Tri Valley Excavating Co. Inc	AP17-00446	Playground Improvements				814.35							
	C - Construction	Subtotal	\$814.35	0.00	0.00	0.00	814.35	0.00	0.00	0.00	0.00	0.00		
	Project	Subtotal	\$814.35											

#### 140-815 - Lincoln - HVAC Systems

C - Cons	C - Construction													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM		
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	49,752.29										
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	6,730.06										
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(49,752.29)										
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	49,752.29										
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(6,730.06)										
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	6,730.06										
	C - Construction	Subtotal	\$56,482.35	56,482.35	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
	Project	Subtotal	\$56,482.35											

#### 140-824 - Lincoln - Roof Repair

C - Cons	struction		C - Construction													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM				
05/19/2017	United Inspection	50927208	BOND -Inspection Services			•			1,632.00	·		·				

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

ACTIVITY DATE	Struction PAYEE NAME	WARRANT / PAYMENT	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE &	LABOR COMPLIANCE
		NUMBER		COSTS							EQUIPMENT	PROGRAM
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	8,524.97								
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	2,654.97								l
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(8,524.97)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	8,524.97								
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(2,654.97)								
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	2,654.97								
	C - Construction	Subtotal	\$12,811.94	11,179.94	0.00	0.00	0.00	0.00	1,632.00	0.00	0.00	0.00
					<b>.</b>							
	Project	Subtotal	\$12,811.94									

#### 150-804 - Milani Roof - Playground Equipment

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
08/16/2017	Creative Recreational System	50997664	Playground Improvements				51,332.76					
08/16/2017	Creative Recreational System	50997664	Playground Improvements				1,109.03					
08/25/2017	Creative Recreational System	50998724	Playground Improvements				19,007.80					
	C - Construction	Subtotal	\$71,449.59	0.00	0.00	0.00	71,449.59	0.00	0.00	0.00	0.00	0.00
•										•		
	Project	Subtotal	\$71,449.59									

#### 150-815 - Milani - HVAC Systems

B - Pla	= · · · · · · · · · · · · · · · · · · ·													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS					
06/09/201	7 Salas O'Brien	50941204	Costs for Approved		575.04									
	B - Planning	Subtotal	\$575.04	0.00	575.04	0.00	0.00	0.00	0.00	0.00	0.00	0.00		

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	47,140.44								
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	3,534.80								
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(47,140.44)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	47,140.44								
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(3,534.80)								
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	3,534.80								
	C - Construction	Subtotal	\$50,675.24	50,675.24	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
					•		<b>.</b>					
	Project	Subtotal	\$51,250.28									

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

#### 150-824 - Milani Roof Repair

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	19,530.11								
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	6,810.62								
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(19,530.11)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	19,530.11								
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(6,810.62)								
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	6,810.62								
	C - Construction	Subtotal	\$26,340.73	26,340.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$26,340.73									

#### 150-825 - Milani - EMS Controls

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/09/2017	Salas O'Brien	50941204	Costs for Approved		575.03							
	B - Planning	Subtotal	\$575.03	0.00	575.03	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$575.03									

#### 160-804 - Musick - Playground Equipment

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
05/03/2017	Creative Recreational System	50925392	Play Structure				13,358.56					
05/03/2017	Creative Recreational System	50925392	Play Structures				17,626.35					
06/14/2017	Creative Recreational System	50942133	Play Structure				460.00					
06/14/2017	Creative Recreational System	50942133	Play Structures				920.00					
06/21/2017	Bailey Fence	50943379	Temporary Fencing				2,719.50					
06/30/2017	Creative Recreational System	50995990 [CL]	Play Structures				1,773.36					
08/02/2017	Creative Recreational System	50995990 [CL]	Play Structures				(1,773.36)					
08/02/2017	Creative Recreational System	50995990	Play Structures				1,773.36					
08/16/2017	Creative Recreational System	50997664	Playground Improvements				210.81					
	C - Construction	Subtotal	\$37,068.58	0.00	0.00	0.00	37,068.58	0.00	0.00	0.00	0.00	0.00
			•									
	Project	Subtotal	\$37,068.58									

#### 160-815 - Musick - HVAC Systems

B - Planning

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	DSA	50993919 [CL]	Review fees		698.33							
07/14/2017	DSA	50993919 [CL]	Review fees		(698.33)							
07/14/2017	DSA	50993919	Review fees		698.33							
	B - Planning	Subtotal	\$698.33	0.00	698.33	0.00	0.00	0.00	0.00	0.00	0.00	0.00

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	93,628.41								
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(54,230.21)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	54,230.21								
	C - Construction	Subtotal	\$93,628.41	93,628.41	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
		•										
	Project	Subtotal	\$94,326.74									

#### 160-824 - Musick - Roof Repair

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	DSA	50993919 [CL]	Review fees		1,396.67							
07/14/2017	DSA	50993919 [CL]	Review fees		(1,396.67)							
07/14/2017	DSA	50993919	Review fees		1,396.67							
	B - Planning	Subtotal	\$1,396.67	0.00	1,396.67	0.00	0.00	0.00	0.00	0.00	0.00	0.00

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	29,436.29								
06/30/2017	United Inspection	50980763 [CL]	Inspection Services						164.00			
07/19/2017	United Inspection	50980763 [CL]	Inspection Services						(164.00)			
07/19/2017	United Inspection	50980763	Inspection Services						164.00			
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(32,921.30)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	32,921.30								
	C - Construction	Subtotal	\$29,600.29	29,436.29	0.00	0.00	0.00	0.00	164.00	0.00	0.00	0.00
	-											
	Project	Subtotal	\$30,996.96									

#### 170-804 - Schilling - Playground Equipment

C - Cons	truction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
08/16/2017	Creative Recreational System	50997664	Playground Improvements				100,976.92					
08/16/2017	Creative Recreational System	50997664	Playground Improvements				2,222.41					
08/25/2017	Creative Recreational System	50998724	Playground Improvements				25,088.33					
	C - Construction	Subtotal	\$128,287.66	0.00	0.00	0.00	128,287.66	0.00	0.00	0.00	0.00	0.00
				-		-						
	Project	Subtotal	\$128,287.66									

#### 180-804 - Snow - Playground Equipment

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
08/16/2017	Creative Recreational System	50997664	Playground Improvements				2,064.44					
	C - Construction	Subtotal	\$2,064.44	0.00	0.00	0.00	2,064.44	0.00	0.00	0.00	0.00	0.00
								•		•	•	
	Project	Subtotal	\$2,064.44									

#### 300-650 - NMHS - Facilities

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	East Bay Blue	50993923 [CL]	Printing/Scanning						202.50			
07/14/2017	East Bay Blue	50993923 [CL]	Printing/Scanning						(202.50)			
07/14/2017	East Bay Blue	50993923	Printing/Scanning						202.50			
	B - Planning	Subtotal	\$202.50	0.00	0.00	0.00	0.00	0.00	202.50	0.00	0.00	0.00
	Project	Subtotal	\$202.50									

#### 300-815 - Newark Memorial HVAC Control System Repair

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	49,049.69								
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	35,404.77								
06/30/2017	Salas O'Brien	50993931 [CL]	Improvement of Building				1,293.46					
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	12,356.21								
07/14/2017	Salas O'Brien	50993931 [CL]	Improvement of Building				(1,293.46)					
07/14/2017	Salas O'Brien	50993931	Improvement of Building				1,293.46					
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(49,049.69)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	49,049.69								
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(35,404.77)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	35,404.77								

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(12,356.21)								
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	12,356.21								
	C - Construction	Subtotal	\$98,104.13	96,810.67	0.00	0.00	1,293.46	0.00	0.00	0.00	0.00	0.00
	•			·						<b>.</b>		
	Project	Subtotal	\$98,104.13									

#### 300-824 - NMHS, 300 Bldg., Roof Repairs

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
05/19/2017	Salas O'Brien	50927203	Costs for approved	7,620.00								
06/01/2017	Carlisle Roofing	IFC17-00112 [C	45153 Charlisle Warranty R	1,351.50								
06/01/2017	Carlisle Roofing	IFC17-00112	45153 Charlisle Warranty R	(1,351.50)								
06/01/2017	Carlisle Roofing	IFC17-00112 [C	45385 Carlisle Roofing Reb	1,740.80								
06/01/2017	Carlisle Roofing	IFC17-00112	45385 Carlisle Roofing Reb	(1,740.80)								
06/09/2017	Salas O'Brien	50941204	Costs for Approved	13,207.50								
06/09/2017	Salas O'Brien	50941204	Costs for Approved	5,142.50								
06/30/2017	Independent Roofing	50994645 [CL]	Design Services	1,050.00								
07/21/2017	Independent Roofing	50994645 [CL]	Design Services	(1,050.00)								
07/21/2017	Independent Roofing	50994645	Design Services	1,050.00								
	B - Planning	Subtotal	\$27,020.00	27,020.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	United Inspection	50994655 [CL]	Inspection Services						984.00			
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	88,562.61								
06/30/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	17,467.47								
06/30/2017	California Bank of Commerc	AP17-00589 [CL]	Main Construction Costs	5,194.80								
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(88,562.61)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	88,562.61								
07/21/2017	D.L. Falk Construction	50994639 [CL]	HVAC Upgrades	(17,467.47)								
07/21/2017	D.L. Falk Construction	50994639	HVAC Upgrades	17,467.47								
07/21/2017	United Inspection	50994655 [CL]	Inspection Services						(984.00)			
07/21/2017	United Inspection	50994655	Inspection Services						984.00			
08/23/2017	California Bank of Commerc	50998299 [CL]	Main Construction Costs	(5,194.80)								
08/23/2017	California Bank of Commerc	50998299	Main Construction Costs	5,194.80								
	C - Construction	Subtotal	\$112,208.88	111,224.88	0.00	0.00	0.00	0.00	984.00	0.00	0.00	0.00

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

#### 400-815 - MacGregor HVAC System

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	DSA	50993921 [CL]	Review fees		4,126.93							
07/14/2017	DSA	50993921 [CL]	Review fees		(4,126.93)							
07/14/2017	DSA	50993921	Review fees		4,126.93							
	B - Planning	Subtotal	\$4,126.93	0.00	4,126.93	0.00	0.00	0.00	0.00	0.00	0.00	0.00

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	163,299.66								
06/30/2017	Protection One	AP17-00444 [CL]	Main Construction Costs	435.00								
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(121,755.85)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	121,755.85								
	C - Construction	Subtotal	\$163,734.66	163,734.66	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
		•								•		
	Project	Subtotal	\$167,861.59									

#### 400-824 - MacGregor - Roof Repair

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	DSA	50993921 [CL]	Review fees		4,126.92							
07/14/2017	DSA	50993921 [CL]	Review fees		(4,126.92)							
07/14/2017	DSA	50993921	Review fees		4,126.92							
	B - Planning	Subtotal	\$4,126.92	0.00	4,126.92	0.00	0.00	0.00	0.00	0.00	0.00	0.00

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	United Inspection	50980763 [CL]	Inspection Services						164.00			
07/19/2017	United Inspection	50980763 [CL]	Inspection Services						(164.00)			
07/19/2017	United Inspection	50980763	Inspection Services						164.00			
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(70,017.96)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	70,017.96								
	C - Construction	Subtotal	\$164.00	0.00	0.00	0.00	0.00	0.00	164.00	0.00	0.00	0.00
		•			-							
	Project	Subtotal	\$4,290.92									

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

400-827 - MacGregor - Exterior Painting

C - Cons	struction				- 3	ttorior i d						
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	228.74								
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(273.36)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	273.36								
	C - Construction	Subtotal	\$228.74	228.74	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	•			•			<u> </u>					
	Project	Subtotal	\$228.74									

#### 400-832 - MacGregor - Existing Classroom Renovations

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	1,249.32								
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(1,554.99)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	1,554.99								
	C - Construction	Subtotal	\$1,249.32	1,249.32	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	-	•										
	Project	Subtotal	\$1,249.32									

#### 420-815 - Whiteford - HVAC System

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	DSA	50993920 [CL]	Review fees		6,552.59							
07/14/2017	DSA	50993920 [CL]	Review fees		(6,552.59)							
07/14/2017	DSA	50993920	Review fees		6,552.59							
	B - Planning	Subtotal	\$6,552.59	0.00	6,552.59	0.00	0.00	0.00	0.00	0.00	0.00	0.00

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	53,838.00								
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(55,919.08)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	55,919.08								
	C - Construction	Subtotal	\$53,838.00	53,838.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	o concuración	- Cubiciai	400,000.00	00,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Project	Subtotal	\$60,390.59									

#### 420-816 - Whiteford - Classroom Office Lighting

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/09/2017	Salas O'Brien	50941204	Whiteford Lighting				440.00					
06/09/2017	Salas O'Brien	50941204	Whiteford Lighting				5,860.00					
	C - Construction	Subtotal	\$6,300.00	0.00	0.00	0.00	6,300.00	0.00	0.00	0.00	0.00	0.00
	•	•	· · · · · ·							·		
	Project	Subtotal	\$6,300.00									

#### 420-824 - Whiteford - Roof Repair

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	BRCO Construction	AP17-00518 [CL]	Main Construction Costs	97,105.69								
06/30/2017	United Inspection	50980763 [CL]	Inspection Services						82.00			
07/19/2017	United Inspection	50980763 [CL]	Inspection Services						(82.00)			
07/19/2017	United Inspection	50980763	Inspection Services						82.00			
08/23/2017	BRCO Construction	50998296 [CL]	Main Construction Costs	(7,549.60)								
08/23/2017	BRCO Construction	50998296	Main Construction Costs	7,549.60								
	C - Construction	Subtotal	\$97,187.69	97,105.69	0.00	0.00	0.00	0.00	82.00	0.00	0.00	0.00
	Project	Subtotal	\$97,187.69									

#### 530-804 - Technology Services - Playground Equipment

				9.	,	<u> </u>					
B - Plan											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						6,100.44		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						378.23		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						88.47		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						3.04		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						237.30		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						160.14		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						1,713.92		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						106.26		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						24.85		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						0.85		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						66.68		
06/30/2017	N.U.S.D.	PR17-00100	Bond Support						44.99		
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						129.76		
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						8.05		
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						1.88		
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						0.06		

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						3.57			
06/30/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						3.40			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(8.05)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						8.05			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(0.06)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						0.06			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(3.57)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						3.57			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(129.76)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						129.76			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(1.88)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						1.88			
07/20/2017	N.U.S.D.	PR17-00108 [CL	Bond Support						(3.40)			
07/20/2017	N.U.S.D.	PR17-00108	Bond Support						3.40			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						394.08			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						1,377.92			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						109.87			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						25.69			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						0.88			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						48.72			
07/31/2017	N.U.S.D.	PR18-00005	Bond Support						40.75			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						5,172.48			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						263.72			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						75.00			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support			-			2.59			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						142.25			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						118.96			
	B - Planning	Subtotal	\$16,844.80	0.00	0.00	0.00	0.00	0.00	16,844.80	0.00	0.00	0.00
			1.									
	Project	Subtotal	\$16,844.80									

#### 600-650 - Maint, Operation & Trans - Facilities

B - Plan	ning										
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						3,318.78		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						460.91		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						185.40		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						43.36		
05/31/2017	N.U.S.D.	PR17-00088	Bond Support						1.66		

B - Planning										
ACTIVITY PAYEE DATE NAME	WARRANT /	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
	PAYMENT NUMBER		FEES			ANAETOIO	12010			
05/31/2017 N.U.S.D.	PR17-00088	Bond Support						129.10		
05/31/2017 N.U.S.D.	PR17-00088	Bond Support						87.12		
05/31/2017 N.U.S.D.	PR17-00088	Bond Support						20.99		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						3,318.78		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						460.91		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						185.40		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						43.36		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						1.66		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						129.10		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						87.12		
06/30/2017 N.U.S.D.	PR17-00100	Bond Support						20.99		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						390.17		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						54.21		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						24.19		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						5.65		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						0.24		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						10.69		
06/30/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						10.27		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(390.17)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						390.17		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(10.69)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						10.69		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(54.21)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						54.21		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(24.19)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						24.19		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(0.24)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						0.24		
07/17/2017 N.U.S.D.	PR17-00106 [CL]	Bond Support						(5.65)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						5.65		
07/17/2017 N.U.S.D.	PR17-00106 [CL]							(10.27)		
07/17/2017 N.U.S.D.	PR17-00106	Bond Support						10.27		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						3,404.20		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						528.70		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						190.69		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						44.60		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						1.71		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						93.61		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						78.30		
07/31/2017 N.U.S.D.	PR18-00005	Bond Support						20.00		
01/31/2011 N.U.S.D.	1 10-00003	Dona Support						20.00		

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						3,404.20			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						528.70			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						190.69			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						44.60			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						1.71			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						93.61			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						78.30			
08/31/2017	N.U.S.D.	PR18-00016	Bond Support						20.00			,
	B - Planning	Subtotal	\$17,713.68	0.00	0.00	0.00	0.00	0.00	17,713.68	0.00	0.00	0.00
			•									
	Project	Subtotal	\$17,713.68									

#### 620-800 - Facilities - Building

B - Plan	ning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
05/10/2017	California Financial Services	50926420	CFS Internet Access						13,200.00			
06/02/2017	Christy White Accountancy	50939807	Audit Services for FY 16						1,765.83			
06/02/2017	Christy White Accountancy	Clear Accrual [C	Audit Expense						(1,765.83)			
06/30/2017	California Financial Services	50993639 [CL]	CFS Internet Access						13,200.00			
06/30/2017	Christy White Accountancy	50993110 [CL]	Audit Services						1,044.24			
06/30/2017	Christy White Accountancy	AP17-00565 [CL]	Audit Expense						3,162.76			
07/10/2017	Christy White Accountancy	50993110 [CL]	Audit Services						(1,044.24)			
07/10/2017	Christy White Accountancy	50993110	Audit Services						1,044.24			
07/12/2017	California Financial Services	50993639 [CL]	CFS Internet Access						(13,200.00)			
07/12/2017	California Financial Services	50993639	CFS Internet Access						13,200.00			•
	B - Planning	Subtotal	\$30,607.00	0.00	0.00	0.00	0.00	0.00	30,607.00	0.00	0.00	0.00

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
06/30/2017	Vanir Construction	50994656 [CL]	Construction Management		43,384.34							
06/30/2017	Vanir Construction	AP17-00571 [CL]	Construction Management		63,932.67							
06/30/2017	Vanir Construction	AP17-00583 [CL]	Construction Management		155,235.30							
07/21/2017	Vanir Construction	50994656 [CL]	Construction Management		(43,384.34)							
07/21/2017	Vanir Construction	50994656	Construction Management		43,384.34							
08/04/2017	Vanir Construction	50996346 [CL]	Construction Management		(63,932.67)							
08/04/2017	Vanir Construction	50996346	Construction Management		63,932.67							
08/14/2017	Vanir Construction	50997266 [CL]	Construction Management		(82,550.10)							
08/14/2017	Vanir Construction	50997266	Construction Management		82,550.10							
08/16/2017	Vanir Construction	AP17-00583 [CL]	Construction Management		(72,685.20)							

Expenses and Current Liabilities, From 05/01/2017 Up To 09/01/2017, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150

C - Cons	struction											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
08/16/2017	Vanir Construction	AP17-00583	Construction Management		72,685.20							
	C - Construction	Subtotal	\$262,552.31	0.00	262,552.31	0.00	0.00	0.00	0.00	0.00	0.00	0.00
		•										
	Project	Subtotal	\$293,159.31									

#### 900-650 - Legal Notices -District Facilities

B - Plan												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
05/01/2017	Bay Area News	50924606	Argus Ads - Bid Notice						910.26			
05/24/2017	Bay Area News	50938646	Argus Ads - Bid Notice						833.04			
06/07/2017	Lozano Smith	50940924	Legal Services throu						6,835.50			
06/30/2017	Lozano Smith	50979978 [CL]	Legal Services						4,674.50			
06/30/2017	Dannis Woliver	50994640 [CL]	Legal Services						332.50			
06/30/2017	Lozano Smith	50994654 [CL]	Legal Services						2,521.50			
06/30/2017	Lozano Smith	50995220 [CL]	Legal Services						2,753.00			
07/21/2017	Lozano Smith	50994654 [CL]	Legal Services						(2,521.50)			
07/21/2017	Lozano Smith	50994654	Legal Services						2,521.50			
07/21/2017	Dannis Woliver	50994640 [CL]	Legal Services						(332.50)			
07/21/2017	Dannis Woliver	50994640	Legal Services						332.50			
07/21/2017	Lozano Smith	50979978 [CL]	Legal Services						(4,674.50)			
07/21/2017	Lozano Smith	50979978	Legal Services						4,674.50			
07/26/2017	Lozano Smith	50995220 [CL]	Legal Services						(2,753.00)			
07/26/2017	Lozano Smith	50995220	Legal Services						2,753.00			
	B - Planning	Subtotal	\$18,860.30	0.00	0.00	0.00	0.00	0.00	18,860.30	0.00	0.00	0.00
	Project	Subtotal	\$18,860.30									

#### **Grand Totals for Selected Projects**

Grand Potato for Goldston Projecto													
Selected Projects	Total	\$1,621,296.59											