

Newark Unified School District

2011 General Obligation Authorization - Measure G



Citizens' Bond Oversight Committee Report
April 9, 2019



Newark Unified School District

2011 General Obligation Authorization - Measure G

On November 8, 2011, the voters of the NEWARK UNIFIED SCHOOL DISTRICT authorized MEASURE G under the Proposition 39 statutes. MEASURE G authorized the issuance of \$63 million in General Obligation Bonds. The proceeds of the Bonds are intended to be used to update aging classrooms, libraries, and science labs to meet earthquake/fire/safety standards; improve access for students with disabilities; remove asbestos, lead and hazardous materials; and improve energy/operational efficiency to maximize funding for instructional programs.

Measure G – General Obligation Bonds

Series A	Issued 7/30/2012	\$15,000,000
Series B	Issued 6/19/2014	\$30,000,000
Series C	Issued 7/13/2016	<u>\$18,000,000</u>

Total Authorization

\$63,000,000



Newark Unified School District

2011 General Obligation Authorization - Measure G

Total Authorization	\$ 63,000,000
Interest Income	\$ 653,574
Premium Issued to Pay Costs of Issuance	<u>\$ 370,000</u>
Total Funds Available	<u>\$ 64,023,574</u>
Projects Related Costs:	
Expenditures as of 3-31-19	\$ 53,540,947
Additional Encumbrances	<u>\$ 889,891</u>
Total Commitments	\$ 54,430,838
Budgets Remaining for Current Projects	<u>\$ 0</u>
Total Budgeted Projects	\$ 54,430,838
Funds Remaining for Approved Bond Projects	<u>\$ 9,592,736</u>
Total Project Funds	<u>\$ 64,023,574</u>



Newark Unified School District

Project Summary Report by Location

Program Overall Summary Report by Location

Cumulative as of 3-31-2019

Newark Unified School District
Bond Funds Budget Report Breakdown by Location
As of March 31, 2019

Location Code	Description	Budgeted	Encumbered	Disbursements	Budget Remaining	Encumbered Balance
110	Birch Grove - Primary	\$ 2,434,962.24	\$ 2,434,962.24	\$ 2,331,568.25	\$ -	\$ 103,393.99
120	Graham Elementary	\$ 2,901,171.49	\$ 2,901,171.49	\$ 2,878,416.32	\$ -	\$ 22,755.17
130	Kennedy Elementary	\$ 2,692,239.99	\$ 2,692,239.99	\$ 2,640,300.85	\$ -	\$ 51,939.14
140	Lincoln Elementary	\$ 2,849,109.75	\$ 2,849,109.75	\$ 2,779,202.72	\$ -	\$ 69,907.03
150	Birch Grove - Intermediate	\$ 3,270,092.96	\$ 3,270,092.96	\$ 3,269,351.69	\$ -	\$ 741.27
160	Musick Elementary	\$ 3,431,270.71	\$ 3,431,270.71	\$ 3,431,212.33	\$ -	\$ 58.38
170	Schilling Elementary	\$ 2,928,019.12	\$ 2,928,019.12	\$ 2,915,854.61	\$ -	\$ 12,164.51
180	Snow Elementary	\$ 2,037,587.80	\$ 2,037,587.80	\$ 1,964,061.18	\$ -	\$ 73,526.62
200	Newark Junior High	\$ 4,820,969.42	\$ 4,820,969.42	\$ 4,817,085.36	\$ -	\$ 3,884.06
300	Newark Memorial High School	\$ 10,974,457.56	\$ 10,974,457.56	\$ 10,638,230.50	\$ -	\$ 336,227.06
350	Bridgepoint	\$ 2,300.99	\$ 2,300.99	\$ 2,263.38	\$ -	\$ 37.61
360	Crossroads	\$ 4,472.30	\$ 4,472.30	\$ 4,447.82	\$ -	\$ 24.48
400	MacGregor Alternative	\$ 4,894,565.67	\$ 4,894,565.67	\$ 4,893,615.92	\$ -	\$ 949.75
420	Whiteford Preschool	\$ 1,734,548.97	\$ 1,734,548.97	\$ 1,734,548.97	\$ -	\$ -
530	Technology Services	\$ 1,090,796.98	\$ 1,090,796.98	\$ 1,090,796.98	\$ -	\$ -
560	Business Services	\$ 3,011.40	\$ 3,011.40	\$ 3,011.40	\$ -	\$ -
600	Maintenance, Operation & Trans	\$ 629,217.53	\$ 629,217.53	\$ 615,711.53	\$ -	\$ 13,506.00
620	Facilities	\$ 6,659,601.25	\$ 6,659,601.25	\$ 6,628,994.25	\$ -	\$ 30,607.00
750	Child Care Center	\$ -	\$ -	\$ -	\$ -	\$ -
800	Adult School	\$ 8,298.16	\$ 8,298.16	\$ 8,234.69	\$ -	\$ 63.47
900	District Office	\$ 1,064,143.05	\$ 1,064,143.05	\$ 894,038.02	\$ -	\$ 170,105.03
TOTAL		\$ 54,430,837.34	\$ 54,430,837.34	\$ 53,540,946.77	\$ -	\$ 889,890.57



Newark Unified School District

Project Summary Report by Project Type

Program Overall Summary Report by Project Type

Cumulative as of 3-31-2019

Newark Unified School District
Bond Funds Budget Report Breakdown by Project Type
As of March 31, 2019

Project Type	Description	Budgeted	Encumbered	Disbursements	Budget Remaining	Encumbered Balance
000	Undefined	\$ 526,837.49	\$ 526,837.49	\$ 526,837.49	\$ -	\$ -
601	Large Mower, Maintenance	\$ 77,523.27	\$ 77,523.27	\$ 77,523.27	\$ -	\$ -
650	Facilities	\$ 490,982.50	\$ 490,982.50	\$ 477,129.27	\$ -	\$ 13,853.23
800	Building	\$ 6,124,484.77	\$ 6,124,484.77	\$ 6,093,877.77	\$ -	\$ 30,607.00
802	Door Hardware	\$ 11,386.00	\$ 11,386.00	\$ 11,386.00	\$ -	\$ -
804	Playground Equipment	\$ 1,031,374.45	\$ 1,031,374.45	\$ 1,031,374.45	\$ -	\$ -
806	Concrete Walkway	\$ 216,983.00	\$ 216,983.00	\$ 216,983.00	\$ -	\$ -
807	Demolish Ramps	\$ 4,050.00	\$ 4,050.00	\$ 4,050.00	\$ -	\$ -
808	Perimeter Fencing	\$ 15,431.00	\$ 15,431.00	\$ 15,431.00	\$ -	\$ -
809	Asphalt for Playgrounds	\$ 3,841,227.16	\$ 3,841,227.16	\$ 3,841,227.16	\$ -	\$ -
811	Dryrot Repair	\$ 42,420.00	\$ 42,420.00	\$ 42,420.00	\$ -	\$ -
812	Wall Repair in MP/Science Rooms	\$ 103,289.00	\$ 103,289.00	\$ 103,289.00	\$ -	\$ -
813	UPS Backup at Elementary Sites	\$ 20,363.22	\$ 20,363.22	\$ 20,363.22	\$ -	\$ -
815	HVAC Systems	\$ 16,689,989.51	\$ 16,689,989.51	\$ 16,689,989.51	\$ -	\$ -
818	Replace Seats/Roof Repairs-Theater	\$ 91,724.00	\$ 91,724.00	\$ 91,724.00	\$ -	\$ -
824	Roof Repair	\$ 18,244,483.17	\$ 18,244,483.17	\$ 18,244,483.17	\$ -	\$ -
825	EMS Controls	\$ 1,814,375.43	\$ 1,814,375.43	\$ 1,814,375.43	\$ -	\$ -
827	Exterior Painting	\$ 13.54	\$ 13.54	\$ 13.54	\$ -	\$ -
828	Plumbing Repairs	\$ 108,158.29	\$ 108,158.29	\$ 102,793.29	\$ -	\$ 5,365.00
829	Restroom Renovations	\$ 21,059.00	\$ 21,059.00	\$ 21,059.00	\$ -	\$ -
831	Asphalt for Parking Lots	\$ 28,682.00	\$ 28,682.00	\$ 28,682.00	\$ -	\$ -
832	Existing Classroom Renovations	\$ 89,190.94	\$ 89,190.94	\$ 89,190.94	\$ -	\$ -
834	Exterior Lighting	\$ 52,540.19	\$ 52,540.19	\$ 52,540.19	\$ -	\$ -
836	Science Lab	\$ 26,556.13	\$ 26,556.13	\$ 26,556.13	\$ -	\$ -
837	Technology Upgrade	\$ 1,780,944.88	\$ 1,780,944.88	\$ 1,121,323.45	\$ -	\$ 659,621.43
838	Gym Bleacher Repairs	\$ 42,666.00	\$ 42,666.00	\$ 42,666.00	\$ -	\$ -
839	Portables	\$ 22,220.00	\$ 22,220.00	\$ 22,220.00	\$ -	\$ -
841	Playground Equipment Replacement	\$ 158,950.12	\$ 158,950.12	\$ 158,950.12	\$ -	\$ -
843	Cafeteria Tables	\$ 76,334.23	\$ 76,334.23	\$ 76,334.23	\$ -	\$ -
844	Playground Safety	\$ 59,998.86	\$ 59,998.86	\$ 59,998.86	\$ -	\$ -
845	Locker Repairs	\$ 4,720.00	\$ 4,720.00	\$ 4,720.00	\$ -	\$ -
849	Mold Abatement	\$ 91,385.00	\$ 91,385.00	\$ 91,385.00	\$ -	\$ -
850	LAN Switches	\$ 443,226.88	\$ 443,226.88	\$ 443,226.88	\$ -	\$ -
851	Wireless	\$ 419,134.73	\$ 419,134.73	\$ 418,304.37	\$ -	\$ 830.36
852	VOIP	\$ 73,870.13	\$ 73,870.13	\$ 73,870.13	\$ -	\$ -
853	Clocks, Bells, PA	\$ 824,839.69	\$ 824,839.69	\$ 824,839.69	\$ -	\$ -
855	Video Surveillance	\$ 305,175.18	\$ 305,175.18	\$ 305,175.18	\$ -	\$ -
860	Electrical Panels	\$ 8,718.00	\$ 8,718.00	\$ 8,718.00	\$ -	\$ -
861	Fire Sprinkler Replacement	\$ 44,689.08	\$ 44,689.08	\$ 34,833.33	\$ -	\$ 9,855.75
863	Facilities Master Plan	\$ 399,830.50	\$ 399,830.50	\$ 230,072.70	\$ -	\$ 169,757.80
991	Audit Expense, Prior Year Carryover	\$ 1,010.00	\$ 1,010.00	\$ 1,010.00	\$ -	\$ -
TOTAL		\$ 54,430,837.34	\$ 54,430,837.34	\$ 53,540,946.77	\$ -	\$ 889,890.57



Newark Unified School District

Project Summary Report by Expense Type

Program Overall Summary Report by Expense Type

Cumulative as of 3-31-2019

Newark Unified School District
Bond Funds Budget Report Breakdown by Expense Type
As of March 31, 2019

Object Code	Description	Budgeted	Encumbered	Disbursements	Budget Remaining	Encumbered Balance
6245	Architect Fees	\$ 552,246.98	\$ 552,246.98	\$ 552,246.98	\$ -	\$ -
6250	DSA Fees	\$ 140,529.70	\$ 140,529.70	\$ 140,529.70	\$ -	\$ -
6241	Preliminary Testing	\$ 76,529.00	\$ 76,529.00	\$ 76,529.00	\$ -	\$ -
1000-3900	Payroll	\$ 343,211.64	\$ 343,211.64	\$ 329,705.64	\$ -	\$ 13,506.00
5775	Interfund - Campus Catering	\$ 131.40	\$ 131.40	\$ 131.40	\$ -	\$ -
5805	Advertising	\$ 4,766.50	\$ 4,766.50	\$ 4,766.50	\$ -	\$ -
5815	Audit Expense	\$ 27,772.46	\$ 27,772.46	\$ 23,565.46	\$ -	\$ 4,207.00
5816	Bank Charges	\$ 47,112.84	\$ 47,112.84	\$ 47,112.84	\$ -	\$ -
5820	Consultants	\$ 509,779.33	\$ 509,779.33	\$ 483,379.33	\$ -	\$ 26,400.00
5825	Professional Services	\$ 761,513.46	\$ 761,513.46	\$ 591,755.66	\$ -	\$ 169,757.80
5860	Legal Expense	\$ 306,708.51	\$ 306,708.51	\$ 306,361.28	\$ -	\$ 347.23
6246	Advertising	\$ 350.96	\$ 350.96	\$ 350.96	\$ -	\$ -
6247	Printing - Construction	\$ 36,847.94	\$ 36,847.94	\$ 36,847.94	\$ -	\$ -
6249	Other Planning Costs	\$ 531.43	\$ 531.43	\$ 531.43	\$ -	\$ -
7619	Other Interfund Transfers Out	\$ 10,748.08	\$ 10,748.08	\$ 10,748.08	\$ -	\$ -
6212	Main Construction Costs	\$ 34,544,472.40	\$ 34,544,472.40	\$ 34,544,472.40	\$ -	\$ -
6258	Construction Management	\$ 5,042,767.22	\$ 5,042,767.22	\$ 5,042,767.22	\$ -	\$ -
5561	Drape Cleaning	\$ 24,838.00	\$ 24,838.00	\$ 24,838.00	\$ -	\$ -
5620	Rental of Equipment	\$ 5,933.86	\$ 5,933.86	\$ 5,933.86	\$ -	\$ -
5650	Repairs of Sites & Building	\$ 7,650.00	\$ 7,650.00	\$ 7,650.00	\$ -	\$ -
5660	Repairs of Equipment	\$ 70,096.44	\$ 70,096.44	\$ 70,096.44	\$ -	\$ -
5690	VOIP Installation	\$ 58,939.44	\$ 58,939.44	\$ 58,939.44	\$ -	\$ -
6120	Improvement of Site	\$ 159,020.10	\$ 159,020.10	\$ 153,655.10	\$ -	\$ 5,365.00
6170	Land Improvements	\$ 172,848.02	\$ 172,848.02	\$ 172,848.02	\$ -	\$ -
6175	Playground Improvements	\$ 4,067,815.16	\$ 4,067,815.16	\$ 4,067,815.16	\$ -	\$ -
6180	Walkway Improvements	\$ 160,253.00	\$ 160,253.00	\$ 160,253.00	\$ -	\$ -
6213	Other Construction Costs	\$ 1,211,806.96	\$ 1,211,806.96	\$ 1,201,120.85	\$ -	\$ 10,686.11
6225	Improvement of Building	\$ 1,255,549.48	\$ 1,255,549.48	\$ 1,255,549.48	\$ -	\$ -
6243	Mechanical Eng. - HVAC System	\$ 1,584,132.08	\$ 1,584,132.08	\$ 1,584,132.08	\$ -	\$ -
6235	Inspection Fee	\$ 353,490.28	\$ 353,490.28	\$ 353,490.28	\$ -	\$ -
6240	Testing Fees	\$ 88,165.44	\$ 88,165.44	\$ 88,165.44	\$ -	\$ -
6242	Environmental	\$ 482,947.86	\$ 482,947.86	\$ 482,947.86	\$ -	\$ -
4310	Materials and Supplies	\$ 77,537.91	\$ 77,537.91	\$ 77,537.91	\$ -	\$ -
4325	Tech Parts/Tech Upgrade	\$ 16,755.61	\$ 16,755.61	\$ 16,755.61	\$ -	\$ -
4400	Non-Capitalized Equipment > 500	\$ 41,250.23	\$ 41,250.23	\$ 41,250.23	\$ -	\$ -
4410	Non-Capitalized Equipment	\$ 4,251.96	\$ 4,251.96	\$ 4,251.96	\$ -	\$ -
4446	Projector/Display > \$500	\$ 1,713,778.59	\$ 1,713,778.59	\$ 1,054,157.16	\$ -	\$ 659,621.43
6410	Furniture & Equipment	\$ 77,523.27	\$ 77,523.27	\$ 77,523.27	\$ -	\$ -
6420	Computers & Accessories	\$ 1,859.98	\$ 1,859.98	\$ 1,859.98	\$ -	\$ -
6510	Furniture & Equipment Replacement	\$ 110,654.00	\$ 110,654.00	\$ 110,654.00	\$ -	\$ -
6520	Computer & Accessory Replacment	\$ 118,769.70	\$ 118,769.70	\$ 118,769.70	\$ -	\$ -
6540	Playground Equipment	\$ 158,950.12	\$ 158,950.12	\$ 158,950.12	\$ -	\$ -
TOTAL		\$ 54,430,837.34	\$ 54,430,837.34	\$ 53,540,946.77	\$ -	\$ 889,890.57



Newark Unified School District

Project Summary Report – Individual Project List

Program Overall Summary Report

All Bond Projects

Cumulative as of 3-31-2019

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-800 - Birch Grove - Primary - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$14,573.10	\$14,573.10	(\$14,573.10)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade	\$114,564.77	\$114,564.77	(\$11,920.57)	\$0.00	\$102,644.20
110-843 - Birch Grove - Cafeteria Tables	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless	\$9,149.79	\$9,149.79	(\$9,095.00)	\$0.00	\$54.79
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
110-861 - Birch Grove - Fire Sprinkler Replacement	\$1,792.00	\$1,792.00	(\$1,097.00)	\$0.00	\$695.00
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$78,357.99	\$78,357.99	(\$78,357.99)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-831 - Graham Elementary - Asphalt for Parking Lots	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade	\$109,502.78	\$109,502.78	(\$87,959.16)	\$0.00	\$21,543.62
120-843 - Graham Elementary - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless	\$10,610.58	\$10,610.58	(\$10,544.03)	\$0.00	\$66.55
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-861 - Graham Elementary - Fire Sprinkler Replacement	\$2,107.00	\$2,107.00	(\$962.00)	\$0.00	\$1,145.00
130-800 - Kennedy - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment	\$155,785.33	\$155,785.33	(\$155,785.33)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-828 - Kennedy - Plumbing Repairs	\$9,975.00	\$9,975.00	(\$4,610.00)	\$0.00	\$5,365.00
130-837 - Kennedy - Technology Upgrade	\$165,050.99	\$165,050.99	(\$119,220.63)	\$0.00	\$45,830.36
130-843 - Kennedy - Cafeteria Tables	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless	\$8,282.90	\$8,282.90	(\$8,234.12)	\$0.00	\$48.78

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
130-861 - Kennedy - Fire Sprinkler Replacement	\$1,971.00	\$1,971.00	(\$1,276.00)	\$0.00	\$695.00
140-650 - Lincoln - Facilities	\$501.77	\$501.77	(\$501.77)	\$0.00	\$0.00
140-800 - Lincoln - Building	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	\$0.00	(\$0.00)
140-824 - Lincoln - Roof Repair	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-837 - Lincoln - Technology Upgrade	\$185,360.79	\$185,360.79	(\$116,205.28)	\$0.00	\$69,155.51
140-843 - Lincoln - Cafeteria Tables	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless	\$7,961.63	\$7,961.63	(\$7,905.11)	\$0.00	\$56.52
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
140-861 - Lincoln - Fire Sprinkler Replacement	\$2,438.00	\$2,438.00	(\$1,743.00)	\$0.00	\$695.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Birch Grove - Intermediate - Building	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment	\$100,579.20	\$100,579.20	(\$100,579.20)	(\$0.00)	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless	\$8,889.03	\$8,889.03	(\$8,842.76)	\$0.00	\$46.27
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace	\$1,792.00	\$1,792.00	(\$1,097.00)	\$0.00	\$695.00
160-650 - Musick - Facilities	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment (CLOSED)	\$100,578.46	\$100,578.46	(\$100,578.46)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-824 - Musick - Roof Repair	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-851 - Musick - Wireless	\$9,003.75	\$9,003.75	(\$8,945.37)	\$0.00	\$58.38
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
160-861 - Musick - Fire Sprinkler Replacement	\$1,289.00	\$1,289.00	(\$1,289.00)	\$0.00	\$0.00
170-800 - Schilling - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment	\$184,192.02	\$184,192.02	(\$184,192.02)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems	\$730,556.03	\$730,556.03	(\$730,556.03)	\$0.00	\$0.00
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs	\$28,836.99	\$28,836.99	(\$28,836.99)	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade	\$149,005.46	\$149,005.46	(\$137,604.74)	\$0.00	\$11,400.72
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-843 - Schilling - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless	\$10,965.50	\$10,965.50	(\$10,896.71)	\$0.00	\$68.79
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-861 - Schilling - Fire Sprinkler Replacement	\$1,504.00	\$1,504.00	(\$809.00)	\$0.00	\$695.00
180-804 - Snow - Playground Equipment	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade	\$103,969.43	\$103,969.43	(\$31,180.04)	(\$0.00)	\$72,789.39
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-843 - Snow - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless	\$7,992.39	\$7,992.39	(\$7,950.16)	\$0.00	\$42.23
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-861 - Snow - Fire Sprinkler Replacement	\$2,438.00	\$2,438.00	(\$1,743.00)	\$0.00	\$695.00
200-650 - Newark Junior High - Facilities	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs	\$5,575.59	\$5,575.59	(\$5,575.59)	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-831 - Newark Junior High - Asphalt for Parking Lots	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade	\$240,252.95	\$240,252.95	(\$239,359.73)	\$0.00	\$893.22
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-851 - Newark Junion High - Wireless	\$22,535.78	\$22,535.78	(\$22,385.94)	\$0.00	\$149.84
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
200-861 - Newark Junior High - Fire Sprinkler Replacement	\$8,197.00	\$8,197.00	(\$5,356.00)	\$0.00	\$2,841.00
300-650 - NMHS - Facilities	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair	\$2,404,331.12	\$2,404,331.12	(\$2,404,331.12)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-828 - NMHS - Plumbing Repairs	\$38,802.66	\$38,802.66	(\$38,802.66)	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$14,222.18	\$14,222.18	(\$14,222.18)	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade	\$375,556.05	\$375,556.05	(\$40,191.64)	\$0.00	\$335,364.41
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-851 - NMHS - Wireless	\$42,462.38	\$42,462.38	(\$42,349.73)	\$0.00	\$112.65
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
300-861 - NMHS - Fire Sprinkler Replacement	\$13,766.00	\$13,766.00	(\$13,016.00)	\$0.00	\$750.00
350-851 - Bridgepoint - Wireless	\$2,300.99	\$2,300.99	(\$2,263.38)	\$0.00	\$37.61
360-851 - Crossroads - Wireless	\$4,472.30	\$4,472.30	(\$4,447.82)	\$0.00	\$24.48
400-650 - MacGregor - Facilities	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-815 - MacGregor HVAC System	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	\$0.00
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs	\$6,169.86	\$6,169.86	(\$6,169.86)	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
400-837 - MacGregor - Technology Upgrade	\$62,889.77	\$62,889.77	(\$62,889.77)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement	\$7,395.08	\$7,395.08	(\$6,445.33)	\$0.00	\$949.75
420-650 - Whiteford - Facilities	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	\$0.00	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Surveillance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Large Mower, Maintenance (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$416,289.76	\$416,289.76	(\$402,783.76)	(\$0.00)	\$13,506.00
600-808 - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - UPS Backup at Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-800 - Facilities - Building	\$5,828,925.57	\$5,828,925.57	(\$5,798,318.57)	\$0.00	\$30,607.00
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
800-851 - Adult School - Wireless	\$8,298.16	\$8,298.16	(\$8,234.69)	\$0.00	\$63.47
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$71,040.92	\$71,040.92	(\$70,693.69)	\$0.00	\$347.23
900-800 - District Office - Building	\$59,030.04	\$59,030.04	(\$59,030.04)	\$0.00	\$0.00
900-815 - HVAC System (CLOSED)	\$1,809.70	\$1,809.70	(\$1,809.70)	\$0.00	\$0.00
900-851 - District Office - Wireless	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
900-863 - District Office - Facilities Master Plan	\$399,830.50	\$399,830.50	(\$230,072.70)	\$0.00	\$169,757.80
Grand Total	\$54,430,837.34	\$54,430,837.34	(\$53,540,946.77)	\$0.00	\$889,890.57



Newark Unified School District

Project Summary Report – Closed Projects

Program Overall Summary Report

Closed Bond Projects

Cumulative as of 3-31-2019

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$14,573.10	\$14,573.10	(\$14,573.10)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$78,357.99	\$78,357.99	(\$78,357.99)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment (CLOSED)	\$100,578.46	\$100,578.46	(\$100,578.46)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$14,222.18	\$14,222.18	(\$14,222.18)	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Surveillance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Large Mower, Maintenance (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-808 - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - UPS Backup at Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
900-815 - HVAC System (CLOSED)	\$1,809.70	\$1,809.70	(\$1,809.70)	\$0.00	\$0.00
Grand Total	\$22,692,126.15	\$22,692,126.15	(\$22,692,126.15)	\$0.00	\$0.00



Newark Unified School District

Project Summary Report – Open Projects

Program Overall Summary Report

Open Bond Projects

Cumulative as of 3-31-2019

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-800 - Birch Grove - Primary - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade	\$114,564.77	\$114,564.77	(\$11,920.57)	\$0.00	\$102,644.20
110-843 - Birch Grove - Cafeteria Tables	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless	\$9,149.79	\$9,149.79	(\$9,095.00)	\$0.00	\$54.79
110-861 - Birch Grove - Fire Sprinkler Replacement	\$1,792.00	\$1,792.00	(\$1,097.00)	\$0.00	\$695.00
120-831 - Graham Elementary - Asphalt for Parking Lots	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade	\$109,502.78	\$109,502.78	(\$87,959.16)	\$0.00	\$21,543.62
120-843 - Graham Elementary - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless	\$10,610.58	\$10,610.58	(\$10,544.03)	\$0.00	\$66.55
120-861 - Graham Elementary - Fire Sprinkler Replacement	\$2,107.00	\$2,107.00	(\$962.00)	\$0.00	\$1,145.00
130-800 - Kennedy - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment	\$155,785.33	\$155,785.33	(\$155,785.33)	\$0.00	\$0.00
130-828 - Kennedy - Plumbing Repairs	\$9,975.00	\$9,975.00	(\$4,610.00)	\$0.00	\$5,365.00
130-837 - Kennedy - Technology Upgrade	\$165,050.99	\$165,050.99	(\$119,220.63)	\$0.00	\$45,830.36
130-843 - Kennedy - Cafeteria Tables	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless	\$8,282.90	\$8,282.90	(\$8,234.12)	\$0.00	\$48.78
130-861 - Kennedy - Fire Sprinkler Replacement	\$1,971.00	\$1,971.00	(\$1,276.00)	\$0.00	\$695.00
140-650 - Lincoln - Facilities	\$501.77	\$501.77	(\$501.77)	\$0.00	\$0.00
140-800 - Lincoln - Building	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	\$0.00	\$0.00
140-824 - Lincoln - Roof Repair	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-837 - Lincoln - Technology Upgrade	\$185,360.79	\$185,360.79	(\$116,205.28)	\$0.00	\$69,155.51
140-843 - Lincoln - Cafeteria Tables	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless	\$7,961.63	\$7,961.63	(\$7,905.11)	\$0.00	\$56.52
140-861 - Lincoln - Fire Sprinkler Replacement	\$2,438.00	\$2,438.00	(\$1,743.00)	\$0.00	\$695.00
150-800 - Birch Grove - Intermediate - Building	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment	\$100,579.20	\$100,579.20	(\$100,579.20)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless	\$8,889.03	\$8,889.03	(\$8,842.76)	\$0.00	\$46.27
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace	\$1,792.00	\$1,792.00	(\$1,097.00)	\$0.00	\$695.00
160-650 - Musick - Facilities	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-824 - Musick - Roof Repair	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00
160-851 - Musick - Wireless	\$9,003.75	\$9,003.75	(\$8,945.37)	\$0.00	\$58.38
160-861 - Musick - Fire Sprinkler Replacement	\$1,289.00	\$1,289.00	(\$1,289.00)	\$0.00	\$0.00
170-800 - Schilling - Building	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
170-804 - Schilling - Playground Equipment	\$184,192.02	\$184,192.02	(\$184,192.02)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems	\$730,556.03	\$730,556.03	(\$730,556.03)	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs	\$28,836.99	\$28,836.99	(\$28,836.99)	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade	\$149,005.46	\$149,005.46	(\$137,604.74)	\$0.00	\$11,400.72
170-843 - Schilling - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless	\$10,965.50	\$10,965.50	(\$10,896.71)	\$0.00	\$68.79
170-861 - Schilling - Fire Sprinkler Replacement	\$1,504.00	\$1,504.00	(\$809.00)	\$0.00	\$695.00
180-804 - Snow - Playground Equipment	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade	\$103,969.43	\$103,969.43	(\$31,180.04)	\$0.00	\$72,789.39
180-843 - Snow - Cafeteria Tables	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless	\$7,992.39	\$7,992.39	(\$7,950.16)	\$0.00	\$42.23
180-861 - Snow - Fire Sprinkler Replacement	\$2,438.00	\$2,438.00	(\$1,743.00)	\$0.00	\$695.00
200-650 - Newark Junior High - Facilities	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs	\$5,575.59	\$5,575.59	(\$5,575.59)	\$0.00	\$0.00
200-831 - Newark Junior High - Asphalt for Parking Lots	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade	\$240,252.95	\$240,252.95	(\$239,359.73)	\$0.00	\$893.22
200-851 - Newark Junion High - Wireless	\$22,535.78	\$22,535.78	(\$22,385.94)	\$0.00	\$149.84
200-861 - Newark Junior High - Fire Sprinkler Replacement	\$8,197.00	\$8,197.00	(\$5,356.00)	\$0.00	\$2,841.00
300-650 - NMHS - Facilities	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair	\$2,404,331.12	\$2,404,331.12	(\$2,404,331.12)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-828 - NMHS - Plumbing Repairs	\$38,802.66	\$38,802.66	(\$38,802.66)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade	\$375,556.05	\$375,556.05	(\$40,191.64)	\$0.00	\$335,364.41
300-851 - NMHS - Wireless	\$42,462.38	\$42,462.38	(\$42,349.73)	\$0.00	\$112.65
300-861 - NMHS - Fire Sprinkler Replacement	\$13,766.00	\$13,766.00	(\$13,016.00)	\$0.00	\$750.00
350-851 - Bridgepoint - Wireless	\$2,300.99	\$2,300.99	(\$2,263.38)	\$0.00	\$37.61
360-851 - Crossroads - Wireless	\$4,472.30	\$4,472.30	(\$4,447.82)	\$0.00	\$24.48
400-650 - MacGregor - Facilities	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-815 - MacGregor HVAC System	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs	\$6,169.86	\$6,169.86	(\$6,169.86)	\$0.00	\$0.00
400-837 - MacGregor - Technology Upgrade	\$62,889.77	\$62,889.77	(\$62,889.77)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement	\$7,395.08	\$7,395.08	(\$6,445.33)	\$0.00	\$949.75
420-650 - Whiteford - Facilities	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$416,289.76	\$416,289.76	(\$402,783.76)	\$0.00	\$13,506.00
620-800 - Facilities - Building	\$5,828,925.57	\$5,828,925.57	(\$5,798,318.57)	\$0.00	\$30,607.00

Program Overall Summary Report Newark Unified School District

Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
800-851 - Adult School - Wireless	\$8,298.16	\$8,298.16	(\$8,234.69)	\$0.00	\$63.47
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$71,040.92	\$71,040.92	(\$70,693.69)	\$0.00	\$347.23
900-800 - District Office - Building	\$59,030.04	\$59,030.04	(\$59,030.04)	\$0.00	\$0.00
900-851 - District Office - Wireless	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00
900-863 - District Office - Facilities Master Plan	\$399,830.50	\$399,830.50	(\$230,072.70)	\$0.00	\$169,757.80
Grand Total	\$31,738,711.19	\$31,738,711.19	(\$30,848,820.62)	\$0.00	\$889,890.57



Newark Unified School District

Project Encumbrance Report

Project Encumbrance Report

Open Projects Only

Cumulative as of 3-31-2019

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
--------	-------------	-------------	---------	-------------

000-000 - District Operations

Board of Equalization	\$0.00	\$0.00	\$0.00	
	\$0.00	\$0.00	\$0.00	Project Totals for 000-000 - District Operations

110-800 - Birch Grove - Primary - Building

Sensible Environmental	\$4,187.00	(\$4,187.00)	\$0.00	
	\$4,187.00	(\$4,187.00)	\$0.00	Project Totals for 110-800 - Birch Grove - Primary - Building

110-837 - Birch Grove - Primary - Technology Upgrade

DecoTech Systems	\$114,564.77	(\$11,920.57)	\$102,644.20	
	\$114,564.77	(\$11,920.57)	\$102,644.20	Project Totals for 110-837 - Birch Grove - Primary - Technology Upgrade

110-843 - Birch Grove - Cafeteria Tables

Shiffler	\$2,506.00	(\$2,506.00)	\$0.00	
	\$2,506.00	(\$2,506.00)	\$0.00	Project Totals for 110-843 - Birch Grove - Cafeteria Tables

110-851 - Birch Grove - Primary - Wireless

DecoTech Systems	\$8,053.90	(\$8,053.90)	\$0.00	
GA Technical Services	\$1,095.89	(\$1,041.10)	\$54.79	
	\$9,149.79	(\$9,095.00)	\$54.79	Project Totals for 110-851 - Birch Grove - Primary - Wireless

110-861 - Birch Grove - Fire Sprinkler Replacement

Coit Services	\$1,097.00	(\$1,097.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$1,792.00	(\$1,097.00)	\$695.00	Project Totals for 110-861 - Birch Grove - Fire Sprinkler Replacement

120-831 - Graham Elementary - Asphalt for Parking Lots

Dryco	\$20,482.00	(\$20,482.00)	\$0.00	
	\$20,482.00	(\$20,482.00)	\$0.00	Project Totals for 120-831 - Graham Elementary - Asphalt for Parking Lots

120-837 - Graham Elementary - Technology Upgrade

DecoTech Systems	\$109,502.78	(\$87,959.16)	\$21,543.62	
	\$109,502.78	(\$87,959.16)	\$21,543.62	Project Totals for 120-837 - Graham Elementary - Technology Upgrade

120-843 - Graham Elementary - Cafeteria Tables

Shiffler	\$6,265.00	(\$6,265.00)	\$0.00	
	\$6,265.00	(\$6,265.00)	\$0.00	Project Totals for 120-843 - Graham Elementary - Cafeteria Tables

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
--------	-------------	-------------	---------	-------------

120-851 - Graham Elementary - Wireless

DecoTech Systems	\$9,279.58	(\$9,279.58)	\$0.00	
GA Technical Services	\$1,331.00	(\$1,264.45)	\$66.55	
	\$10,610.58	(\$10,544.03)	\$66.55	Project Totals for 120-851 - Graham Elementary - Wireless

120-861 - Graham Elementary - Fire Sprinkler Replacement

Coit Services	\$962.00	(\$962.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$1,145.00	\$0.00	\$1,145.00	
	\$2,107.00	(\$962.00)	\$1,145.00	Project Totals for 120-861 - Graham Elementary - Fire Sprinkler Replacement

130-800 - Kennedy - Building

Sensible Environmental	\$4,187.00	(\$4,187.00)	\$0.00	
	\$4,187.00	(\$4,187.00)	\$0.00	Project Totals for 130-800 - Kennedy - Building

130-804 - Kennedy - Playground Equipment

Creative Recreational Systems	\$153,992.77	(\$153,992.77)	\$0.00	
Cresco	\$457.47	(\$457.47)	\$0.00	
N.U.S.D.	\$1,335.09	(\$1,335.09)	\$0.00	
	\$155,785.33	(\$155,785.33)	\$0.00	Project Totals for 130-804 - Kennedy - Playground Equipment

130-828 - Kennedy - Plumbing Repairs

Frank Bonetti	\$9,975.00	(\$4,610.00)	\$5,365.00	
	\$9,975.00	(\$4,610.00)	\$5,365.00	Project Totals for 130-828 - Kennedy - Plumbing Repairs

130-837 - Kennedy - Technology Upgrade

DecoTech Systems	\$165,050.99	(\$119,220.63)	\$45,830.36	
	\$165,050.99	(\$119,220.63)	\$45,830.36	Project Totals for 130-837 - Kennedy - Technology Upgrade

130-843 - Kennedy - Cafeteria Tables

Shiffler	\$10,024.00	(\$10,024.00)	\$0.00	
	\$10,024.00	(\$10,024.00)	\$0.00	Project Totals for 130-843 - Kennedy - Cafeteria Tables

130-851 - Kennedy - Wireless

DecoTech Systems	\$7,307.39	(\$7,307.39)	\$0.00	
GA Technical Services	\$975.51	(\$926.73)	\$48.78	
	\$8,282.90	(\$8,234.12)	\$48.78	Project Totals for 130-851 - Kennedy - Wireless

130-861 - Kennedy - Fire Sprinkler Replacement

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
Coit Services	\$1,276.00	(\$1,276.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$1,971.00	(\$1,276.00)	\$695.00	Project Totals for 130-861 - Kennedy - Fire Sprinkler Replacement

140-650 - Lincoln - Facilities

East Bay Blue	\$501.77	(\$501.77)	(\$0.00)	
	\$501.77	(\$501.77)	(\$0.00)	Project Totals for 140-650 - Lincoln - Facilities

140-800 - Lincoln - Building

Sensible Environmental	\$15,596.54	(\$15,596.54)	(\$0.00)	
	\$15,596.54	(\$15,596.54)	(\$0.00)	Project Totals for 140-800 - Lincoln - Building

140-804 - Lincoln - Playground Equipment

Creative Recreational Systems	\$219,421.20	(\$219,421.20)	\$0.00	
Cresco	\$771.35	(\$771.35)	(\$0.00)	
N.U.S.D.	\$9,251.44	(\$9,251.44)	\$0.00	
	\$229,443.99	(\$229,443.99)	\$0.00	Project Totals for 140-804 - Lincoln - Playground Equipment

140-815 - Lincoln - HVAC Systems

California Bank of Commerce	\$53,940.16	(\$53,940.16)	\$0.00	
D.L. Falk Construction	\$1,065,525.31	(\$1,065,525.31)	\$0.00	
DSA	\$492.00	(\$492.00)	\$0.00	
DSA School Inspectors Inc.	\$4,207.38	(\$4,207.38)	\$0.00	
Environmental	\$275,240.99	(\$275,240.99)	\$0.00	
Salas O'Brien	\$77,876.87	(\$77,876.87)	\$0.00	
United Inspection	\$11,429.00	(\$11,429.00)	\$0.00	
	\$1,488,711.71	(\$1,488,711.71)	\$0.00	Project Totals for 140-815 - Lincoln - HVAC Systems

140-824 - Lincoln - Roof Repair

California Bank of Commerce	\$29,198.36	(\$29,198.36)	(\$0.00)	
D.L. Falk Construction	\$233,473.27	(\$233,473.27)	\$0.00	
Independent Roofing	\$23,500.00	(\$23,500.00)	\$0.00	
KPW Structural Engineers, Inc.	\$1,700.00	(\$1,700.00)	\$0.00	
United Inspection	\$8,982.00	(\$8,982.00)	\$0.00	
	\$296,853.63	(\$296,853.63)	\$0.00	Project Totals for 140-824 - Lincoln - Roof Repair

140-837 - Lincoln - Technology Upgrade

DecoTech Systems	\$185,041.51	(\$116,205.28)	\$68,836.23	
Monoprice	\$319.28	\$0.00	\$319.28	

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
	\$185,360.79	(\$116,205.28)	\$69,155.51	Project Totals for 140-837 - Lincoln - Technology Upgrade

140-843 - Lincoln - Cafeteria Tables

Shiffler	\$3,759.00	(\$3,759.00)	\$0.00	
	\$3,759.00	(\$3,759.00)	\$0.00	Project Totals for 140-843 - Lincoln - Cafeteria Tables

140-851 - Lincoln - Wireless

DecoTech Systems	\$6,831.30	(\$6,831.30)	\$0.00	
GA Technical Services	\$1,130.33	(\$1,073.81)	\$56.52	
	\$7,961.63	(\$7,905.11)	\$56.52	Project Totals for 140-851 - Lincoln - Wireless

140-861 - Lincoln - Fire Sprinkler Replacement

Coit Services	\$1,743.00	(\$1,743.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$2,438.00	(\$1,743.00)	\$695.00	Project Totals for 140-861 - Lincoln - Fire Sprinkler Replacement

150-800 - Birch Grove - Intermediate - Building

Sensible Environmental	\$49,812.61	(\$49,812.61)	\$0.00	
	\$49,812.61	(\$49,812.61)	\$0.00	Project Totals for 150-800 - Birch Grove - Intermediate - Building

150-804 - Birch Grove - Intermediate - Playground Equipment

Creative Recreational Systems	\$93,168.22	(\$93,168.22)	(\$0.00)	
Cresco	\$2,473.57	(\$2,473.57)	\$0.00	
N.U.S.D.	\$4,937.41	(\$4,937.41)	\$0.00	
	\$100,579.20	(\$100,579.20)	(\$0.00)	Project Totals for 150-804 - Birch Grove - Intermediate - Playground Equipment

150-815 - Birch Grove - Intermediate - HVAC Systems

California Bank of Commerce	\$56,944.91	(\$56,944.91)	\$0.00	
Corovan Moving	\$19,283.62	(\$19,283.62)	\$0.00	
D.L. Falk Construction	\$1,066,315.70	(\$1,066,315.70)	\$0.00	
DSA	\$18,050.45	(\$18,050.45)	\$0.00	
DSA School Inspectors Inc.	\$4,070.00	(\$4,070.00)	\$0.00	
Salas O'Brien	\$68,242.51	(\$68,242.51)	\$0.00	
United Inspection	\$10,846.00	(\$10,846.00)	\$0.00	
	\$1,243,753.19	(\$1,243,753.19)	\$0.00	Project Totals for 150-815 - Birch Grove - Intermediate - HVAC Systems

150-824 - Birch Grove - Intermediate - Roof Repair

California Bank of Commerce	\$60,220.73	(\$60,220.73)	\$0.00	
D.L. Falk Construction	\$908,515.91	(\$908,515.91)	(\$0.00)	

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
Independent Roofing	\$23,500.00	(\$23,500.00)	\$0.00	
United Inspection	\$8,016.00	(\$8,016.00)	\$0.00	
	\$1,000,252.64	(\$1,000,252.64)	(\$0.00)	Project Totals for 150-824 - Birch Grove - Intermediate - Roof Repair

150-837 - Birch Grove - Intermediate - Technology Upgrade

DecoTech Systems	\$117,948.06	(\$117,948.06)	\$0.00	
	\$117,948.06	(\$117,948.06)	\$0.00	Project Totals for 150-837 - Birch Grove - Intermediate - Technology Upgrade

150-851 - Birch Grove - Intermediate - Wireless

DecoTech Systems	\$7,963.76	(\$7,963.76)	\$0.00	
GA Technical Services	\$925.27	(\$879.00)	\$46.27	
	\$8,889.03	(\$8,842.76)	\$46.27	Project Totals for 150-851 - Birch Grove - Intermediate - Wireless

150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace

Coit Services	\$1,097.00	(\$1,097.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$1,792.00	(\$1,097.00)	\$695.00	Project Totals for 150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace

160-650 - Musick - Facilities

East Bay Blue	\$221.88	(\$221.88)	(\$0.00)	
	\$221.88	(\$221.88)	(\$0.00)	Project Totals for 160-650 - Musick - Facilities

160-800 - Musick - Building

Sensible Environmental	\$60,965.05	(\$60,965.05)	\$0.00	
	\$60,965.05	(\$60,965.05)	\$0.00	Project Totals for 160-800 - Musick - Building

160-824 - Musick - Roof Repair

BRCO Construction	\$804,606.08	(\$804,606.08)	(\$0.00)	
DSA	\$1,396.67	(\$1,396.67)	\$0.00	
Independent Roofing	\$21,350.00	(\$21,350.00)	\$0.00	
United Inspection	\$7,052.00	(\$7,052.00)	\$0.00	
	\$834,404.75	(\$834,404.75)	(\$0.00)	Project Totals for 160-824 - Musick - Roof Repair

160-837 - Musick - Technology Upgrade

DecoTech Systems	\$146,845.74	(\$146,845.74)	\$0.00	
	\$146,845.74	(\$146,845.74)	\$0.00	Project Totals for 160-837 - Musick - Technology Upgrade

160-851 - Musick - Wireless

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
DecoTech Systems	\$7,836.17	(\$7,836.17)	\$0.00	
GA Technical Services	\$1,167.58	(\$1,109.20)	\$58.38	
	\$9,003.75	(\$8,945.37)	\$58.38	Project Totals for 160-851 - Musick - Wireless

160-861 - Musick - Fire Sprinkler Replacement

Coit Services	\$1,289.00	(\$1,289.00)	\$0.00	
	\$1,289.00	(\$1,289.00)	\$0.00	Project Totals for 160-861 - Musick - Fire Sprinkler Replacement

170-800 - Schilling - Building

Sensible Environmental	\$4,187.00	(\$4,187.00)	\$0.00	
	\$4,187.00	(\$4,187.00)	\$0.00	Project Totals for 170-800 - Schilling - Building

170-804 - Schilling - Playground Equipment

Applied Landscape Materials	\$4,080.00	(\$4,080.00)	\$0.00	Landscaping
Creative Recreational Systems	\$180,112.02	(\$180,112.02)	(\$0.00)	
	\$184,192.02	(\$184,192.02)	(\$0.00)	Project Totals for 170-804 - Schilling - Playground Equipment

170-815 - Schilling - HVAC Systems

DSA	\$656.00	(\$656.00)	\$0.00	
DSA School Inspectors Inc.	\$6,128.63	(\$6,128.63)	\$0.00	
Environmental	\$275,240.99	(\$275,240.99)	\$0.00	
F & H Construction	\$426,157.05	(\$426,157.05)	\$0.00	
Smith & Sons Electric, Inc.	\$15,921.36	(\$15,921.36)	\$0.00	
Syserco	\$6,452.00	(\$6,452.00)	\$0.00	
	\$730,556.03	(\$730,556.03)	\$0.00	Project Totals for 170-815 - Schilling - HVAC Systems

170-828 - Schilling - Plumbing Repairs

Frank Bonetti	\$28,836.99	(\$28,836.99)	\$0.00	
	\$28,836.99	(\$28,836.99)	\$0.00	Project Totals for 170-828 - Schilling - Plumbing Repairs

170-837 - Schilling - Technology Upgrade

DecoTech Systems	\$149,005.46	(\$137,604.74)	\$11,400.72	
	\$149,005.46	(\$137,604.74)	\$11,400.72	Project Totals for 170-837 - Schilling - Technology Upgrade

170-843 - Schilling - Cafeteria Tables

Shiffler	\$6,265.00	(\$6,265.00)	\$0.00	
	\$6,265.00	(\$6,265.00)	\$0.00	Project Totals for 170-843 - Schilling - Cafeteria Tables

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
--------	-------------	-------------	---------	-------------

170-851 - Schilling - Wireless

DecoTech Systems	\$9,589.73	(\$9,589.73)	\$0.00	
GA Technical Services	\$1,375.77	(\$1,306.98)	\$68.79	
	\$10,965.50	(\$10,896.71)	\$68.79	Project Totals for 170-851 - Schilling - Wireless

170-861 - Schilling - Fire Sprinkler Replacement

Coit Services	\$809.00	(\$809.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$1,504.00	(\$809.00)	\$695.00	Project Totals for 170-861 - Schilling - Fire Sprinkler Replacement

180-804 - Snow - Playground Equipment

Creative Recreational Systems	\$165,674.74	(\$165,674.74)	\$0.00	
N.U.S.D.	\$1,850.07	(\$1,850.07)	\$0.00	
	\$167,524.81	(\$167,524.81)	\$0.00	Project Totals for 180-804 - Snow - Playground Equipment

180-837 - Snow - Technology Upgrade

DecoTech Systems	\$103,650.14	(\$31,180.04)	\$72,470.10	
Monoprice	\$319.29	\$0.00	\$319.29	
	\$103,969.43	(\$31,180.04)	\$72,789.39	Project Totals for 180-837 - Snow - Technology Upgrade

180-843 - Snow - Cafeteria Tables

Shiffler	\$6,265.00	(\$6,265.00)	\$0.00	
	\$6,265.00	(\$6,265.00)	\$0.00	Project Totals for 180-843 - Snow - Cafeteria Tables

180-851 - Snow - Wireless

DecoTech Systems	\$7,147.74	(\$7,147.74)	\$0.00	
GA Technical Services	\$844.65	(\$802.42)	\$42.23	
	\$7,992.39	(\$7,950.16)	\$42.23	Project Totals for 180-851 - Snow - Wireless

180-861 - Snow - Fire Sprinkler Replacement

Coit Services	\$1,743.00	(\$1,743.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$695.00	\$0.00	\$695.00	
	\$2,438.00	(\$1,743.00)	\$695.00	Project Totals for 180-861 - Snow - Fire Sprinkler Replacement

200-650 - Newark Junior High - Facilities

East Bay Blue	\$96.21	(\$96.21)	\$0.00	
	\$96.21	(\$96.21)	\$0.00	Project Totals for 200-650 - Newark Junior High - Facilities

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
200-800 - Newark Junion High-Building				
Sensible Environmental	\$3,822.00	(\$3,822.00)	\$0.00	
	\$3,822.00	(\$3,822.00)	\$0.00	Project Totals for 200-800 - Newark Junion High-Building
200-828 - Newark Junior High - Plumbing Repairs				
Frank Bonetti	\$5,575.59	(\$5,575.59)	\$0.00	
	\$5,575.59	(\$5,575.59)	\$0.00	Project Totals for 200-828 - Newark Junior High - Plumbing Repairs
200-831 - Newark Junior High - Asphalt for Parking Lots				
Dryco	\$8,200.00	(\$8,200.00)	\$0.00	
	\$8,200.00	(\$8,200.00)	\$0.00	Project Totals for 200-831 - Newark Junior High - Asphalt for Parking Lots
200-837 - Newark Junior High - Technology Upgrade				
DecoTech Systems	\$240,252.95	(\$239,359.73)	\$893.22	
	\$240,252.95	(\$239,359.73)	\$893.22	Project Totals for 200-837 - Newark Junior High - Technology Upgrade
200-851 - Newark Junion High - Wireless				
DecoTech Systems	\$19,665.43	(\$19,665.43)	\$0.00	
GA Technical Services	\$2,870.35	(\$2,720.51)	\$149.84	
	\$22,535.78	(\$22,385.94)	\$149.84	Project Totals for 200-851 - Newark Junion High - Wireless
200-861 - Newark Junior High - Fire Sprinkler Replacement				
Coit Services	\$5,356.00	(\$5,356.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$2,841.00	\$0.00	\$2,841.00	
	\$8,197.00	(\$5,356.00)	\$2,841.00	Project Totals for 200-861 - Newark Junior High - Fire Sprinkler Replacement
300-650 - NMHS - Facilities				
East Bay Blue	\$1,421.54	(\$1,421.54)	\$0.00	
	\$1,421.54	(\$1,421.54)	\$0.00	Project Totals for 300-650 - NMHS - Facilities
300-800 - NMHS - Building				
AEDIS Architects	\$0.00	\$0.00	\$0.00	
Sensible Environmental	\$18,539.24	(\$18,539.24)	\$0.00	
	\$18,539.24	(\$18,539.24)	\$0.00	Project Totals for 300-800 - NMHS - Building
300-811 - NMHS - Dryrot Repair				
Salas O'Brien	\$9,820.00	(\$9,820.00)	(\$0.00)	
	\$9,820.00	(\$9,820.00)	(\$0.00)	Project Totals for 300-811 - NMHS - Dryrot Repair

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
300-815 - Newark Memorial HVAC Control System Repair				
Air Cold Supply	\$9,243.42	(\$9,243.42)	\$0.00	
BRCO Construction	\$554,148.20	(\$554,148.20)	(\$0.00)	
California Bank of Commerce	\$57,499.64	(\$57,499.64)	\$0.00	
D.L. Falk Construction	\$1,124,797.23	(\$1,124,797.23)	\$0.00	
DSA	\$5,166.00	(\$5,166.00)	\$0.00	
DSA School Inspectors Inc.	\$93,671.37	(\$93,671.37)	\$0.00	
Environmental	\$370,090.01	(\$370,090.01)	\$0.00	
IES Indoor Environmental	\$15,750.00	(\$15,750.00)	\$0.00	
Salas O'Brien	\$136,770.25	(\$136,770.25)	\$0.00	
Smith & Sons Electric, Inc.	\$17,431.00	(\$17,431.00)	\$0.00	
United Inspection	\$19,764.00	(\$19,764.00)	\$0.00	
	\$2,404,331.12	(\$2,404,331.12)	\$0.00	Project Totals for 300-815 - Newark Memorial HVAC Control System Repair

300-824 - NMHS, 300 Bldg., Roof Repairs

BRCO Construction	\$1,581,678.07	(\$1,581,678.07)	\$0.00	
California Bank of Commerce	\$95,804.95	(\$95,804.95)	\$0.00	
Carlisle Roofing	(\$3,092.30)	\$3,092.30	\$0.00	
Coast Insulation	\$42,740.00	(\$42,740.00)	\$0.00	
D.L. Falk Construction	\$2,319,937.44	(\$2,319,937.44)	\$0.00	
DSA	\$28,883.55	(\$28,883.55)	\$0.00	
DSA School Inspectors Inc.	\$19,332.50	(\$19,332.50)	\$0.00	
Environmental	\$2,646,322.45	(\$2,646,322.45)	\$0.00	
Hung Construction Builder Inc.	\$11,880.00	(\$11,880.00)	\$0.00	
Independent Roofing	\$78,400.00	(\$78,400.00)	\$0.00	
Legacy Roofing	\$28,904.00	(\$28,904.00)	\$0.00	
Musson Theatrical	\$6,000.00	(\$6,000.00)	\$0.00	
N.U.S.D.	\$0.00	\$0.00	\$0.00	
N.V. Heathorn	\$8,236.00	(\$8,236.00)	\$0.00	
Rentafence	\$576.19	(\$576.19)	\$0.00	
Salas O'Brien	\$26,140.00	(\$26,140.00)	\$0.00	
Sensible Environmental	\$12,339.50	(\$12,339.50)	\$0.00	
Service Master Disaster	\$0.00	\$0.00	\$0.00	
Smith-Emery	\$6,453.53	(\$6,453.53)	\$0.00	
Smith & Sons Electric, Inc.	\$8,045.80	(\$8,045.80)	\$0.00	
United Inspection	\$19,476.00	(\$19,476.00)	\$0.00	
	\$6,938,057.68	(\$6,938,057.68)	\$0.00	Project Totals for 300-824 - NMHS, 300 Bldg., Roof Repairs

300-828 - NMHS - Plumbing Repairs

Frank Bonetti	\$38,802.66	(\$38,802.66)	\$0.00	
---------------	-------------	---------------	--------	--

Encumbrance Report

Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
	\$38,802.66	(\$38,802.66)	\$0.00	Project Totals for 300-828 - NMHS - Plumbing Repairs

300-837 - NMHS - Technology Upgrade

DecoTech Systems	\$375,556.05	(\$40,191.64)	\$335,364.41	
	\$375,556.05	(\$40,191.64)	\$335,364.41	Project Totals for 300-837 - NMHS - Technology Upgrade

300-851 - NMHS - Wireless

DecoTech Systems	\$37,213.99	(\$37,213.99)	\$0.00	
GA Technical Services	\$5,248.39	(\$5,135.74)	\$112.65	
	\$42,462.38	(\$42,349.73)	\$112.65	Project Totals for 300-851 - NMHS - Wireless

300-861 - NMHS - Fire Sprinkler Replacement

Coit Services	\$9,466.00	(\$9,466.00)	\$0.00	
J&C Safety 1st Fire Prot, Inc	\$4,300.00	(\$3,550.00)	\$750.00	
	\$13,766.00	(\$13,016.00)	\$750.00	Project Totals for 300-861 - NMHS - Fire Sprinkler Replacement

350-851 - Bridgepoint - Wireless

DecoTech Systems	\$1,608.41	(\$1,608.41)	\$0.00	
GA Technical Services	\$692.58	(\$654.97)	\$37.61	
	\$2,300.99	(\$2,263.38)	\$37.61	Project Totals for 350-851 - Bridgepoint - Wireless

360-851 - Crossroads - Wireless

DecoTech Systems	\$3,982.67	(\$3,982.67)	\$0.00	
GA Technical Services	\$489.63	(\$465.15)	\$24.48	
	\$4,472.30	(\$4,447.82)	\$24.48	Project Totals for 360-851 - Crossroads - Wireless

400-650 - MacGregor - Facilities

East Bay Blue	\$372.20	(\$372.20)	\$0.00	
	\$372.20	(\$372.20)	\$0.00	Project Totals for 400-650 - MacGregor - Facilities

400-815 - MacGregor HVAC System

Alliance Cont.	\$1,895.00	(\$1,895.00)	\$0.00	
BRCO Construction	\$2,650,565.49	(\$2,650,565.49)	\$0.00	
Corovan Moving	\$42,609.82	(\$42,609.82)	\$0.00	
DSA	\$31,566.93	(\$31,566.93)	\$0.00	
Environmental	\$116,874.70	(\$116,874.70)	\$0.00	
Protection One	\$435.00	(\$435.00)	\$0.00	
Salas O'Brien	\$265,062.14	(\$265,062.14)	\$0.00	
Smith & Sons Electric, Inc.	\$0.00	\$0.00	\$0.00	

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
United Inspection	\$9,266.00	(\$9,266.00)	\$0.00	
	\$3,118,275.08	(\$3,118,275.08)	\$0.00	Project Totals for 400-815 - MacGregor HVAC System

400-824 - MacGregor - Roof Repair

BRCO Construction	\$1,509,820.67	(\$1,509,820.67)	\$0.00	
DSA	\$4,126.92	(\$4,126.92)	\$0.00	
Independent Roofing	\$23,700.00	(\$23,700.00)	\$0.00	
KPW Structural Engineers, Inc.	\$850.00	(\$850.00)	\$0.00	
Oscar's Expert Tree Service	\$7,650.00	(\$7,650.00)	\$0.00	
Smith-Emery	\$463.44	(\$463.44)	(\$0.00)	
United Inspection	\$8,036.00	(\$8,036.00)	\$0.00	
	\$1,554,647.03	(\$1,554,647.03)	\$0.00	Project Totals for 400-824 - MacGregor - Roof Repair

400-828 - MacGregor - Plumbing Repairs

Frank Bonetti	\$6,169.86	(\$6,169.86)	\$0.00	
	\$6,169.86	(\$6,169.86)	\$0.00	Project Totals for 400-828 - MacGregor - Plumbing Repairs

400-837 - MacGregor - Technology Upgrade

DecoTech Systems	\$62,889.77	(\$62,889.77)	\$0.00	
	\$62,889.77	(\$62,889.77)	\$0.00	Project Totals for 400-837 - MacGregor - Technology Upgrade

400-861 - MacGregor - Fire Sprinkler Replacement

J&C Safety 1st Fire Prot, Inc	\$949.75	\$0.00	\$949.75	
Wellhung Doors	\$6,445.33	(\$6,445.33)	\$0.00	
	\$7,395.08	(\$6,445.33)	\$949.75	Project Totals for 400-861 - MacGregor - Fire Sprinkler Replacement

420-650 - Whiteford - Facilities

East Bay Blue	\$221.85	(\$221.85)	\$0.00	
	\$221.85	(\$221.85)	\$0.00	Project Totals for 420-650 - Whiteford - Facilities

420-815 - Whiteford - HVAC System

BRCO Construction	\$1,344,687.40	(\$1,344,687.40)	\$0.00	
Corovan Moving	\$28,299.02	(\$28,299.02)	(\$0.00)	
DSA	\$14,452.59	(\$14,452.59)	\$0.00	
Salas O'Brien	\$56,721.64	(\$56,721.64)	\$0.00	
United Inspection	\$11,404.00	(\$11,404.00)	\$0.00	
	\$1,455,564.65	(\$1,455,564.65)	\$0.00	Project Totals for 420-815 - Whiteford - HVAC System

420-824 - Whiteford - Roof Repair

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
BRCO Construction	\$213,122.61	(\$213,122.61)	\$0.00	
Independent Roofing	\$12,975.00	(\$12,975.00)	\$0.00	
United Inspection	\$6,493.00	(\$6,493.00)	\$0.00	
	\$232,590.61	(\$232,590.61)	\$0.00	Project Totals for 420-824 - Whiteford - Roof Repair

600-650 - Maint, Operation & Trans - Facilities

ARC Northern	\$10,989.27	(\$10,989.27)	\$0.00	
Bay Area News	\$194.04	(\$194.04)	(\$0.00)	
East Bay Blue	\$72.35	(\$72.35)	(\$0.00)	
Lozano Smith	\$70,434.24	(\$70,434.24)	\$0.00	
N.U.S.D.	\$303,586.11	(\$290,080.11)	\$13,506.00	
Salas O'Brien	\$31,013.75	(\$31,013.75)	\$0.00	
	\$416,289.76	(\$402,783.76)	\$13,506.00	Project Totals for 600-650 - Maint, Operation & Trans - Facilities

620-800 - Facilities - Building

AEDIS Architects	\$67,148.10	(\$67,148.10)	\$0.00	
California Financial Services	\$370,625.00	(\$344,225.00)	\$26,400.00	
Christy White Accountancy	\$20,762.46	(\$16,555.46)	\$4,207.00	
Crowe Horwath	\$6,000.00	(\$6,000.00)	\$0.00	
Dannis Woliver	\$2,202.50	(\$2,202.50)	\$0.00	
DecoTech Systems	\$3,641.44	(\$3,641.44)	\$0.00	
Independent Roofing	\$48,672.00	(\$48,672.00)	\$0.00	
Lozano Smith	\$21,885.17	(\$21,885.17)	\$0.00	
Nor Cal Construction	\$20,048.28	(\$20,048.28)	\$0.00	
N.U.S.D.	\$0.00	\$0.00	\$0.00	
Sensible Environmental	\$225,173.40	(\$225,173.40)	\$0.00	
Vanir Construction	\$5,042,767.22	(\$5,042,767.22)	\$0.00	
	\$5,828,925.57	(\$5,798,318.57)	\$30,607.00	Project Totals for 620-800 - Facilities - Building

800-851 - Adult School - Wireless

DecoTech Systems	\$7,028.71	(\$7,028.71)	\$0.00	
GA Technical Services	\$1,269.45	(\$1,205.98)	\$63.47	
	\$8,298.16	(\$8,234.69)	\$63.47	Project Totals for 800-851 - Adult School - Wireless

900-000 - District Operations

AEDIS Architects	\$0.00	\$0.00	\$0.00	
N.U.S.D.	\$10,748.08	(\$10,748.08)	\$0.00	
US Bank	\$516,089.41	(\$516,089.41)	\$0.00	
	\$526,837.49	(\$526,837.49)	\$0.00	Project Totals for 900-000 - District Operations

Encumbrance Report Newark Unified School District

Encumbrances, Expenses and Current Liabilities, Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
900-650 - Legal Notices -District Facilities				
Bay Area News	\$3,023.42	(\$3,023.42)	\$0.00	
Dannis Woliver	\$332.50	(\$332.50)	\$0.00	
Lozano Smith	\$61,366.85	(\$61,019.62)	\$347.23	
Sign A Rama	\$6,318.15	(\$6,318.15)	\$0.00	
	\$71,040.92	(\$70,693.69)	\$347.23	Project Totals for 900-650 - Legal Notices -District Facilities
900-800 - District Office - Building				
Alameda County Treasurer	\$9,139.90	(\$9,139.90)	\$0.00	
Sensible Environmental	\$11,917.20	(\$11,917.20)	(\$0.00)	
US Bank	\$37,972.94	(\$37,972.94)	\$0.00	
	\$59,030.04	(\$59,030.04)	\$0.00	Project Totals for 900-800 - District Office - Building
900-851 - District Office - Wireless				
DecoTech Systems	\$5,594.40	(\$5,594.40)	\$0.00	
	\$5,594.40	(\$5,594.40)	\$0.00	Project Totals for 900-851 - District Office - Wireless
900-863 - District Office - Facilities Master Plan				
AEDIS Architects	\$399,830.50	(\$230,072.70)	\$169,757.80	
	\$399,830.50	(\$230,072.70)	\$169,757.80	Project Totals for 900-863 - District Office - Facilities Master Plan
	\$31,738,711.19	(\$30,848,820.62)	\$889,890.57	District Grand Totals for Newark Unified School District (for selected data)



Newark Unified School District

Project Expenditure Report

Project Expenditure Report

Bond Expenditures

12-1-2018 to 3-31-2019

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

110-837 - Birch Grove - Primary - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,513.49	
	C - Construction	Subtotal	\$7,513.49	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7,513.49	0.00
	Project	Subtotal	\$7,513.49									

110-843 - Birch Grove - Cafeteria Tables

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								2,506.00	
	C - Construction	Subtotal	\$2,506.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2,506.00	0.00
	Project	Subtotal	\$2,506.00									

110-851 - Birch Grove - Primary - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,041.10					
	C - Construction	Subtotal	\$1,041.10	0.00	0.00	0.00	1,041.10	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,041.10									

110-861 - Birch Grove - Fire Sprinkler Replacement

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,097.00					
	C - Construction	Subtotal	\$1,097.00	0.00	0.00	0.00	1,097.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,097.00									

120-837 - Graham Elementary - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								6,797.92	
03/01/2019	DecoTech Systems	51148431	Projector/Display > \$500								11,414.00	
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								9,729.34	

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
	C - Construction	Subtotal	\$27,941.26	0.00	0.00	0.00	0.00	0.00	0.00	0.00	27,941.26	0.00
	Project	Subtotal	\$27,941.26									

120-843 - Graham Elementary - Cafeteria Tables

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								6,265.00	
	C - Construction	Subtotal	\$6,265.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6,265.00	0.00
	Project	Subtotal	\$6,265.00									

120-851 - Graham Elementary - Wireless

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,264.45					
	C - Construction	Subtotal	\$1,264.45	0.00	0.00	0.00	1,264.45	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,264.45									

120-861 - Graham Elementary - Fire Sprinkler Replacement

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				962.00					
	C - Construction	Subtotal	\$962.00	0.00	0.00	0.00	962.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$962.00									

130-804 - Kennedy - Playground Equipment

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/19/2019	Creative Recreational System	51145269 [CL]	Playground Improveme				(1,179.23)					
02/19/2019	Creative Recreational System	51145269	Playground Improveme				1,179.23					
02/19/2019	Creative Recreational System	51145269	Playground Improvements				1,259.07					
	C - Construction	Subtotal	\$1,259.07	0.00	0.00	0.00	1,259.07	0.00	0.00	0.00	0.00	0.00

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	Project	Subtotal	\$1,259.07										
--	----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--	--

130-828 - Kennedy - Plumbing Repairs

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	Frank Bonetti	51139540	Improvement of Site				4,610.00					
	C - Construction	Subtotal	\$4,610.00	0.00	0.00	0.00	4,610.00	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$4,610.00									
--	----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--

130-837 - Kennedy - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/12/2018	DecoTech Systems	51172173	Projector/Display > \$500								13,188.65	
01/09/2019	DecoTech Systems	51126977	Projector/Display > \$500								4,250.00	
01/16/2019	DecoTech Systems	51135183	Projector/Display > \$500								25,225.00	
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,155.70	
	C - Construction	Subtotal	\$49,819.35	0.00	0.00	0.00	0.00	0.00	0.00	0.00	49,819.35	0.00

	Project	Subtotal	\$49,819.35									
--	----------------	-----------------	--------------------	--	--	--	--	--	--	--	--	--

130-843 - Kennedy - Cafeteria Tables

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								10,024.00	
	C - Construction	Subtotal	\$10,024.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10,024.00	0.00

	Project	Subtotal	\$10,024.00									
--	----------------	-----------------	--------------------	--	--	--	--	--	--	--	--	--

130-851 - Kennedy - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				926.73					
	C - Construction	Subtotal	\$926.73	0.00	0.00	0.00	926.73	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$926.73									
--	----------------	-----------------	-----------------	--	--	--	--	--	--	--	--	--

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

130-861 - Kennedy - Fire Sprinkler Replacement

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,276.00					
	C - Construction	Subtotal	\$1,276.00	0.00	0.00	0.00	1,276.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,276.00									

140-804 - Lincoln - Playground Equipment

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/19/2019	Creative Recreational Syste	51145269	Playground Improvements				1,299.21					
02/19/2019	Creative Recreational Syste	51145269 [CL]	Playground Improveme				(1,216.71)					
02/19/2019	Creative Recreational Syste	51145269	Playground Improveme				1,216.71					
	C - Construction	Subtotal	\$1,299.21	0.00	0.00	0.00	1,299.21	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,299.21									

140-837 - Lincoln - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,871.27	
	C - Construction	Subtotal	\$7,871.27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7,871.27	0.00
	Project	Subtotal	\$7,871.27									

140-843 - Lincoln - Cafeteria Tables

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								3,759.00	
	C - Construction	Subtotal	\$3,759.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3,759.00	0.00
	Project	Subtotal	\$3,759.00									

140-851 - Lincoln - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,073.81					
	C - Construction	Subtotal	\$1,073.81	0.00	0.00	0.00	1,073.81	0.00	0.00	0.00	0.00	0.00

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	Project	Subtotal	\$1,073.81									
--	---------	----------	------------	--	--	--	--	--	--	--	--	--

140-861 - Lincoln - Fire Sprinkler Replacement

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,743.00					
	C - Construction	Subtotal	\$1,743.00	0.00	0.00	0.00	1,743.00	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$1,743.00									
--	---------	----------	------------	--	--	--	--	--	--	--	--	--

150-804 - Birch Grove - Intermediate - Playground Equipment

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/19/2019	Creative Recreational Syste	51145269 [CL]	Playground Improve				(217.53)					
02/19/2019	Creative Recreational Syste	51145269	Playground Improve				217.53					
02/19/2019	Creative Recreational Syste	51145269	Playground Improvements				231.66					
	C - Construction	Subtotal	\$231.66	0.00	0.00	0.00	231.66	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$231.66									
--	---------	----------	----------	--	--	--	--	--	--	--	--	--

150-837 - Birch Grove - Intermediate - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,543.11	
	C - Construction	Subtotal	\$7,543.11	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7,543.11	0.00

	Project	Subtotal	\$7,543.11									
--	---------	----------	------------	--	--	--	--	--	--	--	--	--

150-851 - Birch Grove - Intermediate - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				879.00					
	C - Construction	Subtotal	\$879.00	0.00	0.00	0.00	879.00	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$879.00									
--	---------	----------	----------	--	--	--	--	--	--	--	--	--

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,097.00					
	C - Construction	Subtotal	\$1,097.00	0.00	0.00	0.00	1,097.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,097.00									

160-837 - Musick - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/12/2018	DecoTech Systems	51172173	Projector/Display > \$500								63,046.99	
01/09/2019	DecoTech Systems	51126977	Projector/Display > \$500								29,200.00	
01/16/2019	DecoTech Systems	51135183	Projector/Display > \$500								22,140.27	
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,871.26	
03/01/2019	DecoTech Systems	51148431	Projector/Display > \$500								20,358.62	
	C - Construction	Subtotal	\$142,617.14	0.00	0.00	0.00	0.00	0.00	0.00	0.00	142,617.14	0.00
	Project	Subtotal	\$142,617.14									

160-851 - Musick - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,109.20					
	C - Construction	Subtotal	\$1,109.20	0.00	0.00	0.00	1,109.20	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,109.20									

160-861 - Musick - Fire Sprinkler Replacement

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,289.00					
	C - Construction	Subtotal	\$1,289.00	0.00	0.00	0.00	1,289.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,289.00									

170-804 - Schilling - Playground Equipment

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/19/2019	Creative Recreational Syste	51145269 [CL]	Playground Improve				(2,442.64)					
02/19/2019	Creative Recreational Syste	51145269	Playground Improve				2,442.64					
02/19/2019	Creative Recreational Syste	51145269	Playground Improvements				2,607.47					
	C - Construction	Subtotal	\$2,607.47	0.00	0.00	0.00	2,607.47	0.00	0.00	0.00	0.00	0.00

Project	Subtotal	\$2,607.47										
----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--	--

170-828 - Schilling - Plumbing Repairs

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	Frank Bonetti	51139540	Improvement of Site				3,675.41					
	C - Construction	Subtotal	\$3,675.41	0.00	0.00	0.00	3,675.41	0.00	0.00	0.00	0.00	0.00

Project	Subtotal	\$3,675.41										
----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--	--

170-837 - Schilling - Technology Upgrade

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/16/2019	DecoTech Systems	51135183	Projector/Display > \$500								86,213.02	
01/25/2019	DecoTech Systems	51138510	Projector/Display > \$500								36,300.00	
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								10,375.77	
	C - Construction	Subtotal	\$132,888.79	0.00	0.00	0.00	0.00	0.00	0.00	0.00	132,888.79	0.00

Project	Subtotal	\$132,888.79										
----------------	-----------------	---------------------	--	--	--	--	--	--	--	--	--	--

170-843 - Schilling - Cafeteria Tables

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								6,265.00	
	C - Construction	Subtotal	\$6,265.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6,265.00	0.00

Project	Subtotal	\$6,265.00										
----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--	--

170-851 - Schilling - Wireless

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
---------------	------------	--------------------------	-----------------------	-------------------------	-------------------------	------------	--------------------	-----------------	-------------	--------------------	-----------------------	--------------------------

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,306.98					
	C - Construction	Subtotal	\$1,306.98	0.00	0.00	0.00	1,306.98	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$1,306.98									
--	----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--

170-861 - Schilling - Fire Sprinkler Replacement

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				809.00					
	C - Construction	Subtotal	\$809.00	0.00	0.00	0.00	809.00	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$809.00									
--	----------------	-----------------	-----------------	--	--	--	--	--	--	--	--	--

180-804 - Snow - Playground Equipment

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/19/2019	Creative Recreational Syste	51145269	Playground Improvements				1,163.09					
02/19/2019	Creative Recreational Syste	51145269 [CL]	Playground Improveme				(1,088.89)					
02/19/2019	Creative Recreational Syste	51145269	Playground Improveme				1,088.89					
	C - Construction	Subtotal	\$1,163.09	0.00	0.00	0.00	1,163.09	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$1,163.09									
--	----------------	-----------------	-------------------	--	--	--	--	--	--	--	--	--

180-837 - Snow - Technology Upgrade

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								7,155.70	
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								19,874.63	
	C - Construction	Subtotal	\$27,030.33	0.00	0.00	0.00	0.00	0.00	0.00	0.00	27,030.33	0.00

	Project	Subtotal	\$27,030.33									
--	----------------	-----------------	--------------------	--	--	--	--	--	--	--	--	--

180-843 - Snow - Cafeteria Tables

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/13/2019	Shiffler	51144124	Furniture & Equipment Rep								6,265.00	

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
	C - Construction	Subtotal	\$6,265.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6,265.00	0.00
	Project	Subtotal	\$6,265.00									

180-851 - Snow - Wireless

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				802.42					
	C - Construction	Subtotal	\$802.42	0.00	0.00	0.00	802.42	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$802.42									

180-861 - Snow - Fire Sprinkler Replacement

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				1,743.00					
	C - Construction	Subtotal	\$1,743.00	0.00	0.00	0.00	1,743.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,743.00									

200-828 - Newark Junior High - Plumbing Repairs

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	Frank Bonetti	51139540	Improvement of Site				5,575.59					
	C - Construction	Subtotal	\$5,575.59	0.00	0.00	0.00	5,575.59	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$5,575.59									

200-837 - Newark Junior High - Technology Upgrade

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/16/2019	DecoTech Systems	51135183	Projector/Display > \$500								6,868.16	
01/25/2019	DecoTech Systems	51138510	Projector/Display > \$500								98,336.00	
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								16,100.33	
03/01/2019	DecoTech Systems	51148431	Projector/Display > \$500								42,373.38	
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								4,228.67	

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								60,603.54	
	C - Construction	Subtotal	\$228,510.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00	228,510.08	0.00
	Project	Subtotal	\$228,510.08									

200-851 - Newark Junion High - Wireless

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/07/2018	GA Technical Services	51170636	Other Construction Costs				262.87					
02/01/2019	GA Technical Services	51140174	Other Construction Costs				2,457.64					
	C - Construction	Subtotal	\$2,720.51	0.00	0.00	0.00	2,720.51	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$2,720.51									

200-861 - Newark Junior High - Fire Sprinkler Replacement

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				5,356.00					
	C - Construction	Subtotal	\$5,356.00	0.00	0.00	0.00	5,356.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$5,356.00									

300-815 - Newark Memorial HVAC Control System Repair

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/12/2018	D.L. Falk Construction	51172171	Main Construction Costs	12,840.63								
12/12/2018	Salas O'Brien	51172201	Improvement of Building				2,132.50					
12/12/2018	Salas O'Brien	51172201	Improvement of Building				1,832.50					
12/12/2018	Salas O'Brien	51172201	Improvement of Building				232.50					
	C - Construction	Subtotal	\$17,038.13	12,840.63	0.00	0.00	4,197.50	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$17,038.13									

300-824 - NMHS, 300 Bldg., Roof Repairs

B - Planning

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
---------------	------------	--------------------------	-----------------------	-----------------------------	----------	----------	-----------------	-------------------	-------------	--	--	--

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

B - Planning

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
01/23/2019	Independent Roofing	51137103	Architect Fees	3,250.00								
	B - Planning	Subtotal	\$3,250.00	3,250.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$3,250.00									

300-828 - NMHS - Plumbing Repairs

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/22/2019	Frank Bonetti	IFC19-00076	Improvement of Site				4,051.09					
	C - Construction	Subtotal	\$4,051.09	0.00	0.00	0.00	4,051.09	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$4,051.09									

300-837 - NMHS - Technology Upgrade

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								28,622.80	
	C - Construction	Subtotal	\$28,622.80	0.00	0.00	0.00	0.00	0.00	0.00	0.00	28,622.80	0.00
	Project	Subtotal	\$28,622.80									

300-851 - NMHS - Wireless

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/07/2018	GA Technical Services	51170636	Other Construction Costs				5,070.15					
02/01/2019	GA Technical Services	51140174	Other Construction Costs				65.59					
	C - Construction	Subtotal	\$5,135.74	0.00	0.00	0.00	5,135.74	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$5,135.74									

300-861 - NMHS - Fire Sprinkler Replacement

C - Construction

ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/14/2018	J&C Safety 1st Fire Prot, Inc	51173180	Other Construction Costs				3,550.00					
01/31/2019	Coit Services	IFC19-00061	R19-00587 Board approved				9,466.00					
	C - Construction	Subtotal	\$13,016.00	0.00	0.00	0.00	13,016.00	0.00	0.00	0.00	0.00	0.00

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	Project	Subtotal	\$13,016.00									
--	---------	----------	-------------	--	--	--	--	--	--	--	--	--

350-851 - Bridgepoint - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				654.97					
	C - Construction	Subtotal	\$654.97	0.00	0.00	0.00	654.97	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$654.97									
--	---------	----------	----------	--	--	--	--	--	--	--	--	--

360-851 - Crossroads - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				465.15					
	C - Construction	Subtotal	\$465.15	0.00	0.00	0.00	465.15	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$465.15									
--	---------	----------	----------	--	--	--	--	--	--	--	--	--

400-828 - MacGregor - Plumbing Repairs

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/22/2019	Frank Bonetti	IFC19-00076	Improvement of Site				6,169.86					
	C - Construction	Subtotal	\$6,169.86	0.00	0.00	0.00	6,169.86	0.00	0.00	0.00	0.00	0.00

	Project	Subtotal	\$6,169.86									
--	---------	----------	------------	--	--	--	--	--	--	--	--	--

400-837 - MacGregor - Technology Upgrade

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
01/28/2019	DecoTech Systems	51139538	Projector/Display > \$500								4,293.42	
03/01/2019	DecoTech Systems	51148431	Projector/Display > \$500								35,361.45	
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								4,834.90	
03/22/2019	DecoTech Systems	51182879	Projector/Display > \$500								18,400.00	
	C - Construction	Subtotal	\$62,889.77	0.00	0.00	0.00	0.00	0.00	0.00	0.00	62,889.77	0.00

	Project	Subtotal	\$62,889.77									
--	---------	----------	-------------	--	--	--	--	--	--	--	--	--

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

400-861 - MacGregor - Fire Sprinkler Replacement

B - Planning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
01/11/2019	Wellhung Doors	51134130	Professional Services						6,445.33		
	B - Planning	Subtotal	\$6,445.33	0.00	0.00	0.00	0.00	0.00	6,445.33	0.00	0.00
	Project	Subtotal	\$6,445.33								

600-650 - Maint, Operation & Trans - Facilities

B - Planning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						3,295.87		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						595.30		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						181.30		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						42.40		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						1.64		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						81.40		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						75.80		
12/20/2018	N.U.S.D.	PR19-00072	Bond Support						20.00		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						3,473.56		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						627.39		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						192.31		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						44.97		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						1.74		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						85.80		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						79.88		
01/31/2019	N.U.S.D.	PR19-00075	Bond Support						20.00		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						3,455.44		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						1,070.75		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						624.12		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						257.58		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						60.24		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						2.27		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						111.79		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						104.10		
02/28/2019	N.U.S.D.	PR19-00087	Bond Support						20.00		
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						116.49		
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						21.02		
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						7.24		
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						1.68		
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						0.08		

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						2.94			
03/11/2019	N.U.S.D.	PR19-00090	Bond Support						2.74			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						203.22			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						12.59			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						2.94			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						0.10			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						5.01			
03/19/2019	N.U.S.D.	PR19-00092	Bond Support						4.65			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						3,455.44			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						43.70			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						624.12			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						193.90			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						45.34			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						1.75			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						86.42			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						80.48			
03/29/2019	N.U.S.D.	PR19-00094	Bond Support						20.00			
	B - Planning	Subtotal	\$19,457.50	0.00	0.00	0.00	0.00	0.00	19,457.50	0.00	0.00	0.00

Project	Subtotal	\$19,457.50										
----------------	-----------------	--------------------	--	--	--	--	--	--	--	--	--	--

620-800 - Facilities - Building

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
01/18/2019	California Financial Services	51136038	Consultants						13,200.00			
03/20/2019	Christy White Accountancy	51154512 [CL]	Audit Expense						(4,207.00)			
03/20/2019	Christy White Accountancy	51154512	Audit Expense						4,207.00			
	B - Planning	Subtotal	\$13,200.00	0.00	0.00	0.00	0.00	0.00	13,200.00	0.00	0.00	0.00

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
12/07/2018	Vanir Construction	51170646	Construction Management		52,110.35							
12/07/2018	Vanir Construction	51170646	Construction Management		36,677.01							
12/07/2018	Vanir Construction	51170646	Construction Management		29,342.16							
	C - Construction	Subtotal	\$118,129.52	0.00	118,129.52	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Project	Subtotal	\$131,329.52										
----------------	-----------------	---------------------	--	--	--	--	--	--	--	--	--	--

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

800-851 - Adult School - Wireless

C - Construction												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
02/01/2019	GA Technical Services	51140174	Other Construction Costs				1,205.98					
	C - Construction	Subtotal	\$1,205.98	0.00	0.00	0.00	1,205.98	0.00	0.00	0.00	0.00	0.00
	Project	Subtotal	\$1,205.98									

900-000 - District Operations

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
12/03/2018	AEDIS Architects	51161953	Professional Services						(36,505.55)			
12/03/2018	AEDIS Architects	51168851	Professional Services						36,505.55			
12/10/2018	AEDIS Architects	GJ19-00084	R19-00354 Aedis Facilities						(44,302.05)			
	B - Planning	Subtotal	(\$44,302.05)	0.00	0.00	0.00	0.00	0.00	(44,302.05)	0.00	0.00	0.00
	Project	Subtotal	(\$44,302.05)									

900-650 - Legal Notices -District Facilities

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
01/25/2019	Lozano Smith	51138522	Legal Expense						2,375.77			
02/22/2019	Lozano Smith	51146740	Legal Expense						177.00			
	B - Planning	Subtotal	\$2,552.77	0.00	0.00	0.00	0.00	0.00	2,552.77	0.00	0.00	0.00
	Project	Subtotal	\$2,552.77									

900-800 - District Office - Building

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
01/31/2019	US Bank	GJ19-00157	Bank Charges						3,104.39			
	B - Planning	Subtotal	\$3,104.39	0.00	0.00	0.00	0.00	0.00	3,104.39	0.00	0.00	0.00
	Project	Subtotal	\$3,104.39									

900-863 - District Office - Facilities Master Plan

B - Planning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			

Project Expenditures Report Newark Unified School District

Expenses and Current Liabilities, From 12/01/2018 Up To 04/01/2019, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

B - Planning											
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		
12/10/2018	AEDIS Architects	GJ19-00084	Professional Services						44,302.05		
01/04/2019	AEDIS Architects	51177319	Professional Services						24,739.60		
01/18/2019	AEDIS Architects	51136029	Professional Services						15,332.00		
02/25/2019	AEDIS Architects	51147847	Professional Services						81,723.00		
03/26/2019	AEDIS Architects	51184590	Professional Services						63,976.05		
	B - Planning	Subtotal	\$230,072.70	0.00	0.00	0.00	0.00	0.00	230,072.70	0.00	0.00

	Project	Subtotal	\$230,072.70								
--	----------------	-----------------	---------------------	--	--	--	--	--	--	--	--

Grand Totals for Selected Projects

	Selected Projects	Total	\$1,204,896.17								
--	--------------------------	--------------	-----------------------	--	--	--	--	--	--	--	--