

2011 General Obligation Authorization - Measure G











Citizens' Bond Oversight Committee Report December 8, 2020



## **Newark Unified School District 2011 General Obligation Authorization - Measure G**

On November 8, 2011, the voters of the NEWARK UNIFIED SCHOOL DISTRICT authorized MEASURE G under the Proposition 39 statutes. MEASURE G authorized the issuance of \$63 million in General Obligation Bonds. The proceeds of the Bonds are intended to be used to update aging classrooms, libraries, and science labs to meet earthquake/fire/safety standards; improve access for students with disabilities; remove asbestos, lead and hazardous materials; and improve energy/operational efficiency to maximize funding for instructional programs.

Measure	<b>G</b> –	<b>General</b>	<b>Obligation</b>	Bonds
---------	------------	----------------	-------------------	-------

Series A	Issued 7/30/2012	\$15,000,000
Series B	Issued 6/19/2014	\$30,000,000
Series C	Issued 7/13/2016	\$18,000,000

Total Authorization \$63,000,000





### **Newark Unified School District** 2011 General Obligation Authorization - Measure G

Total Authorization	\$ 63,000,000							
Interest Income	\$ 935,500							
Premium Issued to Pay Costs of Issuance	\$ 370,000							
Total Funds	\$ 64,305,500							
Project Related Costs:								
Expenditures as of 10-31-2020	\$ 56,214,974							
Additional Encumbrances	\$ 1,245,095							
Total Commitments	\$ 57,460,069							
Funds Remaining for Additional Bond Projects \$ 6,845,431								
Total Projects Planned \$ 64,305,500								





**Project Summary Report by Location** 

# Program Overall Summary Report by Location Cumulative as of 10-31-2020



Bond Funds Budget Report Breakdown by Location As of October 31, 2020

Location Code	Description	Budgeted		Encumbered		Disbursements		Budget Remaining		Encumbered Balance	
110	Birch Grove - Primary	\$ 2,590,950	\$	2,590,950	\$	2,570,637	\$	-	\$	20,313	
120	Graham Elementary	\$ 3,176,226	\$	3,176,226	\$	3,176,226	\$	-	\$	-	
130	Kennedy Elementary	\$ 2,843,395	\$	2,843,395	\$	2,759,899	\$	-	\$	83,496	
140	Lincoln Elementary	\$ 2,929,188	\$	2,929,188	\$	2,823,981	\$	-	\$	105,207	
150	Birch Grove - Intermediate	\$ 3,402,728	\$	3,402,728	\$	3,402,716	\$	-	\$	11	
160	Musick Elementary	\$ 3,720,112	\$	3,720,112	\$	3,660,865	\$	-	\$	59,248	
170	Schilling Elementary	\$ 3,102,228	\$	3,102,228	\$	3,053,043	\$	-	\$	49,185	
180	Snow Elementary	\$ 2,109,419	\$	2,109,419	\$	2,073,079	\$	-	\$	36,340	
200	Newark Junior High	\$ 5,112,045	\$	5,112,045	\$	5,052,037	\$	-	\$	60,008	
300	Newark Memorial High School	\$ 11,725,206	\$	11,725,206	\$	11,282,708	\$	-	\$	442,497	
350	Bridgepoint	\$ 2,263	\$	2,263	\$	2,263	\$	-	\$	-	
360	Crossroads	\$ 4,448	\$	4,448	\$	4,448	\$	-	\$	-	
400	MacGregor Alternative	\$ 5,000,460	\$	5,000,460	\$	4,891,022	\$	-	\$	109,439	
420	Whiteford Preschool	\$ 1,734,549	\$	1,734,549	\$	1,734,549	\$	-	\$	-	
530	Technology Services	\$ 1,090,797	\$	1,090,797	\$	1,090,797	\$	-	\$	-	
560	Business Services	\$ 3,011	\$	3,011	\$	3,011	\$	-	\$	-	
600	Maintenance, Operation & Trans	\$ 747,407	\$	747,407	\$	706,758	\$	-	\$	40,649	
620	Facilities	\$ 6,736,608	\$	6,736,608	\$	6,736,158	\$	-	\$	450	
800	Adult School	\$ 8,235	\$	8,235	\$	8,235	\$	-	\$	-	
900	District Office	\$ 1,420,795	\$	1,420,795	\$	1,182,542	\$	-	\$	238,253	
TOTAL		\$ 57,460,069	\$	57,460,069	\$	56,214,974	\$	-	\$	1,245,095	



# Newark Unified School District Project Summary Report by Project Type

# Program Overall Summary Report by Project Type Cumulative as of 10-31-2020



Revised Bond Funds Budget Report Breakdown by Project Type
As of October 31, 2020

Project Type	Description	Budgeted	Encumbered		Disbursements		Budget Remaining	E	Encumbered Balance
000	Undefined	\$ 546,837	\$ 546,837	\$	546,387	\$	-	\$	450
601	Large Mower, Maintenance	\$ 77,523	\$ 77,523	\$			-	\$	-
650	Facilities	\$ 612,011	\$ 612,011	\$	· · · · · · · · · · · · · · · · · · ·	_	-	\$	40,649
800	Building	\$ 6,177,810	\$ 6,177,810	\$	· · · · · · · · · · · · · · · · · · ·		-	\$	-
802	Door Hardware	\$ 11,386	\$ 11,386	\$			-	\$	-
804	Playground Equipment	\$ 1,771,857	\$ 1,771,857	\$	1,771,857	\$	-	\$	-
806	Concrete Walkway	\$ 216,983	\$ 216,983	\$	216,983	\$	-	\$	-
807	Demolish Ramps	\$ 4,050	\$ 4,050	\$	4,050	\$	-	\$	-
808	Perimeter Fencing	\$ 15,431	\$ 15,431	\$	15,431	\$	-	\$	-
809	Asphalt for Playgrounds	\$ 3,841,227	\$ 3,841,227	\$	3,841,227	\$	-	\$	-
811	Dryrot Repair	\$ 42,420	\$ 42,420	\$	42,420	\$	-	\$	-
812	Wall Repair in MP/Science Rooms	\$ 103,289	\$ 103,289	\$	103,289	\$	-	\$	-
813	Security/Fire Alarm Systems	\$ 129,828	\$ 129,828	\$	106,358	\$	-	\$	23,470
814	Paving	\$ 563,606	\$ 563,606	-	·	_	_	\$	536,039
815	HVAC Systems	\$ 16,762,808	\$ 16,762,808	\$	16,710,808	\$	-	\$	52,000
818	Replace Seats/Roof Repairs-Theater	\$ 91,724	\$ 91,724	\$	91,724	\$	-	\$	-
824	Roof Repair	\$ 18,244,483	\$ 18,244,483	\$	18,244,483	\$	-	\$	-
825	EMS Controls	\$ 1,814,375	\$ 1,814,375	\$	1,814,375	\$	-	\$	-
827	Exterior Painting	\$ 14	\$ 14	\$	14	\$	-	\$	-
828	Plumbing Repairs	\$ 80,684	\$ 80,684	\$	80,684	\$	-	\$	-
829	Restroom Renovations	\$ 21,059	\$ 21,059	\$	21,059	\$	-	\$	-
831	Asphalt for Parking Lots	\$ 28,682	\$ 28,682	\$	28,682	\$	-	\$	-
832	Existing Classroom Renovations	\$ 89,191	\$ 89,191	\$	89,191	\$	-	\$	-
834	Exterior Lighting	\$ 38,318	\$ 38,318	\$	38,318	\$	-	\$	-
836	Science Lab	\$ 26,556	\$ 26,556	\$	26,556	\$	-	\$	-
837	Technology Upgrade	\$ 1,757,504	\$ 1,757,504	\$	1,757,504	\$	-	\$	-
838	Gym Bleacher Repairs	\$ 42,666	\$ 42,666	\$	42,666	\$	-	\$	-
839	Portables	\$ 22,220	\$ 22,220	\$	22,220	\$	-	\$	-
841	Playground Equipment Replacement	\$ 158,950	\$ 158,950	\$	158,950	\$	-	\$	-
843	Cafeteria Tables	\$ 76,334	\$ 76,334	\$	76,334	\$	-	\$	-
844	Playground Safety	\$ 59,999	\$ 59,999	\$	59,999	\$	-	\$	-
845	Locker Repairs	\$ 4,720	\$ 4,720	\$	4,720	\$	-	\$	-
846	Landscaping	\$ 93,820	\$ 93,820	\$	-	\$	-	\$	93,820
849	Mold Abatement	\$ 91,385	\$ 91,385	\$	91,385	\$	-	\$	-
850	LAN Switches	\$ 443,227	\$ 443,227	\$	443,227	\$	-	\$	-
851	Wireless	\$ 418,304	\$ 418,304	\$	418,304	\$	-	\$	-
852	VOIP	\$ 73,870	\$ 73,870	-	73,870	\$	-	\$	-
853	Clocks, Bells, PA	\$ 824,840	\$ 824,840	\$	824,840	\$	-	\$	-
855	Video Surveillance	\$ 305,175	\$ 305,175	\$	305,175	\$	-	\$	-
860	Electrical Panels	\$ 8,718	\$ 8,718	\$	8,718	\$		\$	-
861	Fire Sprinkler Replacement	\$ 6,445	\$ 6,445	\$	6,445	\$	-	\$	-
863	Facilities Master Plan	\$ 488,928	\$ 488,928	\$	488,928	\$		\$	-
864	Electronic Key System	\$ 710,222	\$ 710,222	\$	540,250	\$	-	\$	169,972
865	Flooring	\$ 559,578	\$ 559,578	\$	230,883	\$	-	\$	328,695
991	Audit Expense, Prior Year Carryover	\$ 1,010	\$ 1,010	\$	1,010	\$	-	\$	-
TOTAL		\$ 57,460,069	\$ 57,460,069	\$	56,214,974	\$	-	\$	1,245,095



**Project Summary Report by Expense Type** 

# Program Overall Summary Report by Expense Type Cumulative as of 10-31-2020



Bond Funds Budget Report Breakdown by Expense Type As of October 31, 2020

4325 Tech 4400 Non- 4410 Non- 4410 Non- 4446 Proje 5620 Rent 5650 Repa 5660 Repa 5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	terials and Supplies h Parts/Tech Upgrade n-Capitalized Equipment > 500 n-Capitalized Equipment jector/Display > \$500 tal of Equipment vairs of Sites & Building vairs of Equipment P Installation refund - Campus Catering fertising lit Expense k Charges sultants fessional Services al Expense rovement of Site d Improvements reground Improvements lkway Improvements in Construction Costs	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	494,777 77,538 16,756 41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454 4,808,298	\$ \$ \$ \$ \$ \$ \$ \$ \$	494,777 77,538 16,756 41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	454,128 77,538 16,756 41,250 511,126 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548 130,764	\$ \$ \$	- - - - - - - - - - - - - -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	40,649 169,972
4325 Tech 4400 Non- 4410 Non- 4410 Non- 4446 Proje 5620 Rent 5650 Repa 5660 Repa 5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	h Parts/Tech Upgrade n-Capitalized Equipment > 500 n-Capitalized Equipment jector/Display > \$500 ntal of Equipment pairs of Sites & Building pairs of Equipment P Installation erfund - Campus Catering pertising lit Expense lk Charges sultants fessional Services al Expense provement of Site d Improvements lkway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	16,756 41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	16,756 41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$ \$ \$ \$	16,756 41,250 511,126 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -
4400 Non- 4410 Non- 4410 Non- 4446 Project 5620 Rent 5650 Repair 5660 Repair 5690 VOIF 5775 Inter 5805 Advect 5815 Audi 5816 Bank 5820 Cons 5825 Profect 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Other 6235 Impr 6235 Inspect 6240 Testi 6241 Preli 6242 Envir	n-Capitalized Equipment > 500 n-Capitalized Equipment jector/Display > \$500 ital of Equipment pairs of Sites & Building pairs of Equipment P Installation erfund - Campus Catering fertising lit Expense lik Charges sultants fessional Services al Expense provement of Site d Improvements likway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	41,250 681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$ \$ \$ \$	41,250 511,126 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -
4410 Non- 4446 Project 5620 Rent 5650 Repa 5660 Repa 5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profect 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Other 6235 Inspect 6240 Testi 6241 Preli 6242 Envir	n-Capitalized Equipment jector/Display > \$500  Ital of Equipment pairs of Sites & Building pairs of Equipment P Installation erfund - Campus Catering fertising lit Expense lk Charges sultants fessional Services al Expense provement of Site d Improvements lkway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$ \$	681,098 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$ \$ \$	511,126 1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - -	\$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -
4446 Projection   5620 Rent   5620 Repair   5650 Repair   5660 Repair   5690 VOIF   5775 Inter   5805 Advection   5815 Audi   5816 Bank   5820 Const   5825 Profection   5860 Legar   6120 Imprection   6170 Land   6175 Plays   6180 Walk   6212 Mair   6213 Other   6225 Imprection   6235 Inspection   6240 Testi   6241 Preli   6242 Envir	jector/Display > \$500  Ital of Equipment Pairs of Sites & Building Pairs of Equipment P Installation Printed - Campus Catering Pertising It Expense Ik Charges Persional Services Persional Services Personal Expense Perovement of Site It Improvements Personal Improvements Personal Improvements Personal Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$	1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$ \$	1,678,252 5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - -	\$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - - - - -
5620 Rent 5650 Repa 5660 Repa 5660 Repa 5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profa 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	tal of Equipment pairs of Sites & Building pairs of Equipment P Installation prefund - Campus Catering pertising lit Expense lik Charges pullants fessional Services al Expense provement of Site d Improvements ground Improvements likway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$	5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$ \$	5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$ \$	5,934 8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$ \$	- - -	\$ \$ \$ \$ \$ \$ \$ \$ \$	- - - - -
5650 Repairs 5660 Repairs 5660 Repairs 5690 VOIF 5775 Interpolar 5805 Adversion 5815 Audit 5816 Bank 5820 Constant 5820 Profees 5860 Lega 6120 Imprees 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Other 6225 Imprees 6235 Inspection 6240 Testi 6241 Prelice 6242 Envir	pairs of Sites & Building pairs of Equipment P Installation erfund - Campus Catering rertising lit Expense lk Charges sultants fessional Services al Expense provement of Site d Improvements lkway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$ \$	- - -	\$ \$ \$ \$ \$ \$ \$ \$	- - - - -
5650 Repairs 5660 Repairs 5690 VOIF 5775 Interpretable 5805 Adversion 5815 Audit 5816 Bank 5820 Constant 5820 Profession 5860 Lega 6120 Impression 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Other 6235 Impression 6240 Testi 6241 Prelife 6242 Envir	pairs of Sites & Building pairs of Equipment P Installation erfund - Campus Catering rertising lit Expense lk Charges sultants fessional Services al Expense provement of Site d Improvements lkway Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$ \$	8,431 70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$	- - -	\$ \$ \$ \$ \$ \$ \$ \$	- - - - -
5660 Repart 5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	rairs of Equipment P Installation erfund - Campus Catering rertising lit Expense lk Charges resultants fessional Services al Expense rovement of Site d Improvements reground Improvements	\$ \$ \$ \$ \$ \$ \$ \$ \$	70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$	70,096 58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$	70,096 58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$	- - -	\$ \$ \$ \$ \$ \$ \$	- - - - -
5690 VOIF 5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	P Installation  Infund - Campus Catering It Expense It Expense It Charges It It Expense It It Expense It It Expense It I	\$ \$ \$ \$ \$ \$ \$ \$	58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$ \$	58,939 131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$	58,939 131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$ \$	- - -	\$ \$ \$ \$ \$ \$ \$	- - - -
5775 Inter 5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	erfund - Campus Catering rertising lit Expense lk Charges sultants fessional Services al Expense brovement of Site d Improvements lyground Improvements	\$ \$ \$ \$ \$ \$ \$ \$	131 4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$	131 4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$ \$	131 4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$ \$		\$ \$ \$ \$ \$ \$	- - -
5805 Adve 5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	rertising lit Expense lk Charges sultants fessional Services al Expense brovement of Site d Improvements lyground Improvements	\$ \$ \$ \$ \$ \$ \$ \$	4,767 31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$ \$	4,767 31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$	4,767 31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$		\$ \$ \$ \$ \$	- - -
5815 Audi 5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	lit Expense  k Charges  sultants fessional Services al Expense frovement of Site d Improvements ground Improvements lkway Improvements	\$ \$ \$ \$ \$ \$ \$	31,979 43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$	31,979 43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$	31,979 43,431 562,579 882,247 309,548	\$ \$ \$ \$ \$	- - - -	\$ \$ \$ \$ \$	-
5816 Bank 5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	k Charges sultants fessional Services al Expense provement of Site d Improvements ground Improvements lkway Improvements	\$ \$ \$ \$ \$ \$	43,431 562,579 882,697 309,548 130,764 641,454	\$ \$ \$ \$ \$	43,431 562,579 882,697 309,548 130,764	\$ \$ \$ \$	43,431 562,579 882,247 309,548	\$ \$ \$ \$	- - -	\$ \$ \$	-
5820 Cons 5825 Profe 5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	resultants fessional Services al Expense frovement of Site d Improvements rground Improvements lkway Improvements	\$ \$ \$ \$ \$	562,579 882,697 309,548 130,764 641,454	\$ \$	562,579 882,697 309,548 130,764	\$ \$ \$	562,579 882,247 309,548	\$ \$ \$	- - -	\$ \$ \$	- 450 -
5860 Lega 6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	al Expense crovement of Site d Improvements ground Improvements Ikway Improvements	\$ \$ \$ \$	309,548 130,764 641,454	\$	309,548 130,764	\$	309,548	\$	- - -	\$	450 
6120 Impr 6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	rovement of Site d Improvements ground Improvements lkway Improvements	\$ \$ \$	130,764 641,454	\$	130,764					т —	-
6170 Land 6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	d Improvements /ground Improvements Ikway Improvements	\$ \$	641,454			\$	130.764	\$	_	\$	
6175 Plays 6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	yground Improvements Ikway Improvements	\$		\$	6/1 /5/		,	Y		-	-
6180 Walk 6212 Mair 6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envir	lkway Improvements	<del></del>	4 000 200		041,434	\$	172,848	\$	-	\$	468,606
6212 Mair 6213 Othe 6225 Impr 6235 Inspo 6240 Testi 6241 Preli 6242 Envir		\$	4,808,298	\$	4,808,298	\$	4,808,298	\$	-	\$	-
6213 Othe 6225 Impr 6235 Inspe 6240 Testi 6241 Preli 6242 Envii	n Construction Costs	٧	160,253	\$	160,253	\$	160,253	\$	-	\$	-
6225 Impr 6235 Inspo 6240 Testi 6241 Preli 6242 Envir		\$	34,565,290	\$	34,565,290	\$	34,565,290	\$	-	\$	-
6235 Inspectors   6240 Testi   6241 Preli   6242 Envii	er Construction Costs	\$	1,197,571	\$	1,197,571	\$	1,197,571	\$	-	\$	
6240 Testi 6241 Preli 6242 Envii	rovement of Building	\$	1,910,370		1,910,370		1,558,205		=	\$	352,165
6241 Preli 6242 Envii	pection Fee	\$	353,490		353,490	\$	353,490	-	-	\$	-
6242 Envi	ting Fees	\$	88,165		88,165	\$	88,165	\$	-	\$	
	liminary Testing	\$	76,529		76,529	\$	76,529	\$	-	\$	-
	ironmental	\$ \$	482,948		482,948	\$ ¢	482,948		-	\$	
	chanical Eng HVAC System hitect Fees	\$	1,584,132 552,247		1,584,132 552,247	\$ \$	1,584,132 552,247	۶ c	<u>-</u>	\$	<del>-</del>
	rertising	\$	352,247	۶ ¢	352,247	¢	352,247	<del>ب</del> ذ	<u>-</u>	\$	
	iting - Construction	\$	36,848	\$	36,848	\$	36,848	\$		\$	
	er Planning Costs	\$	531	\$	531	\$	531	\$	_	\$	
	A Fees	\$	140,530	\$	140,530	\$	140,530	\$	_	\$	
	struction Management	\$	5,283,587		5,283,587	\$	5,070,335	\$	-	\$	213,253
	niture & Equipment	\$	77,523		77,523	\$	77,523		-	\$	-
	nputers & Accessories	\$	1,860		1,860	\$	1,860		-	\$	-
	niture & Equipment Replacement	\$	110,654		110,654	\$	110,654		-	\$	-
6520 Com	nputer & Accessory Replacment	\$	118,770	\$	118,770	\$	118,770	\$		\$	
6540 Plays	ground Equipment	\$	158,950	\$	158,950	\$	158,950	\$	-	\$	_
7619 Othe	er Interfund Transfers Out	\$	10,748	\$	10,748	\$	10,748	\$	-	\$	-



**Project Summary Report – Individual Project List** 

Program Overall Summary Report

All Bond Projects

Cumulative as of 10-31-2020



PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-800 - Birch Grove - Primary - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$114,306.80	\$114,306.80	(\$114,306.80)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade (CLOSED)	\$124,056.46	\$124,056.46	(\$124,056.46)	\$0.00	\$0.00
110-843 - Birch Grove - Cafeteria Tables (CLOSED)	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless (CLOSED)	\$9,095.00	\$9,095.00	(\$9,095.00)	\$0.00	\$0.00
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
110-861 - Birch Grove - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-864 - Birch Grove - Electronic Key System	\$48,608.88	\$48,608.88	(\$28,296.10)	\$0.00	\$20,312.78
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$313,283.12	\$313,283.12	(\$313,283.12)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-831 - Graham Elementary - Asphalt for Parking Lots (CLOSED)	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade (CLOSED)	\$116,166.77	\$116,166.77	(\$116,166.77)	\$0.00	\$0.00
120-843 - Graham Elementary - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless (CLOSED)	\$10,544.03	\$10,544.03	(\$10,544.03)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-861 - Graham Elementary - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-864 - Graham Elementary - Electronic Key System	\$35,638.94	\$35,638.94	(\$35,638.94)	\$0.00	\$0.00
130-800 - Kennedy - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment (CLOSED)	\$203,230.57	\$203,230.57	(\$203,230.57)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-814 - Kennedy - Paving	\$83,496.00	\$83,496.00	\$0.00	\$0.00	\$83,496.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-828 - Kennedy - Plumbing Repairs	\$7,899.18	\$7,899.18	(\$7,899.18)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
130-837 - Kennedy - Technology Upgrade	\$119,220.63	\$119,220.63	(\$119,220.63)	\$0.00	\$0.00
130-843 - Kennedy - Cafeteria Tables (CLOSED)	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless (CLOSED)	\$8,234.12	\$8,234.12	(\$8,234.12)	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
130-861 - Kennedy - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-864 - Kennedy - Electronic Key System	\$70,139.28	\$70,139.28	(\$70,139.28)	\$0.00	\$0.00
140-650 - Lincoln - Facilities (CLOSED)	\$501.77	\$501.77	(\$501.77)	\$0.00	\$0.00
140-800 - Lincoln - Building (CLOSED)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment (CLOSED)	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-814 - Lincoln - Paving	\$105,207.00	\$105,207.00	\$0.00	\$0.00	\$105,207.00
140-815 - Lincoln - HVAC Systems (CLOSED)	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	\$0.00	\$0.00
140-824 - Lincoln - Roof Repair (CLOSED)	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-837 - Lincoln - Technology Upgrade	\$116,524.56	\$116,524.56	(\$116,524.56)	\$0.00	\$0.00
140-843 - Lincoln - Cafeteria Tables (CLOSED)	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless (CLOSED)	\$7,905.11	\$7,905.11	(\$7,905.11)	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
140-861 - Lincoln - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-864 - Lincoln - Electronic Key System	\$46,202.11	\$46,202.11	(\$46,202.11)	\$0.00	\$0.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Birch Grove - Intermediate - Building (CLOSED)	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment (CLOSED)	\$186,603.53	\$186,603.53	(\$186,603.53)	\$0.00	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems (CLOSED)	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair (CLOSED)	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade (CLOSED)	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless (CLOSED)	\$8,842.76	\$8,842.76	(\$8,842.76)	\$0.00	\$0.00
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-864 - Birch Grove - Electronic Key System	\$48,448.51	\$48,448.51	(\$48,437.39)	\$0.00	\$11.12
160-650 - Musick - Facilities (CLOSED)	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building (CLOSED)	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-804 - Musick - Playground Equipment (CLOSED)	\$275,142.59	\$275,142.59	(\$275,142.59)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-814 - Musick - Paving	\$59,231.00	\$59,231.00	\$0.00	\$0.00	\$59,231.00
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-824 - Musick - Roof Repair (CLOSED)	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-828 - Musick - Plumbing Repairs (CLOSED)	\$781.39	\$781.39	(\$781.39)	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade (CLOSED)	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-851 - Musick - Wireless (CLOSED)	\$8,945.37	\$8,945.37	(\$8,945.37)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
160-861 - Musick - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-864 - Musick - Electronic Key System	\$55,612.44	\$55,612.44	(\$55,595.75)	\$0.00	\$16.69
170-800 - Schilling - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment (CLOSED)	\$281,982.00	\$281,982.00	(\$281,982.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-814 - Schilling - Paving	\$49,185.00	\$49,185.00	\$0.00	\$0.00	\$49,185.00
170-815 - Schilling - HVAC Systems (CLOSED)	\$730,556.03	\$730,556.03	(\$730,556.03)	\$0.00	(\$0.00)
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade (CLOSED)	\$139,386.40	\$139,386.40	(\$139,386.40)	\$0.00	\$0.00
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-843 - Schilling - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless (CLOSED)	\$10,896.71	\$10,896.71	(\$10,896.71)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-861 - Schilling - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-864 - Schilling - Electronic Key System	\$67,262.64	\$67,262.64	(\$67,262.64)	\$0.00	\$0.00
180-804 - Snow - Playground Equipment (CLOSED)	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-814 - Snow - Paving	\$36,309.00	\$36,309.00	\$0.00	\$0.00	\$36,309.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade (CLOSED)	\$109,522.83	\$109,522.83	(\$109,522.83)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-843 - Snow - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless (CLOSED)	\$7,950.16	\$7,950.16	(\$7,950.16)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-861 - Snow - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-864 - Snow - Electronic Key System	\$32,448.90	\$32,448.90	(\$32,418.12)	\$0.00	\$30.78
200-650 - Newark Junior High - Facilities (CLOSED)	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building (CLOSED)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-813 - Newark Junior High - Security/Fire Alarm Systems	\$85,995.00	\$85,995.00	(\$85,995.00)	\$0.00	\$0.00
200-814 - Newark Junior High - Paving	\$60,008.00	\$60,008.00	\$0.00	\$0.00	\$60,008.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-831 - Newark Junior High - Asphalt for Parking Lots (CLOSED)	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade (CLOSED)	\$247,930.41	\$247,930.41	(\$247,930.41)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-851 - Newark Junion High - Wireless (CLOSED)	\$22,385.94	\$22,385.94	(\$22,385.94)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
200-861 - Newark Junior High - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-864 - Newark Junior High - Electronic Key System	\$151,317.58	\$151,317.58	(\$151,317.58)	\$0.00	\$0.00
300-650 - NMHS - Facilities (CLOSED)	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building (CLOSED)	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair (CLOSED)	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair (CLOSED)	\$2,425,149.12	\$2,425,149.12	(\$2,425,149.12)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs (CLOSED)	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-828 - NMHS - Plumbing Repairs	\$53,205.00	\$53,205.00	(\$53,205.00)	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
300-837 - NMHS - Technology Upgrade (CLOSED)	\$440,862.27	\$440,862.27	(\$440,862.27)	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-851 - NMHS - Wireless (CLOSED)	\$42,349.73	\$42,349.73	(\$42,349.73)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
300-861 - NMHS - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-864 - NMHS - Electronic Key System	\$118,744.07	\$118,744.07	(\$4,942.26)	\$0.00	\$113,801.81
300-865 - NMHS - Flooring	\$559,578.24	\$559,578.24	(\$230,882.88)	\$0.00	\$328,695.36
350-851 - Bridgepoint - Wireless (CLOSED)	\$2,263.38	\$2,263.38	(\$2,263.38)	\$0.00	\$0.00
360-851 - Crossroads - Wireless (CLOSED)	\$4,447.82	\$4,447.82	(\$4,447.82)	\$0.00	\$0.00
400-650 - MacGregor - Facilities (CLOSED)	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-813 - MacGregor - Security/Fire Alarm Systems	\$23,469.76	\$23,469.76	\$0.00	\$0.00	\$23,469.76
400-814 - MacGregor - Paving	\$50,170.00	\$50,170.00	\$0.00	\$0.00	\$50,170.00
400-815 - MacGregor HVAC System (CLOSED)	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	\$0.00
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair (CLOSED)	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
400-837 - MacGregor - Technology Upgrade (CLOSED)	\$66,465.43	\$66,465.43	(\$66,465.43)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement (CLOSED)	\$6,445.33	\$6,445.33	(\$6,445.33)	\$0.00	\$0.00
400-864 - MacGregor - Electronic Key System	\$35,798.90	\$35,798.90	\$0.00	\$0.00	\$35,798.90
420-650 - Whiteford - Facilities (CLOSED)	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System (CLOSED)	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	(\$0.00)	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair (CLOSED)	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	(\$0.00)

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
530-855 - Technology Services - Video Survelliance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Maint, Operation & Trans -Large Mower (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$534,478.96	\$534,478.96	(\$493,829.93)	\$0.00	\$40,649.03
600-808 - Maint, Operation & Trans - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - MOT - Security/Fire Alarm System- Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Maint, Operation & Trans - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-000 - Facilities - District Operations	\$20,000.00	\$20,000.00	(\$19,550.00)	\$0.00	\$450.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-800 - Facilities - Building	\$5,885,932.59	\$5,885,932.59	(\$5,885,932.59)	\$0.00	(\$0.00)
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
800-851 - Adult School - Wireless (CLOSED)	\$8,234.69	\$8,234.69	(\$8,234.69)	\$0.00	\$0.00
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	(\$0.00)	\$0.00
900-650 - Legal Notices -District Facilities	\$73,880.19	\$73,880.19	(\$73,880.19)	\$0.00	\$0.00
900-800 - District Office - Building (CLOSED)	\$55,348.44	\$55,348.44	(\$55,348.44)	\$0.00	\$0.00
900-814 - District Office - Paving	\$120,000.00	\$120,000.00	(\$27,567.50)	\$0.00	\$92,432.50
900-815 - HVAC System	\$53,809.70	\$53,809.70	(\$1,809.70)	\$0.00	\$52,000.00
900-837 - District Office - Technology Upgrade (CLOSED)	\$2,576.70	\$2,576.70	(\$2,576.70)	\$0.00	\$0.00
900-846 - District Office - Landscaping	\$93,820.00	\$93,820.00	\$0.00	\$0.00	\$93,820.00
900-851 - District Office - Wireless (CLOSED)	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00
900-863 - District Office - Facilities Master Plan	\$488,927.75	\$488,927.75	(\$488,927.75)	\$0.00	\$0.00
Grand Total	\$57,460,068.89	\$57,460,068.89	(\$56,214,974.16)	\$0.00	\$1,245,094.73



**Project Summary Report – Closed Projects** 

Program Overall Summary Report

Closed Bond Projects

Cumulative as of 10-31-2020



	, ,,	•			<u> </u>
PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
110-800 - Birch Grove - Primary - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$114,306.80	\$114,306.80	(\$114,306.80)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade (CLOSED)	\$124,056.46	\$124,056.46	(\$124,056.46)	\$0.00	\$0.00
110-843 - Birch Grove - Cafeteria Tables (CLOSED)	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless (CLOSED)	\$9,095.00	\$9,095.00	(\$9,095.00)	\$0.00	\$0.00
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
110-861 - Birch Grove - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$313,283.12	\$313,283.12	(\$313,283.12)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-831 - Graham Elementary - Asphalt for Parking Lots (CLOSED)	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade (CLOSED)	\$116,166.77	\$116,166.77	(\$116,166.77)	\$0.00	\$0.00
120-843 - Graham Elementary - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless (CLOSED)	\$10,544.03	\$10,544.03	(\$10,544.03)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-861 - Graham Elementary - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-800 - Kennedy - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment (CLOSED)	\$203,230.57	\$203,230.57	(\$203,230.57)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-843 - Kennedy - Cafeteria Tables (CLOSED)	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless (CLOSED)	\$8,234.12	\$8,234.12	(\$8,234.12)	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
120 001 Vannady, Fire Carinday Danlagement (CLOCED)					
130-861 - Kennedy - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
140-800 - Lincoln - Building (CLOSED)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment (CLOSED)	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems (CLOSED)	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	(\$0.00)	\$0.00
140-824 - Lincoln - Roof Repair (CLOSED)	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-843 - Lincoln - Cafeteria Tables (CLOSED)	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless (CLOSED)	\$7,905.11	\$7,905.11	(\$7,905.11)	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
140-861 - Lincoln - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Birch Grove - Intermediate - Building (CLOSED)	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment (CLOSED)	\$186,603.53	\$186,603.53	(\$186,603.53)	\$0.00	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	(\$0.00)	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems (CLOSED)	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair (CLOSED)	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade (CLOSED)	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless (CLOSED)	\$8,842.76	\$8,842.76	(\$8,842.76)	\$0.00	\$0.00
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-650 - Musick - Facilities (CLOSED)	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building (CLOSED)	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment (CLOSED)	\$275,142.59	\$275,142.59	(\$275,142.59)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-824 - Musick - Roof Repair (CLOSED)	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-828 - Musick - Plumbing Repairs (CLOSED)	\$781.39	\$781.39	(\$781.39)	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade (CLOSED)	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-851 - Musick - Wireless (CLOSED)	\$8,945.37	\$8,945.37	(\$8,945.37)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
160-861 - Musick - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-800 - Schilling - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment (CLOSED)	\$281,982.00	\$281,982.00	(\$281,982.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems (CLOSED)	\$730,556.03	\$730,556.03	(\$730,556.03)	(\$0.00)	\$0.00
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade (CLOSED)	\$139,386.40	\$139,386.40	(\$139,386.40)	\$0.00	\$0.00
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-843 - Schilling - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless (CLOSED)	\$10,896.71	\$10,896.71	(\$10,896.71)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-861 - Schilling - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-804 - Snow - Playground Equipment (CLOSED)	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade (CLOSED)	\$109,522.83	\$109,522.83	(\$109,522.83)	\$0.00	\$0.00
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-843 - Snow - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless (CLOSED)	\$7,950.16	\$7,950.16	(\$7,950.16)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-861 - Snow - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-650 - Newark Junior High - Facilities (CLOSED)	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building (CLOSED)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
200-831 - Newark Junior High - Asphalt for Parking Lots (CLOSED)	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade (CLOSED)	\$247,930.41	\$247,930.41	(\$247,930.41)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-851 - Newark Junion High - Wireless (CLOSED)	\$22,385.94	\$22,385.94	(\$22,385.94)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
200-861 - Newark Junior High - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-650 - NMHS - Facilities (CLOSED)	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building (CLOSED)	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair (CLOSED)	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair (CLOSED)	\$2,425,149.12	\$2,425,149.12	(\$2,425,149.12)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs (CLOSED)	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade (CLOSED)	\$440,862.27	\$440,862.27	(\$440,862.27)	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-851 - NMHS - Wireless (CLOSED)	\$42,349.73	\$42,349.73	(\$42,349.73)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
300-861 - NMHS - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
350-851 - Bridgepoint - Wireless (CLOSED)	\$2,263.38	\$2,263.38	(\$2,263.38)	\$0.00	\$0.00
360-851 - Crossroads - Wireless (CLOSED)	\$4,447.82	\$4,447.82	(\$4,447.82)	\$0.00	\$0.00
400-650 - MacGregor - Facilities (CLOSED)	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-815 - MacGregor HVAC System (CLOSED)	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	\$0.00
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair (CLOSED)	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
400-837 - MacGregor - Technology Upgrade (CLOSED)	\$66,465.43	\$66,465.43	(\$66,465.43)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement (CLOSED)	\$6,445.33	\$6,445.33	(\$6,445.33)	\$0.00	\$0.00
420-650 - Whiteford - Facilities (CLOSED)	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System (CLOSED)	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	(\$0.00)	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair (CLOSED)	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	(\$0.00)
530-855 - Technology Services - Video Survelliance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Maint, Operation & Trans -Large Mower (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-808 - Maint, Operation & Trans - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - MOT - Security/Fire Alarm System- Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Maint, Operation & Trans - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
800-851 - Adult School - Wireless (CLOSED)	\$8,234.69	\$8,234.69	(\$8,234.69)	\$0.00	\$0.00
900-800 - District Office - Building (CLOSED)	\$55,348.44	\$55,348.44	(\$55,348.44)	\$0.00	\$0.00
900-837 - District Office - Technology Upgrade (CLOSED)	\$2,576.70	\$2,576.70	(\$2,576.70)	\$0.00	\$0.00
900-851 - District Office - Wireless (CLOSED)	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00
Grand Total	\$47,542,661.59	\$47,542,661.59	(\$47,542,661.59)	\$0.00	\$0.00



# Newark Unified School District Project Summary Report - Open Projects

Program Overall Summary Report

Open Bond Projects

Cumulative as of 10-31-2020



PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-864 - Birch Grove - Electronic Key System	\$48,608.88	\$48,608.88	(\$28,296.10)	\$0.00	\$20,312.78
120-864 - Graham Elementary - Electronic Key System	\$35,638.94	\$35,638.94	(\$35,638.94)	\$0.00	\$0.00
130-814 - Kennedy - Paving	\$83,496.00	\$83,496.00	\$0.00	\$0.00	\$83,496.00
130-828 - Kennedy - Plumbing Repairs	\$7,899.18	\$7,899.18	(\$7,899.18)	\$0.00	\$0.00
130-837 - Kennedy - Technology Upgrade	\$119,220.63	\$119,220.63	(\$119,220.63)	\$0.00	\$0.00
130-864 - Kennedy - Electronic Key System	\$70,139.28	\$70,139.28	(\$70,139.28)	\$0.00	\$0.00
140-814 - Lincoln - Paving	\$105,207.00	\$105,207.00	\$0.00	\$0.00	\$105,207.00
140-837 - Lincoln - Technology Upgrade	\$116,524.56	\$116,524.56	(\$116,524.56)	\$0.00	\$0.00
140-864 - Lincoln - Electronic Key System	\$46,202.11	\$46,202.11	(\$46,202.11)	\$0.00	\$0.00
150-864 - Birch Grove - Electronic Key System	\$48,448.51	\$48,448.51	(\$48,437.39)	\$0.00	\$11.12
160-814 - Musick - Paving	\$59,231.00	\$59,231.00	\$0.00	\$0.00	\$59,231.00
160-864 - Musick - Electronic Key System	\$55,612.44	\$55,612.44	(\$55,595.75)	\$0.00	\$16.69
170-814 - Schilling - Paving	\$49,185.00	\$49,185.00	\$0.00	\$0.00	\$49,185.00
170-864 - Schilling - Electronic Key System	\$67,262.64	\$67,262.64	(\$67,262.64)	\$0.00	\$0.00
180-814 - Snow - Paving	\$36,309.00	\$36,309.00	\$0.00	\$0.00	\$36,309.00
180-864 - Snow - Electronic Key System	\$32,448.90	\$32,448.90	(\$32,418.12)	\$0.00	\$30.78
200-813 - Newark Junior High - Security/Fire Alarm Systems	\$85,995.00	\$85,995.00	(\$85,995.00)	\$0.00	\$0.00
200-814 - Newark Junior High - Paving	\$60,008.00	\$60,008.00	\$0.00	\$0.00	\$60,008.00
200-864 - Newark Junior High - Electronic Key System	\$151,317.58	\$151,317.58	(\$151,317.58)	\$0.00	\$0.00
300-828 - NMHS - Plumbing Repairs	\$53,205.00	\$53,205.00	(\$53,205.00)	\$0.00	\$0.00
300-864 - NMHS - Electronic Key System	\$118,744.07	\$118,744.07	(\$4,942.26)	\$0.00	\$113,801.81
300-865 - NMHS - Flooring	\$559,578.24	\$559,578.24	(\$230,882.88)	\$0.00	\$328,695.36
400-813 - MacGregor - Security/Fire Alarm Systems	\$23,469.76	\$23,469.76	\$0.00	\$0.00	\$23,469.76
400-814 - MacGregor - Paving	\$50,170.00	\$50,170.00	\$0.00	\$0.00	\$50,170.00
400-864 - MacGregor - Electronic Key System	\$35,798.90	\$35,798.90	\$0.00	\$0.00	\$35,798.90
600-650 - Maint, Operation & Trans - Facilities	\$534,478.96	\$534,478.96	(\$493,829.93)	\$0.00	\$40,649.03
620-000 - Facilities - District Operations	\$20,000.00	\$20,000.00	(\$19,550.00)	\$0.00	\$450.00
620-800 - Facilities - Building	\$5,885,932.59	\$5,885,932.59	(\$5,885,932.59)	\$0.00	\$0.00
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$73,880.19	\$73,880.19	(\$73,880.19)	\$0.00	\$0.00
900-814 - District Office - Paving	\$120,000.00	\$120,000.00	(\$27,567.50)	\$0.00	\$92,432.50
900-815 - HVAC System	\$53,809.70	\$53,809.70	(\$1,809.70)	\$0.00	\$52,000.00
900-846 - District Office - Landscaping	\$93,820.00	\$93,820.00	\$0.00	\$0.00	\$93,820.00
900-863 - District Office - Facilities Master Plan	\$488,927.75	\$488,927.75	(\$488,927.75)	\$0.00	\$0.00
Grand Total	\$9,917,407.30	\$9,917,407.30	(\$8,672,312.57)	\$0.00	\$1,245,094.73



# Newark Unified School District Project Encumbrance Report

Project Encumbrance Report

Open Projects Only

Cumulative as of 10-31-2020



Encumbrances, Expenses and Current Liabilities, Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	· •	, 	G, Interest)	.9101 (Series B), Fund 21.9102 (Series C), Fund 21.9135 US Bank, Fund 21.9130 (Measure
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
		00	0 000 District On	agrations
Donal of Essellation	<b>\$0.00</b>		0-000 - District Op	1
Board of Equalization	\$0.00	\$0.00	\$0.00	
	\$0.00	\$0.00	\$0.00	Project Totals for 000-000 - District Operations
		110-864 - B	irch Grove - Elect	ronic Key System
Access Hardware Supply	\$44,496.61	(\$24,183.83)	\$20,312.78	
N.U.S.D.	\$4,112.27	(\$4,112.27)	\$0.00	
	\$48,608.88	(\$28,296.10)	\$20,312.78	Project Totals for 110-864 - Birch Grove - Electronic Key System
				Electronic Key System
Access Hardware Supply	\$33,920.43	(\$33,920.43)	\$0.00	
N.U.S.D.	\$1,718.51	(\$1,718.51)	\$0.00	
	\$35,638.94	(\$35,638.94)	\$0.00	Project Totals for 120-864 - Graham Elementary - Electronic Key System
		4.	00.044	Davida
	1	· ·	80-814 - Kennedy	- Paving
Tri Valley Excavating Co. Inc	\$83,496.00	\$0.00	\$83,496.00	
	\$83,496.00	\$0.00	\$83,496.00	Project Totals for 130-814 - Kennedy - Paving
		130-828	3 - Kennedy - Plun	nbing Repairs
Frank Bonetti	\$7,899.18	(\$7,899.18)	\$0.00	
	\$7,899.18	(\$7,899.18)	\$0.00	Project Totals for 130-828 - Kennedy - Plumbing Repairs
	•	400.00=		
	4//0 000 00		Kennedy - Techn	
DecoTech Systems	\$119,220.63	(\$119,220.63)	\$0.00	
	\$119,220.63	(\$119,220.63)	\$0.00	Project Totals for 130-837 - Kennedy - Technology Upgrade
		130-864 -	Kennedy - Electro	onic Kev System
Access Hardware Supply	\$67,973.72	(\$67,973.72)	\$0.00	
N.U.S.D.	\$2,165.56	(\$2,165.56)	\$0.00	
	\$70,139.28	(\$70,139.28)	<u> </u>	Project Totals for 130-864 - Kennedy - Electronic Key System
		1	40-814 - Lincoln -	Paving
Tri Valley Excavating Co. Inc	\$105,207.00	\$0.00	\$105,207.00	
	\$105,207.00	\$0.00	\$105,207.00	Project Totals for 140-814 - Lincoln - Paving
		140-837	- Lincoln - Techno	ology Upgrade
DecoTech Systems	\$116,205.28	(\$116,205.28)	\$0.00	
Dood room by storing	Ψ110,200.20	(ψ110,203.20)	<b>\$0.00</b>	

Monoprice

\$0.00

(\$319.28)

\$319.28

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
	\$116,524.56	(\$116,524.56)	\$0.00	Project Totals for 140-837 - Lincoln - Technology Upgrade
		140-864 - I	_incoln - Electron	nic Key System
Access Hardware Supply	\$43,295.66	(\$43,295.66)	\$0.00	ino recy dysterii
I.U.S.D.	\$2,906.45	(\$2,906.45)	\$0.00	
	\$46,202.11	(\$46,202.11)		Project Totals for 140-864 - Lincoln - Electronic Key System
		150-864 - Bir	ch Grove - Electr	onic Key System
Access Hardware Supply	\$46,730.00	(\$46,718.88)	\$11.12	
.U.S.D.	\$1,718.51	(\$1,718.51)	\$0.00	
	\$48,448.51	(\$48,437.39)	\$11.12	Project Totals for 150-864 - Birch Grove - Electronic Key System
		16	0-814 - Musick - I	Pavina
ri Valley Excavating Co. Inc	\$59,231.00	\$0.00	\$59,231.00	raving
Ti valley Excavating 66. Inc	\$59,231.00	\$0.00		Project Totals for 160-814 - Musick - Paving
	ψ03,231.00	Ψ0.00	Ψ03,201.00	Troject rotals for 100 014 masier raving
		160-864 - I	Musick - Electron	ic Key System
Access Hardware Supply	\$52,487.89	(\$52,471.20)	\$16.69	
I.U.S.D.	\$3,124.55	(\$3,124.55)	\$0.00	
	\$55,612.44	(\$55,595.75)	\$16.69	Project Totals for 160-864 - Musick - Electronic Key System
		170	)-814 - Schilling -	Paving
ri Valley Excavating Co. Inc	\$49,185.00	\$0.00	\$49,185.00	
	\$49,185.00	\$0.00	\$49,185.00	Project Totals for 170-814 - Schilling - Paving
		170-864 - S	chilling - Electro	nic Kev System
Access Hardware Supply	\$59,895.39	(\$59,895.39)	\$0.00	
I.U.S.D.	\$7,367.25	(\$7,367.25)	\$0.00	
	\$67,262.64	(\$67,262.64)	\$0.00	Project Totals for 170-864 - Schilling - Electronic Key System
			<u>'</u>	
		18	80-814 - Snow - P	Paving
ri Valley Excavating Co. Inc	\$36,309.00	\$0.00	\$36,309.00	
	\$36,309.00	\$0.00	\$36,309.00	Project Totals for 180-814 - Snow - Paving
		180-864 -	Snow - Electroni	c Key System
Access Hardware Supply	\$30,902.08	(\$30,871.30)	\$30.78	• •
N.U.S.D.	\$1,546.82	(\$1,546.82)	\$0.00	

VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
				ırity/Fire Alarm Systems
Bailey Fence	\$85,995.00	(\$85,995.00)	\$0.00	•
•	\$85,995.00	(\$85,995.00)	\$0.00	Project Totals for 200-813 - Newark Junior High - Security/Fire Alarm Systems
			Newark Junior	High - Paving
ri Valley Excavating Co. Inc	\$60,008.00	\$0.00	\$60,008.00	
	\$60,008.00	\$0.00	\$60,008.00	Project Totals for 200-814 - Newark Junior High - Paving
			Junior High - E	lectronic Key System
Access Hardware Supply	\$146,678.50	(\$146,678.50)	\$0.00	
N.U.S.D.	\$4,639.08	(\$4,639.08)	\$0.00	
	\$151,317.58	(\$151,317.58)	\$0.00	Project Totals for 200-864 - Newark Junior High - Electronic Key System
			- NMHS - Plumb	oing Repairs
Frank Bonetti	\$53,205.00	(\$53,205.00)	\$0.00	
	\$53,205.00	(\$53,205.00)	\$0.00	Project Totals for 300-828 - NMHS - Plumbing Repairs
Access Hawkings County	\$444.000.07		NMHS - Electron	ic Key System
Access Hardware Supply I.U.S.D.	\$114,666.87 \$4,077.20	(\$865.06) (\$4,077.20)	\$113,801.81	
.0.S.D.	\$118,744.07	(\$4,077.20)	(\$0.00)	Project Totals for 300-864 - NMHS - Electronic Key System
	\$118,744.07	(\$4,942.20)	\$113,001.01	Froject Totals for 300-004 - NMH3 - Electronic Rey System
		300	)-865 - NMHS - F	looring
IB Jordan & Associates	\$559,578.24	(\$230,882.88)	\$328,695.36	
	\$559,578.24	(\$230,882.88)	\$328,695.36	Project Totals for 300-865 - NMHS - Flooring
		400-813 - MacGr	egor - Security	/Fire Alarm Systems
Protection One	\$23,469.76	400-813 - MacGr \$0.00	egor - Security \$23,469.76	/Fire Alarm Systems
rotection One	\$23,469.76 \$23,469.76		\$23,469.76	/Fire Alarm Systems Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems
rotection One		\$0.00 \$0.00	\$23,469.76	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems
		\$0.00 \$0.00	\$23,469.76 \$23,469.76	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems
	\$23,469.76	\$0.00 \$0.00 400-8	\$23,469.76 \$23,469.76 314 - MacGregor \$50,170.00	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems
Protection One  Fri Valley Excavating Co. Inc	\$23,469.76 \$50,170.00	\$0.00 \$0.00 400-8 \$0.00 \$0.00	\$23,469.76 \$23,469.76 B14 - MacGregor \$50,170.00 \$50,170.00	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems  - Paving
	\$23,469.76 \$50,170.00	\$0.00 \$0.00 400-8 \$0.00 \$0.00	\$23,469.76 \$23,469.76 B14 - MacGregor \$50,170.00 \$50,170.00	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems  - Paving  Project Totals for 400-814 - MacGregor - Paving

Encumbrances, Expenses and Current Liabilities, Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

			G, Interest)	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
		600-650 - M	aint, Operation &	Trans - Facilities
ARC Northern	\$10,989.27	(\$10,989.27)	\$0.00	
Bay Area News	\$194.04	(\$194.04)	(\$0.00)	
East Bay Blue	\$72.35	(\$72.35)	(\$0.00)	
Lozano Smith	\$70,434.24	(\$70,434.24)	\$0.00	
N.U.S.D.	\$421,775.31	(\$381,126.28)	\$40,649.03	
Salas O'Brien	\$31,013.75	(\$31,013.75)	\$0.00	
	\$534,478.96	(\$493,829.93)	\$40,649.03	Project Totals for 600-650 - Maint, Operation & Trans - Facilities
		620-000	- Facilities - Distr	rict Operations
RGM Kramer, Inc	\$20,000.00	(\$19,550.00)	\$450.00	· · · · · · · · · · · · · · · · · · ·
	\$20,000.00	(\$19,550.00)		Project Totals for 620-000 - Facilities - District Operations
		620	0-800 - Facilities -	· Building
AEDIS Architects	\$67,148.10	(\$67,148.10)	\$0.00	
California Financial Services	\$423,425.00	(\$423,425.00)	\$0.00	
Christy White Accountancy	\$24,969.48	(\$24,969.48)	\$0.00	
Crowe Horwath	\$6,000.00	(\$6,000.00)	\$0.00	
Dannis Woliver	\$2,202.50	(\$2,202.50)	\$0.00	
DecoTech Systems	\$3,641.44	(\$3,641.44)	\$0.00	
Independent Roofing	\$48,672.00	(\$48,672.00)	\$0.00	
Lozano Smith	\$21,885.17	(\$21,885.17)	\$0.00	
Nor Cal Construction	\$20,048.28	(\$20,048.28)	\$0.00	
N.U.S.D.	\$0.00	\$0.00	\$0.00	
Sensible Environmental	\$225,173.40	(\$225,173.40)	\$0.00	
Vanir Construction	\$5,042,767.22	(\$5,042,767.22)	\$0.00	
	\$5,885,932.59	(\$5,885,932.59)	\$0.00	Project Totals for 620-800 - Facilities - Building
		900	0-000 - District Op	perations
AEDIS Architects	\$0.00	\$0.00	\$0.00	
N.U.S.D.	\$10,748.08	(\$10,748.08)	\$0.00	
US Bank	\$516,089.41	(\$516,089.41)	\$0.00	
	\$526,837.49	(\$526,837.49)	\$0.00	Project Totals for 900-000 - District Operations
		900-650 -	Legal Notices -Di	istrict Facilities
Bay Area News	\$3,023.42	(\$3,023.42)	\$0.00	
Dannis Woliver	\$332.50	(\$332.50)	\$0.00	

Lozano Smith

Sign A Rama

\$64,206.12

\$6,318.15

(\$64,206.12)

(\$6,318.15)

\$0.00

\$0.00

			G, Interest)	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
	\$73,880.19	(\$73,880.19)	\$0.00	Project Totals for 900-650 - Legal Notices -District Facilities
		900-	814 - District Offic	ce - Paving
Ninyo & Moore	\$40,000.00	\$0.00	\$40,000.00	
RGM Kramer, Inc	\$55,000.00	(\$27,567.50)	\$27,432.50	
Tri Valley Excavating Co. Inc	\$25,000.00	\$0.00	\$25,000.00	
, ,	\$120,000.00	(\$27,567.50)		Project Totals for 900-814 - District Office - Paving
		•		
		9	00-815 - HVAC S	ystem
McCracken & Woodman	\$52,000.00	\$0.00	\$52,000.00	
N.U.S.D.	(\$8,015.74)	\$8,015.74	\$0.00	
Salas O'Brien	\$9,825.44	(\$9,825.44)	\$0.00	
	\$53,809.70	(\$1,809.70)	\$52,000.00	Project Totals for 900-815 - HVAC System
		000 846	District Office	Landaganing
			- District Office -	Landscaping
RGM Kramer, Inc	\$93,820.00	\$0.00	\$93,820.00	
	\$93,820.00	\$0.00	\$93,820.00	Project Totals for 900-846 - District Office - Landscaping
		900-863 - Di	strict Office - Fac	ilities Master Plan
AEDIS Architects	\$488,927.75	(\$488,927.75)	(\$0.00)	
	\$488,927.75	(\$488,927.75)	(\$0.00)	Project Totals for 900-863 - District Office - Facilities Master Plan
	\$9,917,407.30	(\$8,672,312.57)	\$1,245,094.73	District Grand Totals for Newark Unified School District (for selected data)



# **Newark Unified School District** *Project Expenditure Report*

Project Expenditure Report

Bond Expenditures

8-1-2020 to 10-31-2020



Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

### PROJECT: 110-864 - Birch Grove - Electronic Key System

B - Plan	ning															
ACTIVITY DATE		PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/18/2020	N.U.S.D.		PR21-00011		Fund 21:9102	1000-3900						5.44				Bond Support
08/18/2020	N.U.S.D.		PR21-00011		Fund 21:9102	1000-3900						0.33				Bond Support
08/18/2020	N.U.S.D.		PR21-00011		Fund 21:9102	1000-3900						0.05				Bond Support
08/18/2020	N.U.S.D.		PR21-00011		Fund 21:9102	1000-3900						0.15				Bond Support
08/18/2020	N.U.S.D.		PR21-00011		Fund 21:9102	1000-3900						0.11				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						27.33				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						1.70				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						0.40				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						0.02				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						0.72				Bond Support
08/20/2020	N.U.S.D.		PR21-00014		Fund 21:9102	1000-3900						0.63				Bond Support
					B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	36.88	0.00	0.00	0.00	\$36.88
	•				•											,
					Project	Subtotal										\$36.88

### PROJECT: 120-864 - Graham Elementary - Electronic Key System

3 - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						30.07				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						1.87				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.44				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.01				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.78				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.69				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	33.86	0.00	0.00	0.00	\$33.86
	•	<u>'</u>		•	•	•					<u> </u>	'			
				Project	Subtotal										\$33.86

### PROJECT: 130-828 - Kennedy - Plumbing Repairs

C - Cons	struction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
09/15/2020	Frank Bonetti	IFC21-00014 [CL]		Fund 21:9102	6120				24,000.00						Improvement of Site
09/15/2020	Frank Bonetti	IFC21-00014		Fund 21:9102	6120				(24,000.00)						Improvement of Site
				C - Construction	Subtotal	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$0.00
					•										
				Project	Subtotal										\$0.00

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

### PROJECT: 130-864 - Kennedy - Electronic Key System

B - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						19.04				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						1.18				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.28				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.03				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.49				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.44				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	21.46	0.00	0.00	0.00	\$21.46
	•	'		<u>'</u>		'									
				Project	Subtotal										\$21.46

### PROJECT: 140-864 - Lincoln - Electronic Key System

B - Plan	ning													
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			DESCRIPTION / PURPOSE
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						20.06	Ĭ	Ī	Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						1.24			Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.29			Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.53			Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.46			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						10.93			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.68			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.16			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.01			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.29			Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.25			Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	34.90	0.00	0.00	0.00 \$34.90
	•			•	•	•						•	<u>'</u>	•
				Project	Subtotal									\$34.90

### PROJECT: 150-864 - Birch Grove - Electronic Key System

B - Plan	ning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		DESCRIPTION / PURPOSE
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						30.07		Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						1.87		Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.44		Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.01		Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.78		Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.69		Bond Support

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	ning															
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS					DESCRIPTION / PURPOSE
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	33.86	0.00	0.00	0.00	\$33.86	
				Project	Subtotal										\$33.86	

### PROJECT: 160-864 - Musick - Electronic Key System

B - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						54.67				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						3.40				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.80				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.02				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						1.42				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						1.26				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	61.57	0.00	0.00	0.00	\$61.57
				•	•					-					
				Project	Subtotal										\$61.57

### PROJECT: 170-864 - Schilling - Electronic Key System

- Plani	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						45.56				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						2.83				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.67				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						0.02				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						1.19				Bond Support
08/18/2020	N.U.S.D.	PR21-00011		Fund 21:9102	1000-3900						1.05				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						8.20				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.51				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.12				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.21				Bond Support
08/20/2020	N.U.S.D.	PR21-00014		Fund 21:9102	1000-3900						0.19				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	60.55	0.00	0.00	0.00	\$60.55

### PROJECT: 180-864 - Snow - Electronic Key System

B - Plan	ning												
ACTIVITY	PAYEE	WARRANT /	APN	FUND	OBJECT	ARCHITECT/	DSA FEES	CDE FEES	ENERGY	PRELIMINARY	OTHER		DESCRIPTION /
DATE	NAME	PAYMENT	NUMBER	CODE	CODE	ENGINEERING			ANALYSIS	TESTS	COSTS		PURPOSE
		NUMBER				FEES				<u> </u>			

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

ENERGY PREI					
	RELIMINARY OTHER TESTS COSTS				DESCRIPTION / PURPOSE
	1	13.60			Bond Support
		0.85			Bond Support
		0.20			Bond Support
		0.35		1	Bond Support
		0.32			Bond Support
0.00	0.00 1	5.32 0.00	0.00	0.00	\$15.32
0.00	0.00 0.00				

### PROJECT: 200-864 - Newark Junior High - Electronic Key System

B - Plan	ning														
ACTIVITY DATE	PAYE NAM		APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						4,119.60				Bond Support
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						255.41				Bond Support
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						59.73				Bond Support
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						2.07				Bond Support
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						107.52				Bond Support
10/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						94.75				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	4,639.08	0.00	0.00	0.00	\$4,639.08

C - Cons	struction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
09/18/2020	Access Hardware Supply	51408253		Fund 21:9102	4410								35,677.12		Non-Capitalized Equipment
10/21/2020	Access Hardware Supply	51368277		Fund 21:9102	4410								74,855.65		Non-Capitalized Equipment
10/27/2020	Access Hardware Supply	51370455		Fund 21:9102	4410								35,210.53		Non-Capitalized Equipment
				C - Construction	Subtotal	0.00	0.00	0.00	0.00	0.00	0.00	0.00	145,743.30	0.00	\$145,743.30
		•		•	•					•		•			
				Project	Subtotal										\$150,382.38

### PROJECT: 300-865 - NMHS - Flooring

	C - Construction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
10/27/2020	JB Jordan & Associates	51370482		Fund 21:9102	6225				137,449.64						Improvement of Building
				C - Construction	Subtotal	0.00	0.00	0.00	137,449.64	0.00	0.00	0.00	0.00	0.00	\$137,449.64
				•											
				Project	Subtotal										\$137,449.64

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT: 600-650 - Maint, Operation & Trans - Facilities

B - Planning			TROOL	71. 000 00	o manic	, <del>Operation &amp; Tran</del>	o radiiiloo	
ACTIVITY PAYEE NAME	WARRANT / APN PAYMENT NUMBER NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES ENERGY ANALYSIS	PRELIMINARY OTHER TESTS COSTS	DESCRIPTION / PURPOSE
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				244.01	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				48.15	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				15.12	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				3.54	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				0.10	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				6.36	Bond Support
08/18/2020 N.U.S.D.	PR21-00011	Fund 21:9102	1000-3900				5.58	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				362.40	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				71.45	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				22.42	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				5.29	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				0.20	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				9.45	Bond Support
08/20/2020 N.U.S.D.	PR21-00014	Fund 21:9102	1000-3900				8.29	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				3,664.26	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				758.50	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				204.63	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				47.86	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				1.83	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				95.62	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				84.29	Bond Support
08/20/2020 N.U.S.D.	PR21-00016	Fund 21:9102	1000-3900				20.00	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				73.28	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				15.14	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				4.54	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				1.06	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				0.03	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				1.90	Bond Support
09/18/2020 N.U.S.D.	PR21-00083	Fund 21:9102	1000-3900				1.69	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				3,700.94	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				766.10	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				206.93	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				48.39	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				1.85	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				96.60	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				85.12	Bond Support
09/30/2020 N.U.S.D.	PR21-00091	Fund 21:9102	1000-3900				20.00	Bond Support
10/30/2020 N.U.S.D.	PR21-00104	Fund 21:9102	1000-3900				3,700.94	Bond Support
10/30/2020 N.U.S.D.	PR21-00104	Fund 21:9102	1000-3900				766.10	Bond Support
10/30/2020 N.U.S.D.	PR21-00104	Fund 21:9102	1000-3900				206.93	Bond Support

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

#### PROJECT: 600-650 - Maint, Operation & Trans - Facilities

CTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
0/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						48.39				Bond Support
0/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						1.85				Bond Support
0/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						96.60				Bond Support
0/30/2020	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						85.12				Bond Support
0/30/2020 N	N.U.S.D.	PR21-00104		Fund 21:9102	1000-3900						20.00				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	15,628.85	0.00	0.00	0.00	\$15,628.85

### PROJECT: 620-000 - Facilities - District Operations

: - Planni	ing														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
08/05/2020 R	RGM Kramer, Inc	51354363 [CL]		Fund 21:9102	5825						(9,735.00)				Year End Closing
08/05/2020 R	RGM Kramer, Inc	51354363		Fund 21:9102	5825						9,735.00				Year End Closing
10/27/2020 R	RGM Kramer, Inc	51370491		Fund 21:9102	5825						9,815.00				Professional Services
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	9,815.00	0.00	0.00	0.00	\$9,815.00

### PROJECT: 620-800 - Facilities - Building

B - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
09/02/2020	California Financial Services	51359816 [CL]		Measure G, Interest	5820						(13,200.00)				Year End Closing
09/02/2020	California Financial Services	51359816		Measure G, Interest	5820						13,200.00				Year End Closing
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$0.00
				•	•						•				
				Project	Subtotal										\$0.00

#### PROJECT: 900-814 - District Office - Paving

C - Cons	- Construction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE		CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
10/27/2020	RGM Kramer, Inc	51370491		Fund 21:9102	6258		27,567.50								Construction Management
				C - Construction	Subtotal	0.00	27,567.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$27,567.50
		•				•			-						
				Project	Subtotal										\$27,567.50

Expenses and Current Liabilities, From 08/01/2020 Up To 11/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

**Grand Totals for Selected Projects** 

Selected Projects Total \$341,141.77