

2011 General Obligation Authorization - Measure G











Citizens' Bond Oversight Committee Report

June 9, 2020



Newark Unified School District 2011 General Obligation Authorization - Measure G

On November 8, 2011, the voters of the NEWARK UNIFIED SCHOOL DISTRICT authorized MEASURE G under the Proposition 39 statutes. MEASURE G authorized the issuance of \$63 million in General Obligation Bonds. The proceeds of the Bonds are intended to be used to update aging classrooms, libraries, and science labs to meet earthquake/fire/safety standards; improve access for students with disabilities; remove asbestos, lead and hazardous materials; and improve energy/operational efficiency to maximize funding for instructional programs.

Measure G - General Obligation Bond	ls
-------------------------------------	----

Series A	Issued 7/30/2012	\$15,000,000
Series B	Issued 6/19/2014	\$30,000,000
		1

Series C Issued 7/13/2016 \$18,000,000

Total Authorization \$63,000,000





Newark Unified School District 2011 General Obligation Authorization - Measure G

Total Authorization	\$ 63,000,000
Interest Income	\$ 899,371
Premium Issued to Pay Costs of Issuance	\$ 370,000
Total Funds Available	\$ 64,269,371
Project Related Costs:	
Expenditures as of 5-31-2020	\$ 55,839,789
Additional Encumbrances	\$ 482,598
Total Commitments	\$ 56,322,387
Budget Remaining for Current Projects	\$ 0
Total Budget for Current Projects	\$ 56,322,387
Funds Remaining for Additional Bond Projects	\$ 7,946,984
Total Projects Planned	<u>\$ 64,269,371</u>





Project Summary Report by Location

Program Overall Summary Report by Location Cumulative as of 5-31-2020



Bond Funds Budget Report Breakdown by Location As of May 31, 2020

Location Code	Description	Budgeted				Disbursements		Budget Remaining		Encumbered Balance	
110	Birch Grove - Primary	\$ 2,592,566	\$	2,592,566	\$	2,570,600	\$	-	\$	21,966	
120	Graham Elementary	\$ 3,176,192	\$	3,176,192	\$	3,176,192	\$	-	\$	-	
130	Kennedy Elementary	\$ 2,816,724	\$	2,816,724	\$	2,783,877	\$	-	\$	32,847	
140	Lincoln Elementary	\$ 2,873,282	\$	2,873,282	\$	2,823,946	\$	-	\$	49,336	
150	Birch Grove - Intermediate	\$ 3,402,695	\$	3,402,695	\$	3,402,683	\$	-	\$	12	
160	Musick Elementary	\$ 3,660,821	\$	3,660,821	\$	3,660,803	\$	-	\$	18	
170	Schilling Elementary	\$ 3,059,876	\$	3,059,876	\$	3,052,982	\$	-	\$	6,894	
180	Snow Elementary	\$ 2,073,097	\$	2,073,097	\$	2,073,064	\$	-	\$	33	
200	Newark Junior High	\$ 5,012,018	\$	5,012,018	\$	4,901,655	\$	-	\$	110,364	
300	Newark Memorial High School	\$ 11,298,508	\$	11,298,508	\$	11,123,999	\$	-	\$	174,509	
350	Bridgepoint	\$ 2,263	\$	2,263	\$	2,263	\$	-	\$	-	
360	Crossroads	\$ 4,448	\$	4,448	\$	4,448	\$	-	\$	-	
400	MacGregor Alternative	\$ 4,953,203	\$	4,953,203	\$	4,891,022	\$	-	\$	62,182	
420	Whiteford Preschool	\$ 1,734,549	\$	1,734,549	\$	1,734,549	\$	-	\$	-	
530	Technology Services	\$ 1,090,797	\$	1,090,797	\$	1,090,797	\$	-	\$	-	
560	Business Services	\$ 3,011	\$	3,011	\$	3,011	\$	-	\$	-	
600	Maintenance, Operation & Trans	\$ 686,252	\$	686,252	\$	681,488	\$	-	\$	4,764	
620	Facilities	\$ 6,716,608	\$	6,716,608	\$	6,699,201	\$	-	\$	17,407	
750	Child Care Center	\$ -	\$	-	\$	-	\$	-	\$	-	
800	Adult School	\$ 8,235	\$	8,235	\$	8,235	\$	-	\$	-	
900	District Office	\$ 1,157,241	\$	1,157,241	\$	1,154,975	\$	-	\$	2,267	
TOTAL		\$ 56,322,387	\$	56,322,387	\$	55,839,789	\$	-	\$	482,598	



Project Summary Report by Project Type

Program Overall Summary Report by Project Type Cumulative as of 5-31-2020



Revised Bond Funds Budget Report Breakdown by Project Type As of May 31, 2020

Project Type	Description		Budgeted	Encumbered	Disbursements	Budget Remaining		Encumbered Balance	
		4					rtomaming		Dalarioo
000	Undefined	\$	526,837	\$ 526,837	\$ 526,837	\$	-	\$	-
601	Large Mower, Maintenance	\$	77,523	\$ 77,523	\$ 77,523	\$	-	\$	-
650	Facilities	\$	553,123	\$ 553,123	\$ 546,092	\$	-	\$	7,030
800	Building	\$	6,177,810	\$ 6,177,810	\$ 6,160,403	\$	-	\$	17,407
802	Door Hardware	\$	11,386	\$ 11,386	\$ 11,386	\$	-	\$	
804	Playground Equipment	\$	1,771,857	\$ 1,771,857	\$ 1,771,857	\$	-	\$	-
806	Concrete Walkway	\$	216,983	\$ 216,983	\$ 216,983	\$	-	\$	
807	Demolish Ramps	\$	4,050	\$ 4,050	\$ 4,050	\$	-		
808	Perimeter Fencing	\$	15,431	\$ 15,431	\$ 15,431	\$	-	\$	-
809	Asphalt for Playgrounds	\$	3,841,227	\$ 3,841,227	\$ 3,841,227	\$	-	\$	-
811	Dryrot Repair	\$	42,420	\$ 42,420	\$ 42,420	\$	-	\$	-
812	Wall Repair in MP/Science Rooms	\$	103,289	\$ 103,289	\$ 103,289	\$	-	\$	<u> </u>
813	Security/Fire Alarm Systems	\$	129,828	\$ 129,828	\$ 106,358	\$	-	\$	23,470
815	HVAC Systems	\$	16,710,808	\$ 16,710,808	\$ 16,710,808	\$	-	\$	-
818	Replace Seats/Roof Repairs-Theater	\$	91,724	\$ 91,724	\$ 91,724	\$	-	\$	-
824	Roof Repair	\$	18,244,483	\$ 18,244,483	\$ 18,244,483	\$	-	\$	-
825	EMS Controls	\$	1,814,375	\$ 1,814,375	\$ 1,814,375	\$	-	\$	-
827	Exterior Painting	\$	14	\$ 14	\$ 14	\$	-	\$	-
828	Plumbing Repairs	\$	106,684	\$ 106,684	\$ 90,424	\$	-	\$	16,260
829	Restroom Renovations	\$	21,059	\$ 21,059	\$ 21,059	\$	-	\$	-
831	Asphalt for Parking Lots	\$	28,682	\$ 28,682	\$ 28,682	\$	-	\$	-
832	Existing Classroom Renovations	\$	89,191	\$ 89,191	\$ 89,191	\$	-	\$	-
834	Exterior Lighting	\$	38,318	\$ 38,318	\$ 38,318	\$	-	\$	-
836	Science Lab	\$	26,556	\$ 26,556	\$ 26,556	\$		\$	-
837	Technology Upgrade	\$	1,846,581	\$ 1,846,581	\$ 1,757,504	\$	-	\$	89,077
838	Gym Bleacher Repairs	\$	42,666	\$ 42,666	\$ 42,666	\$	-	\$	-
839	Portables	\$	22,220	\$ 22,220	\$ 22,220	\$		\$	-
841	Playground Equipment Replacement	\$	158,950	\$ 158,950	\$ 158,950	\$		\$	-
843	Cafeteria Tables	\$	76,334	\$ 76,334	\$ 76,334	\$	-	\$	-
844	Playground Safety	\$	59,999	\$ 59,999	\$ 59,999	\$		\$	-
845	Locker Repairs	\$	4,720	\$ 4,720	\$ 4,720	\$	-	\$	-
849	Mold Abatement	\$	91,385	\$ 91,385	\$ 91,385	\$	-	\$	-
850	LAN Switches	\$	443,227	\$ 443,227	\$ 443,227	\$		\$	-
851	Wireless	\$	418,304	\$ 418,304	\$ 418,304	\$	-	\$	-
852	VOIP	\$	73,870	\$ 73,870	\$ 73,870	\$	-	\$	-
853	Clocks, Bells, PA	\$	824,840	\$ 824,840	\$ 824,840	\$	-	\$	-
855	Video Surveillance	\$	305,175	\$ 305,175	\$ 305,175	\$	-	\$	-
860	Electrical Panels	\$	8,718	\$ 8,718	8,718			\$	_
861	Fire Sprinkler Replacement	\$	6,445	\$ 6,445	\$ 6,445	\$	-	\$	
863	Facilities Master Plan	\$	488,928	\$ 488,928	\$ 488,928	\$	-	\$	
864	Electronic Key System	\$	692,716	\$ 692,716	\$ 389,569	\$	-	\$	303,147
865	Flooring	\$	112,640	\$ 112,640	\$ 86,433	\$	-	\$	26,207
991	Audit Expense, Prior Year Carryover	\$	1,010	\$ 1,010	\$ 1,010	\$		\$	
TOTAL		\$	56,322,387	\$ 56,322,387	\$ 55,839,789	\$	-	\$	482,598



Project Summary Report by Expense Type

Program Overall Summary Report by Expense Type Cumulative as of 5-31-2020



Bond Funds Budget Report Breakdown by Expense Type As of May 31, 2020

Object Code	Description		Budgeted		Encumbered		Disbursements	Budget Remaining		Encumbered Balance
1000-3900	Bond Support Costs - Payroll	\$	428,685	\$	428,685	\$	423,921	\$ -	\$	4,764
4310	Materials and Supplies	\$	77,538	\$	77,538	\$	77,538	\$ -	\$	
4325	Tech Parts/Tech Upgrade	\$	16,756	\$	16,756	\$	16,756	\$ -	\$	-
4400	Non-Capitalized Equipment > 500	\$	41,250	\$	41,250	\$	41,250	\$ -	\$	-
4410	Non-Capitalized Equipment	\$	668,530	\$	668,530	\$	365,383	\$ -	\$	303,147
4446	Projector/Display > \$500	\$	1,767,329	\$	1,767,329	\$	1,678,252	\$ -	\$	89,077
5561	Drape Cleaning	\$	-	\$	-	\$	-	\$ _	\$	-
5620	Rental of Equipment	\$	5,934	Ś	5,934	Ś	5,934	\$ _	\$	
5650	Repairs of Sites & Building	\$	7,650	\$	7,650	Ś	-,	\$ 	\$	_
5660	Repairs of Equipment	\$	70,096	\$	70,096	\$,	\$ 	\$	
5690	VOIP Installation	\$	58,939	\$	58,939	\$	-,	\$ 	\$	
		\$	-	\$	-	\$,	\$ 	<u> </u>	
5775 5805	Interfund - Campus Catering	\$	131	\$	131	\$	-	\$	\$	
5805	Advertising	\$	4,767 31,979	\$	4,767 31,979	\$.,	\$ -	\$	4,207
5816	Audit Expense Bank Charges	\$	43,431	\$	43,431	\$	=- /=	\$ 	\$	4,207
5820	Consultants	\$	562,579	\$	562,579	\$,	\$ 	\$	13,200
5825	Professional Services	\$	862,697	\$	862,697	\$		\$ 	\$	13,200
5860	Legal Expense	\$	311,814	\$	311.814	\$,	\$ 	\$	2,267
6120	Improvement of Site	\$	157,546	\$	157,546	\$,-	\$ _	\$	16,260
6170	Land Improvements	\$	172,848	\$	172,848	\$,	\$ _	\$	-
6175	Playground Improvements	Ś	4,808,298	\$	4,808,298	Ś	,	\$ _	Ś	-
6180	Walkway Improvements	\$	160,253	\$	160,253	\$		\$ _	\$	-
6200	Building & Improvement of Building	\$	-	\$	-	\$	·	\$ -	\$	-
6212	Main Construction Costs	\$	34,565,290	\$	34,565,290	\$	34,565,290	\$ -	\$	-
6213	Other Construction Costs	\$	1,197,571	\$	1,197,571	\$	1,197,571	\$ -	\$	-
6225	Improvement of Building	\$	1,463,432	\$	1,463,432	\$	1,413,756	\$ -	\$	49,677
6235	Inspection Fee	\$	353,490	\$	353,490	\$	353,490	\$ -	\$	-
6240	Testing Fees	\$	88,165	\$	88,165	\$	88,165	\$ -	\$	-
6241	Preliminary Testing	\$	76,529	\$	76,529	\$	76,529	\$ -	\$	-
6242	Environmental	\$	482,948	\$	482,948	\$	482,948	\$ -	\$	-
6243	Mechanical Eng HVAC System	\$	1,584,132	\$	1,584,132	\$,,-	\$ -	\$	-
6245	Architect Fees	\$	552,247	\$	552,247	\$,	\$ -	\$	-
6246	Advertising	\$	351	\$	351	\$		\$ -	\$	-
6247	Printing - Construction	\$	36,848	\$	36,848	\$,	\$ -	\$	-
6249	Other Planning Costs	\$	531	\$	531	\$		\$ -	\$	-
6250	DSA Fees	\$	140,530	-	140,530			-	\$	
6258	Construction Management	\$	5,042,767	\$		_		\$ -	\$	-
6410	Furniture & Equipment	\$ \$	77,523	_			77,523	\$ -	\$ \$	
6420 6510	Computers & Accessories Furniture & Equipment Replacement	\$	1,860	\$		-		\$ <u> </u>	\$	-
6510 6520	Computer & Accessory Replacment	\$	110,654 118,770	\$		·	•	\$ 	\$	<u> </u>
6540	Playground Equipment	\$	158,950	\$		_		\$ 	\$	
7619	Other Interfund Transfers Out	\$	10,748	<u> </u>		-		\$ 	\$	
TOTAL	Care interiora fransiers Out	\$	56,322,387						\$	482,598



Project Summary Report – Individual Project List

Program Overall Summary Report

All Bond Projects

Cumulative as of 5-31-2020



PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-800 - Birch Grove - Primary - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$114,306.80	\$114,306.80	(\$114,306.80)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade (CLOSED)	\$124,056.46	\$124,056.46	(\$124,056.46)	\$0.00	\$0.00
110-843 - Birch Grove - Cafeteria Tables (CLOSED)	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless (CLOSED)	\$9,095.00	\$9,095.00	(\$9,095.00)	\$0.00	\$0.00
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
110-861 - Birch Grove - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-864 - Birch Grove - Electronic Key System	\$50,224.89	\$50,224.89	(\$28,259.22)	\$0.00	\$21,965.67
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$313,283.12	\$313,283.12	(\$313,283.12)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-831 - Graham Elementary - Asphalt for Parking Lots (CLOSED)	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade (CLOSED)	\$116,166.77	\$116,166.77	(\$116,166.77)	\$0.00	\$0.00
120-843 - Graham Elementary - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless (CLOSED)	\$10,544.03	\$10,544.03	(\$10,544.03)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-861 - Graham Elementary - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-864 - Graham Elementary - Electronic Key System	\$35,605.08	\$35,605.08	(\$35,605.08)	\$0.00	\$0.00
130-800 - Kennedy - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment (CLOSED)	\$203,230.57	\$203,230.57	(\$203,230.57)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-828 - Kennedy - Plumbing Repairs (CLOSED)	\$31,899.18	\$31,899.18	(\$31,899.18)	\$0.00	\$0.00
130-837 - Kennedy - Technology Upgrade	\$152,067.76	\$152,067.76	(\$119,220.63)	\$0.00	\$32,847.13

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
130-843 - Kennedy - Cafeteria Tables (CLOSED)	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless (CLOSED)	\$8,234.12	\$8,234.12	(\$8,234.12)	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
130-861 - Kennedy - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-864 - Kennedy - Electronic Key System	\$70,117.82	\$70,117.82	(\$70,117.82)	\$0.00	\$0.00
140-650 - Lincoln - Facilities (CLOSED)	\$501.77	\$501.77	(\$501.77)	\$0.00	\$0.00
140-800 - Lincoln - Building (CLOSED)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment (CLOSED)	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems (CLOSED)	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	\$0.00	\$0.00
140-824 - Lincoln - Roof Repair (CLOSED)	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-837 - Lincoln - Technology Upgrade	\$165,860.26	\$165,860.26	(\$116,524.56)	\$0.00	\$49,335.70
140-843 - Lincoln - Cafeteria Tables (CLOSED)	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless (CLOSED)	\$7,905.11	\$7,905.11	(\$7,905.11)	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
140-861 - Lincoln - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-864 - Lincoln - Electronic Key System	\$46,167.21	\$46,167.21	(\$46,167.21)	\$0.00	\$0.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Birch Grove - Intermediate - Building (CLOSED)	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment (CLOSED)	\$186,603.53	\$186,603.53	(\$186,603.53)	\$0.00	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems (CLOSED)	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair (CLOSED)	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade (CLOSED)	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless (CLOSED)	\$8,842.76	\$8,842.76	(\$8,842.76)	\$0.00	\$0.00
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-864 - Birch Grove - Electronic Key System	\$48,415.56	\$48,415.56	(\$48,403.53)	\$0.00	\$12.03
160-650 - Musick - Facilities (CLOSED)	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building (CLOSED)	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment (CLOSED)	\$275,142.59	\$275,142.59	(\$275,142.59)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-824 - Musick - Roof Repair (CLOSED)	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-828 - Musick - Plumbing Repairs (CLOSED)	\$781.39	\$781.39	(\$781.39)	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade (CLOSED)	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00
160-851 - Musick - Wireless (CLOSED)	\$8,945.37	\$8,945.37	(\$8,945.37)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
160-861 - Musick - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-864 - Musick - Electronic Key System	\$55,552.23	\$55,552.23	(\$55,534.18)	\$0.00	\$18.05
170-800 - Schilling - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment (CLOSED)	\$281,982.00	\$281,982.00	(\$281,982.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems (CLOSED)	\$730,556.03	\$730,556.03	(\$730,556.03)	\$0.00	(\$0.00)
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-837 - Schilling - Technology Upgrade	\$146,280.49	\$146,280.49	(\$139,386.40)	\$0.00	\$6,894.09
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-843 - Schilling - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless (CLOSED)	\$10,896.71	\$10,896.71	(\$10,896.71)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-861 - Schilling - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-864 - Schilling - Electronic Key System	\$67,202.09	\$67,202.09	(\$67,202.09)	\$0.00	\$0.00
180-804 - Snow - Playground Equipment (CLOSED)	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade (CLOSED)	\$109,522.83	\$109,522.83	(\$109,522.83)	(\$0.00)	\$0.00
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-843 - Snow - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless (CLOSED)	\$7,950.16	\$7,950.16	(\$7,950.16)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
180-861 - Snow - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-864 - Snow - Electronic Key System	\$32,436.09	\$32,436.09	(\$32,402.80)	\$0.00	\$33.29
200-650 - Newark Junior High - Facilities (CLOSED)	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building (CLOSED)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-813 - Newark Junior High - Security/Fire Alarm Systems	\$85,995.00	\$85,995.00	(\$85,995.00)	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00
200-831 - Newark Junior High - Asphalt for Parking Lots (CLOSED)	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade (CLOSED)	\$247,930.41	\$247,930.41	(\$247,930.41)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-851 - Newark Junion High - Wireless (CLOSED)	\$22,385.94	\$22,385.94	(\$22,385.94)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
200-861 - Newark Junior High - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-864 - Newark Junior High - Electronic Key System	\$111,298.77	\$111,298.77	(\$935.20)	\$0.00	\$110,363.57
300-650 - NMHS - Facilities (CLOSED)	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building (CLOSED)	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair (CLOSED)	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair (CLOSED)	\$2,425,149.12	\$2,425,149.12	(\$2,425,149.12)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs (CLOSED)	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-828 - NMHS - Plumbing Repairs	\$55,205.00	\$55,205.00	(\$38,945.00)	\$0.00	\$16,260.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade (CLOSED)	\$440,862.27	\$440,862.27	(\$440,862.27)	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-851 - NMHS - Wireless (CLOSED)	\$42,349.73	\$42,349.73	(\$42,349.73)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00

			-	-	
PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
300-861 - NMHS - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-864 - NMHS - Electronic Key System	\$136,984.80	\$136,984.80	(\$4,942.26)	\$0.00	\$132,042.54
300-865 - NMHS - Flooring	\$112,640.00	\$112,640.00	(\$86,433.24)	\$0.00	\$26,206.76
350-851 - Bridgepoint - Wireless (CLOSED)	\$2,263.38	\$2,263.38	(\$2,263.38)	\$0.00	\$0.00
360-851 - Crossroads - Wireless (CLOSED)	\$4,447.82	\$4,447.82	(\$4,447.82)	\$0.00	\$0.00
400-650 - MacGregor - Facilities (CLOSED)	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-813 - MacGregor - Security/Fire Alarm Systems	\$23,469.76	\$23,469.76	\$0.00	\$0.00	\$23,469.76
400-815 - MacGregor HVAC System (CLOSED)	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	(\$0.00)
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair (CLOSED)	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00
400-837 - MacGregor - Technology Upgrade (CLOSED)	\$66,465.43	\$66,465.43	(\$66,465.43)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement (CLOSED)	\$6,445.33	\$6,445.33	(\$6,445.33)	\$0.00	\$0.00
400-864 - MacGregor - Electronic Key System	\$38,711.92	\$38,711.92	\$0.00	\$0.00	\$38,711.92
420-650 - Whiteford - Facilities (CLOSED)	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System (CLOSED)	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	\$0.00	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair (CLOSED)	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Survelliance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Maint, Operation & Trans -Large Mower (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-650 - Maint, Operation & Trans - Facilities	\$473,324.10	\$473,324.10	(\$468,560.11)	\$0.00	\$4,763.99
600-808 - Maint, Operation & Trans - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - MOT - Security/Fire Alarm System- Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Maint, Operation & Trans - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-800 - Facilities - Building	\$5,885,932.59	\$5,885,932.59	(\$5,868,525.59)	\$0.00	\$17,407.00
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
800-851 - Adult School - Wireless (CLOSED)	\$8,234.69	\$8,234.69	(\$8,234.69)	\$0.00	\$0.00
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$76,146.69	\$76,146.69	(\$73,880.19)	\$0.00	\$2,266.50
900-800 - District Office - Building (CLOSED)	\$55,348.44	\$55,348.44	(\$55,348.44)	\$0.00	\$0.00
900-815 - HVAC System	\$1,809.70	\$1,809.70	(\$1,809.70)	\$0.00	\$0.00
900-837 - District Office - Technology Upgrade (CLOSED)	\$2,576.70	\$2,576.70	(\$2,576.70)	\$0.00	\$0.00
900-851 - District Office - Wireless (CLOSED)	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00
900-863 - District Office - Facilities Master Plan	\$488,927.75	\$488,927.75	(\$488,927.75)	\$0.00	\$0.00
Grand Total	\$56,322,387.42	\$56,322,387.42	(\$55,839,789.42)	\$0.00	\$482,598.00



Project Summary Report – Closed Projects

Program Overall Summary Report

Closed Bond Projects

Cumulative as of 5-31-2020



PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
110-800 - Birch Grove - Primary - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
110-804 - Birch Grove - Primary - Playground Equipment (CLOSED)	\$114,306.80	\$114,306.80	(\$114,306.80)	\$0.00	\$0.00
110-809 - Birch Grove - Primary- Asphalt for Playgrounds (CLOSED)	\$515,293.14	\$515,293.14	(\$515,293.14)	\$0.00	\$0.00
110-815 - Birch Grove - Primary - HVAC Systems (CLOSED)	\$695,642.90	\$695,642.90	(\$695,642.90)	\$0.00	\$0.00
110-824 - Birch Grove - Primary - Roof Repair (CLOSED)	\$886,040.95	\$886,040.95	(\$886,040.95)	\$0.00	\$0.00
110-825 - Birch Grove - Primary - EMS Controls (CLOSED)	\$119,314.33	\$119,314.33	(\$119,314.33)	\$0.00	\$0.00
110-827 - Birch Grove - Primary - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-828 - Birch Grove - Primary - Plumbing Repairs (CLOSED)	\$9,325.00	\$9,325.00	(\$9,325.00)	\$0.00	\$0.00
110-837 - Birch Grove - Primary - Technology Upgrade (CLOSED)	\$124,056.46	\$124,056.46	(\$124,056.46)	\$0.00	\$0.00
110-843 - Birch Grove - Cafeteria Tables (CLOSED)	\$2,506.00	\$2,506.00	(\$2,506.00)	\$0.00	\$0.00
110-851 - Birch Grove - Primary - Wireless (CLOSED)	\$9,095.00	\$9,095.00	(\$9,095.00)	\$0.00	\$0.00
110-853 - Birch Grove - Primary - Clocks, Bells, PA (CLOSED)	\$62,573.26	\$62,573.26	(\$62,573.26)	\$0.00	\$0.00
110-861 - Birch Grove - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-800 - Graham Elementary-Building (CLOSED)	\$1,821.00	\$1,821.00	(\$1,821.00)	\$0.00	\$0.00
120-804 - Graham Elementary - Playground Equipment (CLOSED)	\$313,283.12	\$313,283.12	(\$313,283.12)	\$0.00	\$0.00
120-809 - Graham - Asphalt for Playgrounds (CLOSED)	\$514,210.89	\$514,210.89	(\$514,210.89)	\$0.00	\$0.00
120-815 - Graham Elementary - HVAC System (CLOSED)	\$381,988.91	\$381,988.91	(\$381,988.91)	\$0.00	\$0.00
120-824 - Graham Elementary Roof Repair (CLOSED)	\$1,500,923.96	\$1,500,923.96	(\$1,500,923.96)	\$0.00	\$0.00
120-825 - Graham Elementary - EMS Controls (CLOSED)	\$118,208.33	\$118,208.33	(\$118,208.33)	\$0.00	\$0.00
120-827 - Graham - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-831 - Graham Elementary - Asphalt for Parking Lots (CLOSED)	\$20,482.00	\$20,482.00	(\$20,482.00)	\$0.00	\$0.00
120-837 - Graham Elementary - Technology Upgrade (CLOSED)	\$116,166.77	\$116,166.77	(\$116,166.77)	\$0.00	\$0.00
120-843 - Graham Elementary - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
120-849 - Graham Elementary - Mold Abatement (CLOSED)	\$91,385.00	\$91,385.00	(\$91,385.00)	\$0.00	\$0.00
120-851 - Graham Elementary - Wireless (CLOSED)	\$10,544.03	\$10,544.03	(\$10,544.03)	\$0.00	\$0.00
120-853 - Graham - Clocks, Bells, PA (CLOSED)	\$65,308.05	\$65,308.05	(\$65,308.05)	\$0.00	\$0.00
120-860 - Graham Elementary - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
120-861 - Graham Elementary - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-800 - Kennedy - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
130-804 - Kennedy - Playground Equipment (CLOSED)	\$203,230.57	\$203,230.57	(\$203,230.57)	\$0.00	\$0.00
130-806 - Kennedy Concrete Walkway Repairs (CLOSED)	\$39,358.00	\$39,358.00	(\$39,358.00)	\$0.00	\$0.00
130-809 - Kennedy Elementary-Asphalt for Playground (CLOSED)	\$682,806.08	\$682,806.08	(\$682,806.08)	\$0.00	\$0.00
130-815 - Kennedy - HVAC Systems (CLOSED)	\$592,016.40	\$592,016.40	(\$592,016.40)	\$0.00	\$0.00
130-824 - Kennedy - Roof Repair (CLOSED)	\$851,543.90	\$851,543.90	(\$851,543.90)	\$0.00	\$0.00
130-825 - Kennedy - EMS Controls (CLOSED)	\$112,115.33	\$112,115.33	(\$112,115.33)	\$0.00	\$0.00
130-827 - Kennedy - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
130-828 - Kennedy - Plumbing Repairs (CLOSED)	\$31,899.18	\$31,899.18	(\$31,899.18)	\$0.00	\$0.00
130-843 - Kennedy - Cafeteria Tables (CLOSED)	\$10,024.00	\$10,024.00	(\$10,024.00)	\$0.00	\$0.00
130-851 - Kennedy - Wireless (CLOSED)	\$8,234.12	\$8,234.12	(\$8,234.12)	\$0.00	\$0.00
130-853 - Kennedy - Clocks, Bells, PA (CLOSED)	\$59,124.06	\$59,124.06	(\$59,124.06)	\$0.00	\$0.00
130-861 - Kennedy - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
140-650 - Lincoln - Facilities (CLOSED)	\$501.77	\$501.77	(\$501.77)	\$0.00	\$0.00
140-800 - Lincoln - Building (CLOSED)	\$15,596.54	\$15,596.54	(\$15,596.54)	\$0.00	\$0.00
140-804 - Lincoln - Playground Equipment (CLOSED)	\$229,443.99	\$229,443.99	(\$229,443.99)	\$0.00	\$0.00
140-809 - Lincoln - Asphalt for Playgrounds (CLOSED)	\$374,108.75	\$374,108.75	(\$374,108.75)	\$0.00	\$0.00
140-811 - Lincoln - Dryrot Repair (CLOSED)	\$32,600.00	\$32,600.00	(\$32,600.00)	\$0.00	\$0.00
140-812 - Lincoln, Wall Repair in MP/Science Rooms (CLOSED)	\$46,931.85	\$46,931.85	(\$46,931.85)	\$0.00	\$0.00
140-815 - Lincoln - HVAC Systems (CLOSED)	\$1,488,711.71	\$1,488,711.71	(\$1,488,711.71)	(\$0.00)	\$0.00
140-824 - Lincoln - Roof Repair (CLOSED)	\$296,853.63	\$296,853.63	(\$296,853.63)	\$0.00	\$0.00
140-825 - Lincoln - EMS Controls (CLOSED)	\$106,277.33	\$106,277.33	(\$106,277.33)	\$0.00	\$0.00
140-827 - Lincoln - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
140-843 - Lincoln - Cafeteria Tables (CLOSED)	\$3,759.00	\$3,759.00	(\$3,759.00)	\$0.00	\$0.00
140-851 - Lincoln - Wireless (CLOSED)	\$7,905.11	\$7,905.11	(\$7,905.11)	\$0.00	\$0.00
140-853 - Lincoln - Clocks, Bells, PA (CLOSED)	\$58,564.76	\$58,564.76	(\$58,564.76)	\$0.00	\$0.00
140-861 - Lincoln - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-650 - Birch Grove - Intermediate - Facilities (CLOSED)	\$730.87	\$730.87	(\$730.87)	\$0.00	\$0.00
150-800 - Birch Grove - Intermediate - Building (CLOSED)	\$49,812.61	\$49,812.61	(\$49,812.61)	\$0.00	\$0.00
150-804 - Birch Grove - Intermediate - Playground Equipment (CLOSED)	\$186,603.53	\$186,603.53	(\$186,603.53)	\$0.00	\$0.00
150-806 - Birch Grove - Intermediate - Concrete Walkway (CLOSED)	\$69,660.00	\$69,660.00	(\$69,660.00)	\$0.00	\$0.00
150-809 - Birch Grove-Intermediate- Asphalt for Playgrounds (CLOSED)	\$408,416.01	\$408,416.01	(\$408,416.01)	\$0.00	\$0.00
150-812 - Birch Grove-Interm-Gutter/Wall Repair in Library (CLOSED)	\$45,901.05	\$45,901.05	(\$45,901.05)	\$0.00	\$0.00
150-815 - Birch Grove - Intermediate - HVAC Systems (CLOSED)	\$1,243,753.19	\$1,243,753.19	(\$1,243,753.19)	\$0.00	\$0.00
150-824 - Birch Grove - Intermediate - Roof Repair (CLOSED)	\$1,000,252.64	\$1,000,252.64	(\$1,000,252.64)	\$0.00	\$0.00
150-825 - Birch Grove - Intermediate - EMS Controls (CLOSED)	\$110,476.36	\$110,476.36	(\$110,476.36)	\$0.00	\$0.00
150-827 - Birch Grove - Intermediate - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
150-837 - Birch Grove - Intermediate - Technology Upgrade (CLOSED)	\$117,948.06	\$117,948.06	(\$117,948.06)	\$0.00	\$0.00
150-841 - Birch Grove-Intermed Playground Equip Replacement (CLOSED)	\$50,877.68	\$50,877.68	(\$50,877.68)	\$0.00	\$0.00
150-851 - Birch Grove - Intermediate - Wireless (CLOSED)	\$8,842.76	\$8,842.76	(\$8,842.76)	\$0.00	\$0.00
150-853 - Birch Grove - Intermediate - Clocks, Bells, PA (CLOSED)	\$61,004.26	\$61,004.26	(\$61,004.26)	\$0.00	\$0.00
150-861 - Birch Grove - Intermediate -Fire Sprinkler Replace (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-650 - Musick - Facilities (CLOSED)	\$221.88	\$221.88	(\$221.88)	\$0.00	\$0.00
160-800 - Musick - Building (CLOSED)	\$60,965.05	\$60,965.05	(\$60,965.05)	\$0.00	\$0.00
160-804 - Musick - Playground Equipment (CLOSED)	\$275,142.59	\$275,142.59	(\$275,142.59)	\$0.00	\$0.00
160-809 - Musick - Asphalt for Playgrounds (CLOSED)	\$434,124.74	\$434,124.74	(\$434,124.74)	\$0.00	\$0.00
160-815 - Musick - HVAC Systems (CLOSED)	\$1,620,690.24	\$1,620,690.24	(\$1,620,690.24)	\$0.00	\$0.00
160-824 - Musick - Roof Repair (CLOSED)	\$834,404.75	\$834,404.75	(\$834,404.75)	\$0.00	\$0.00
160-825 - Musick - EMS Controls (CLOSED)	\$117,697.33	\$117,697.33	(\$117,697.33)	\$0.00	\$0.00
160-827 - Musick - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
160-828 - Musick - Plumbing Repairs (CLOSED)	\$781.39	\$781.39	(\$781.39)	\$0.00	\$0.00
160-837 - Musick - Technology Upgrade (CLOSED)	\$146,845.74	\$146,845.74	(\$146,845.74)	\$0.00	\$0.00
160-839 - Musick Portables (CLOSED)	\$22,220.00	\$22,220.00	(\$22,220.00)	\$0.00	\$0.00
160-841 - Musick Playground Equipment Replacement (CLOSED)	\$21,195.78	\$21,195.78	(\$21,195.78)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
160-851 - Musick - Wireless (CLOSED)	\$8,945.37	\$8,945.37	(\$8,945.37)	\$0.00	\$0.00
160-853 - Musick - Clocks, Bells, PA (CLOSED)	\$60,562.99	\$60,562.99	(\$60,562.99)	\$0.00	\$0.00
160-860 - Musick - Electrical panels (CLOSED)	\$1,471.00	\$1,471.00	(\$1,471.00)	\$0.00	\$0.00
160-861 - Musick - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-800 - Schilling - Building (CLOSED)	\$4,187.00	\$4,187.00	(\$4,187.00)	\$0.00	\$0.00
170-804 - Schilling - Playground Equipment (CLOSED)	\$281,982.00	\$281,982.00	(\$281,982.00)	\$0.00	\$0.00
170-809 - Schilling - Asphalt for Playgrounds (CLOSED)	\$635,923.20	\$635,923.20	(\$635,923.20)	\$0.00	\$0.00
170-815 - Schilling - HVAC Systems (CLOSED)	\$730,556.03	\$730,556.03	(\$730,556.03)	\$0.00	\$0.00
170-824 - Schilling - Roof Repair (CLOSED)	\$941,644.65	\$941,644.65	(\$941,644.65)	\$0.00	\$0.00
170-825 - Schilling - EMS Controls (CLOSED)	\$121,368.33	\$121,368.33	(\$121,368.33)	\$0.00	\$0.00
170-827 - Schilling - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-828 - Schilling - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-841 - Schilling Playground Equipment Replacemen (CLOSED)	\$43,213.33	\$43,213.33	(\$43,213.33)	\$0.00	\$0.00
170-843 - Schilling - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
170-851 - Schilling - Wireless (CLOSED)	\$10,896.71	\$10,896.71	(\$10,896.71)	\$0.00	\$0.00
170-853 - Schilling - Clocks, Bells, PA (CLOSED)	\$70,357.61	\$70,357.61	(\$70,357.61)	\$0.00	\$0.00
170-860 - Schilling - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
170-861 - Schilling - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-804 - Snow - Playground Equipment (CLOSED)	\$167,524.81	\$167,524.81	(\$167,524.81)	\$0.00	\$0.00
180-809 - Snow - Asphalt for Playgrounds (CLOSED)	\$231,436.24	\$231,436.24	(\$231,436.24)	\$0.00	\$0.00
180-815 - Snow - HVAC Systems (CLOSED)	\$406,084.50	\$406,084.50	(\$406,084.50)	\$0.00	\$0.00
180-824 - Snow - Roof Repair (CLOSED)	\$896,002.81	\$896,002.81	(\$896,002.81)	\$0.00	\$0.00
180-825 - Snow - EMS Controls (CLOSED)	\$111,667.33	\$111,667.33	(\$111,667.33)	\$0.00	\$0.00
180-827 - Snow - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-837 - Snow - Technology Upgrade (CLOSED)	\$109,522.83	\$109,522.83	(\$109,522.83)	\$0.00	\$0.00
180-841 - Snow Playground Equipment Replacement (CLOSED)	\$43,663.33	\$43,663.33	(\$43,663.33)	\$0.00	\$0.00
180-843 - Snow - Cafeteria Tables (CLOSED)	\$6,265.00	\$6,265.00	(\$6,265.00)	\$0.00	\$0.00
180-851 - Snow - Wireless (CLOSED)	\$7,950.16	\$7,950.16	(\$7,950.16)	\$0.00	\$0.00
180-853 - Snow - Clocks, Bells, PA (CLOSED)	\$60,543.96	\$60,543.96	(\$60,543.96)	\$0.00	\$0.00
180-860 - Snow - Electrical panels (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
180-861 - Snow - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-650 - Newark Junior High - Facilities (CLOSED)	\$96.21	\$96.21	(\$96.21)	\$0.00	\$0.00
200-800 - Newark Junion High-Building (CLOSED)	\$3,822.00	\$3,822.00	(\$3,822.00)	\$0.00	\$0.00
200-806 - Newark Junior High Concrete Walkway (CLOSED)	\$107,965.00	\$107,965.00	(\$107,965.00)	\$0.00	\$0.00
200-809 - Newark Junior High-Asphalt for Playground (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-815 - Newark Junior High - HVAC Systems (CLOSED)	\$1,736,643.65	\$1,736,643.65	(\$1,736,643.65)	\$0.00	\$0.00
200-824 - Newark Junior High - Roof Repair (CLOSED)	\$2,311,520.56	\$2,311,520.56	(\$2,311,520.56)	\$0.00	\$0.00
200-825 - Newark Junior High - EMS Controls (CLOSED)	\$225,169.33	\$225,169.33	(\$225,169.33)	\$0.00	\$0.00
200-827 - Newark Junior High Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-828 - Newark Junior High - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
200-829 - Newark Junior High Restroom Renovations (CLOSED)	\$21,059.00	\$21,059.00	(\$21,059.00)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
200-831 - Newark Junior High - Asphalt for Parking Lots (CLOSED)	\$8,200.00	\$8,200.00	(\$8,200.00)	\$0.00	\$0.00
200-837 - Newark Junior High - Technology Upgrade (CLOSED)	\$247,930.41	\$247,930.41	(\$247,930.41)	\$0.00	\$0.00
200-838 - Newark Junior High Gym Bleacher Repairs (CLOSED)	\$4,956.67	\$4,956.67	(\$4,956.67)	\$0.00	\$0.00
200-851 - Newark Junion High - Wireless (CLOSED)	\$22,385.94	\$22,385.94	(\$22,385.94)	\$0.00	\$0.00
200-853 - Newark Junior High - Clocks, Bells, PA (CLOSED)	\$124,975.68	\$124,975.68	(\$124,975.68)	\$0.00	\$0.00
200-861 - Newark Junior High - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-650 - NMHS - Facilities (CLOSED)	\$1,421.54	\$1,421.54	(\$1,421.54)	\$0.00	\$0.00
300-800 - NMHS - Building (CLOSED)	\$18,539.24	\$18,539.24	(\$18,539.24)	\$0.00	\$0.00
300-808 - NMHS Perimeter Fencing (CLOSED)	\$13,540.00	\$13,540.00	(\$13,540.00)	\$0.00	\$0.00
300-809 - NMHS - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-811 - NMHS - Dryrot Repair (CLOSED)	\$9,820.00	\$9,820.00	(\$9,820.00)	\$0.00	\$0.00
300-812 - NMHS, Weight Room Repair (CLOSED)	\$10,456.10	\$10,456.10	(\$10,456.10)	\$0.00	\$0.00
300-815 - Newark Memorial HVAC Control System Repair (CLOSED)	\$2,425,149.12	\$2,425,149.12	(\$2,425,149.12)	\$0.00	\$0.00
300-818 - NMHS, Replace Seats/Roof Repairs-Theater (CLOSED)	\$91,724.00	\$91,724.00	(\$91,724.00)	\$0.00	\$0.00
300-824 - NMHS, 300 Bldg., Roof Repairs (CLOSED)	\$6,938,057.68	\$6,938,057.68	(\$6,938,057.68)	\$0.00	\$0.00
300-825 - NMHS - EMS Controls (CLOSED)	\$672,081.43	\$672,081.43	(\$672,081.43)	\$0.00	\$0.00
300-827 - NMHS - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-832 - NMHS, Existing Classroom Renovations (CLOSED)	\$58,166.66	\$58,166.66	(\$58,166.66)	\$0.00	\$0.00
300-834 - NMHS - Exterior Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
300-836 - NMHS - Science Lab (CLOSED)	\$26,556.13	\$26,556.13	(\$26,556.13)	\$0.00	\$0.00
300-837 - NMHS - Technology Upgrade (CLOSED)	\$440,862.27	\$440,862.27	(\$440,862.27)	\$0.00	\$0.00
300-838 - Newark Memorial Gym Bleacher Repairs (CLOSED)	\$37,709.33	\$37,709.33	(\$37,709.33)	\$0.00	\$0.00
300-845 - NMHS - Locker Repairs (CLOSED)	\$4,720.00	\$4,720.00	(\$4,720.00)	\$0.00	\$0.00
300-851 - NMHS - Wireless (CLOSED)	\$42,349.73	\$42,349.73	(\$42,349.73)	\$0.00	\$0.00
300-853 - NMHS - Clocks, Bells, PA (CLOSED)	\$201,825.06	\$201,825.06	(\$201,825.06)	\$0.00	\$0.00
300-860 - NMHS -Electrical panels (CLOSED)	\$700.00	\$700.00	(\$700.00)	\$0.00	\$0.00
300-861 - NMHS - Fire Sprinkler Replacement (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
350-851 - Bridgepoint - Wireless (CLOSED)	\$2,263.38	\$2,263.38	(\$2,263.38)	\$0.00	\$0.00
360-851 - Crossroads - Wireless (CLOSED)	\$4,447.82	\$4,447.82	(\$4,447.82)	\$0.00	\$0.00
400-650 - MacGregor - Facilities (CLOSED)	\$372.20	\$372.20	(\$372.20)	\$0.00	\$0.00
400-800 - MacGregor - Building (CLOSED)	\$69,136.57	\$69,136.57	(\$69,136.57)	\$0.00	\$0.00
400-802 - MacGregor Door Hardware (CLOSED)	\$11,386.00	\$11,386.00	(\$11,386.00)	\$0.00	\$0.00
400-807 - MacGregor, Demolish Ramps (CLOSED)	\$4,050.00	\$4,050.00	(\$4,050.00)	\$0.00	\$0.00
400-809 - MacGregor - Asphalt for Playgrounds (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-815 - MacGregor HVAC System (CLOSED)	\$3,118,275.08	\$3,118,275.08	(\$3,118,275.08)	\$0.00	\$0.00
400-817 - MacGregor - Reconfigure Pod Area (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-824 - MacGregor - Roof Repair (CLOSED)	\$1,554,647.03	\$1,554,647.03	(\$1,554,647.03)	\$0.00	\$0.00
400-827 - MacGregor - Exterior Painting (CLOSED)	\$13.54	\$13.54	(\$13.54)	\$0.00	\$0.00
400-828 - MacGregor - Plumbing Repairs (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
400-832 - MacGregor -Existing Classroom Renovations (CLOSED)	\$31,024.28	\$31,024.28	(\$31,024.28)	\$0.00	(\$0.00)
400-834 - MacGregor Campus - Exterior Lighting (CLOSED)	\$22,659.26	\$22,659.26	(\$22,659.26)	\$0.00	\$0.00

PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
400-837 - MacGregor - Technology Upgrade (CLOSED)	\$66,465.43	\$66,465.43	(\$66,465.43)	\$0.00	\$0.00
400-860 - MacGregor -Electrical panels (CLOSED)	\$6,547.00	\$6,547.00	(\$6,547.00)	\$0.00	\$0.00
400-861 - MacGregor - Fire Sprinkler Replacement (CLOSED)	\$6,445.33	\$6,445.33	(\$6,445.33)	\$0.00	\$0.00
420-650 - Whiteford - Facilities (CLOSED)	\$221.85	\$221.85	(\$221.85)	\$0.00	\$0.00
420-800 - Whiteford - Building (CLOSED)	\$1,263.75	\$1,263.75	(\$1,263.75)	\$0.00	\$0.00
420-809 - Whiteford Playground, Concrete & Asphalt (CLOSED)	\$44,908.11	\$44,908.11	(\$44,908.11)	\$0.00	\$0.00
420-815 - Whiteford - HVAC System (CLOSED)	\$1,455,564.65	\$1,455,564.65	(\$1,455,564.65)	(\$0.00)	\$0.00
420-816 - Whiteford - Classroom Office Lighting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
420-824 - Whiteford - Roof Repair (CLOSED)	\$232,590.61	\$232,590.61	(\$232,590.61)	\$0.00	\$0.00
420-827 - Whiteford - Exterior Painting (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
530-804 - Technology Services - Playground Equipment (CLOSED)	\$339.55	\$339.55	(\$339.55)	\$0.00	\$0.00
530-837 - Technology Services Tech Upgrade (CLOSED)	\$7,570.09	\$7,570.09	(\$7,570.09)	\$0.00	\$0.00
530-850 - Technology Services - Lan Switches (CLOSED)	\$443,226.88	\$443,226.88	(\$443,226.88)	\$0.00	\$0.00
530-851 - Technology Services - Wireless (CLOSED)	\$260,615.15	\$260,615.15	(\$260,615.15)	\$0.00	\$0.00
530-852 - Technology Services - VOIP (CLOSED)	\$73,870.13	\$73,870.13	(\$73,870.13)	\$0.00	\$0.00
530-855 - Technology Services - Video Survelliance (CLOSED)	\$305,175.18	\$305,175.18	(\$305,175.18)	\$0.00	\$0.00
560-800 - Business Services - Building (CLOSED)	\$3,011.40	\$3,011.40	(\$3,011.40)	\$0.00	\$0.00
600-601 - Maint, Operation & Trans -Large Mower (CLOSED)	\$77,523.27	\$77,523.27	(\$77,523.27)	\$0.00	\$0.00
600-808 - Maint, Operation & Trans - Fencing Repairs (CLOSED)	\$1,891.00	\$1,891.00	(\$1,891.00)	\$0.00	\$0.00
600-813 - MOT - Security/Fire Alarm System- Elementary Sites (CLOSED)	\$20,363.22	\$20,363.22	(\$20,363.22)	\$0.00	\$0.00
600-828 - MOT - Plumbing Repairs (CLOSED)	\$9,473.19	\$9,473.19	(\$9,473.19)	\$0.00	\$0.00
600-837 - Maint, Operat & Trans-Technology Upgrade (CLOSED)	\$2,428.00	\$2,428.00	(\$2,428.00)	\$0.00	\$0.00
600-843 - Maint, Operation & Trans - Cafeteria Tables (CLOSED)	\$41,250.23	\$41,250.23	(\$41,250.23)	\$0.00	\$0.00
600-844 - MOT - Playground Safely (CLOSED)	\$59,998.86	\$59,998.86	(\$59,998.86)	\$0.00	\$0.00
620-650 - Facilities - Facilities (CLOSED)	\$85.50	\$85.50	(\$85.50)	\$0.00	\$0.00
620-815 - Facilities HVAC Systems (CLOSED)	\$813,921.43	\$813,921.43	(\$813,921.43)	\$0.00	\$0.00
620-834 - Facilities Exterior Lighting (CLOSED)	\$15,658.75	\$15,658.75	(\$15,658.75)	\$0.00	\$0.00
620-991 - Facilities - Revenue Carryover (CLOSED)	\$1,010.00	\$1,010.00	(\$1,010.00)	\$0.00	\$0.00
750-800 - Child Care Center - Building (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
800-851 - Adult School - Wireless (CLOSED)	\$8,234.69	\$8,234.69	(\$8,234.69)	\$0.00	\$0.00
900-800 - District Office - Building (CLOSED)	\$55,348.44	\$55,348.44	(\$55,348.44)	\$0.00	\$0.00
900-837 - District Office - Technology Upgrade (CLOSED)	\$2,576.70	\$2,576.70	(\$2,576.70)	\$0.00	\$0.00
900-851 - District Office - Wireless (CLOSED)	\$5,594.40	\$5,594.40	(\$5,594.40)	\$0.00	\$0.00
Grand Total	\$47,435,174.37	\$47,435,174.37	(\$47,435,174.37)	\$0.00	\$0.00



Project Summary Report – Open Projects

Program Overall Summary Report

Open Bond Projects

Cumulative as of 5-31-2020



PROJECT	BUD TOTAL	ENCUMBERED	DISBURSEMENT	BUD REMAIN.	ENC BALANCE
000-000 - District Operations	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
110-864 - Birch Grove - Electronic Key System	\$50,224.89	\$50,224.89	(\$28,259.22)	\$0.00	\$21,965.67
120-864 - Graham Elementary - Electronic Key System	\$35,605.08	\$35,605.08	(\$35,605.08)	\$0.00	\$0.00
130-837 - Kennedy - Technology Upgrade	\$152,067.76	\$152,067.76	(\$119,220.63)	\$0.00	\$32,847.13
130-864 - Kennedy - Electronic Key System	\$70,117.82	\$70,117.82	(\$70,117.82)	\$0.00	\$0.00
140-837 - Lincoln - Technology Upgrade	\$165,860.26	\$165,860.26	(\$116,524.56)	\$0.00	\$49,335.70
140-864 - Lincoln - Electronic Key System	\$46,167.21	\$46,167.21	(\$46,167.21)	\$0.00	\$0.00
150-864 - Birch Grove - Electronic Key System	\$48,415.56	\$48,415.56	(\$48,403.53)	\$0.00	\$12.03
160-864 - Musick - Electronic Key System	\$55,552.23	\$55,552.23	(\$55,534.18)	\$0.00	\$18.05
170-837 - Schilling - Technology Upgrade	\$146,280.49	\$146,280.49	(\$139,386.40)	\$0.00	\$6,894.09
170-864 - Schilling - Electronic Key System	\$67,202.09	\$67,202.09	(\$67,202.09)	\$0.00	\$0.00
180-864 - Snow - Electronic Key System	\$32,436.09	\$32,436.09	(\$32,402.80)	\$0.00	\$33.29
200-813 - Newark Junior High - Security/Fire Alarm Systems	\$85,995.00	\$85,995.00	(\$85,995.00)	\$0.00	\$0.00
200-864 - Newark Junior High - Electronic Key System	\$111,298.77	\$111,298.77	(\$935.20)	\$0.00	\$110,363.57
300-828 - NMHS - Plumbing Repairs	\$55,205.00	\$55,205.00	(\$38,945.00)	\$0.00	\$16,260.00
300-864 - NMHS - Electronic Key System	\$136,984.80	\$136,984.80	(\$4,942.26)	\$0.00	\$132,042.54
300-865 - NMHS - Flooring	\$112,640.00	\$112,640.00	(\$86,433.24)	\$0.00	\$26,206.76
400-813 - MacGregor - Security/Fire Alarm Systems	\$23,469.76	\$23,469.76	\$0.00	\$0.00	\$23,469.76
400-864 - MacGregor - Electronic Key System	\$38,711.92	\$38,711.92	\$0.00	\$0.00	\$38,711.92
600-650 - Maint, Operation & Trans - Facilities	\$473,324.10	\$473,324.10	(\$468,560.11)	\$0.00	\$4,763.99
620-800 - Facilities - Building	\$5,885,932.59	\$5,885,932.59	(\$5,868,525.59)	\$0.00	\$17,407.00
900-000 - District Operations	\$526,837.49	\$526,837.49	(\$526,837.49)	\$0.00	\$0.00
900-650 - Legal Notices -District Facilities	\$76,146.69	\$76,146.69	(\$73,880.19)	\$0.00	\$2,266.50
900-815 - HVAC System	\$1,809.70	\$1,809.70	(\$1,809.70)	\$0.00	\$0.00
900-863 - District Office - Facilities Master Plan	\$488,927.75	\$488,927.75	(\$488,927.75)	\$0.00	\$0.00
Grand Total	\$8,887,213.05	\$8,887,213.05	(\$8,404,615.05)	\$0.00	\$482,598.00



Project Encumbrance Report

Project Encumbrance Report

Open Projects Only

Cumulative as of 5-31-2020



Encumbrances, Expenses and Current Liabilities, Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure

			G, Interest)	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
		00	0-000 - District Op	perations
Board of Equalization	\$0.00	\$0.00	\$0.00	
	\$0.00	\$0.00	\$0.00	Project Totals for 000-000 - District Operations
		110-864 - B	irch Grove - Elect	ronic Key System
Access Hardware Supply	\$46,149.50	(\$24,183.83)	\$21,965.67	
N.U.S.D.	\$4,075.39	(\$4,075.39)	\$0.00	
	\$50,224.89	(\$28,259.22)	\$21,965.67	Project Totals for 110-864 - Birch Grove - Electronic Key System
		120-864 - Graha	am Elementary - E	Electronic Key System
Access Hardware Supply	\$33,920.43	(\$33,920.43)	\$0.00	
N.U.S.D.	\$1,684.65	(\$1,684.65)	\$0.00	
	\$35,605.08	(\$35,605.08)	\$0.00	Project Totals for 120-864 - Graham Elementary - Electronic Key System
DecoTech Systems	\$152,067.76	(\$119,220.63)	- Kennedy - Techn \$32,847.13	
	\$152,067.76	(\$119,220.63)	\$32,847.13	Project Totals for 130-837 - Kennedy - Technology Upgrade
		130-864 -	Kennedy - Electro	onic Key System
Access Hardware Supply	\$67,973.72	(\$67,973.72)	\$0.00	
N.U.S.D.	\$2,144.10	(\$2,144.10)	\$0.00	
	\$70,117.82	(\$70,117.82)	\$0.00	Project Totals for 130-864 - Kennedy - Electronic Key System
		140-837	- Lincoln - Techno	ology Upgrade
DecoTech Systems	\$165,540.98	(\$116,205.28)	\$49,335.70	
Monoprice	\$319.28	(\$319.28)	\$0.00	
	\$165,860.26	(\$116,524.56)	\$49,335.70	Project Totals for 140-837 - Lincoln - Technology Upgrade
		140-864 -	- Lincoln - Electro	nic Key System
Access Hardware Supply	\$43,295.66	(\$43,295.66)	\$0.00	
N.U.S.D.	\$2,871.55	(\$2,871.55)	\$0.00	
	\$46,167.21	(\$46,167.21)	\$0.00	Project Totals for 140-864 - Lincoln - Electronic Key System
		150-864 - B	irch Grove - Elect	ronic Key System
Access Hardware Supply	\$46,730.91	(\$46,718.88)	\$12.03	
N.U.S.D.	\$1,684.65	(\$1,684.65)	\$0.00	
		• • • • • • • • • • • • • • • • • • • •		

\$12.03 Project Totals for 150-864 - Birch Grove - Electronic Key System

\$48,415.56

(\$48,403.53)

			G, Interest)	
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
		160-864	· Musick - Electro	nic Key System
Access Hardware Supply	\$52,489.25	(\$52,471.20)	\$18.05	
N.U.S.D.	\$3,062.98	(\$3,062.98)	\$0.00	
	\$55,552.23	(\$55,534.18)	\$18.05	Project Totals for 160-864 - Musick - Electronic Key System
		170-837	- Schilling - Techn	nology Upgrade
DecoTech Systems	\$146,280.49	(\$139,386.40)	\$6,894.09	
	\$146,280.49	(\$139,386.40)	\$6,894.09	Project Totals for 170-837 - Schilling - Technology Upgrade
		170-864 -	Schilling - Electro	onic Key System
Access Hardware Supply	\$59,895.39	(\$59,895.39)	\$0.00	
N.U.S.D.	\$7,306.70	(\$7,306.70)	\$0.00	
	\$67,202.09	(\$67,202.09)	\$0.00	Project Totals for 170-864 - Schilling - Electronic Key System
		180-864	- Snow - Electron	ic Key System
Access Hardware Supply	\$30,904.59	(\$30,871.30)	\$33.29	
N.U.S.D.	\$1,531.50	(\$1,531.50)	\$0.00	
	\$32,436.09	(\$32,402.80)	\$33.29	Project Totals for 180-864 - Snow - Electronic Key System
		200-813 - Newark	Junior High - Seci	urity/Fire Alarm Systems
Bailey Fence	\$85,995.00	(\$85,995.00)	\$0.00	
	\$85,995.00	(\$85,995.00)	\$0.00	Project Totals for 200-813 - Newark Junior High - Security/Fire Alarm Systems
		200-864 - Newa	rk Junior High - E	Electronic Key System
Access Hardware Supply	\$111,298.77	(\$935.20)	\$110,363.57	
	\$111,298.77	(\$935.20)	\$110,363.57	Project Totals for 200-864 - Newark Junior High - Electronic Key System
		300-82	28 - NMHS - Plumi	bing Repairs
Frank Bonetti	\$55,205.00	(\$38,945.00)	\$16,260.00	
	\$55,205.00	(\$38,945.00)	\$16,260.00	Project Totals for 300-828 - NMHS - Plumbing Repairs
		300-864	- NMHS - Electron	nic Key System
Access Hardware Supply	\$132,907.60	(\$865.06)	\$132,042.54	
N.U.S.D.	\$4,077.20	(\$4,077.20)	(\$0.00)	
	\$136,984.80	(\$4,942.26)	\$132,042.54	Project Totals for 300-864 - NMHS - Electronic Key System
		3	00-865 - NMHS - F	Flooring
JB Jordan & Associates	\$112,640.00	(\$86,433.24)	\$26,206.76	•
	. ,	, , , ,		

Encumbrances, Expenses and Current Liabilities, Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

	. ,	,	G, Interest)	(a.c.) (conso 2), runu 2 110 102 (conso 0), runu 2 110 100 00 2 2 2 2 2 2 2 2 2 2 2 2 2
VENDOR	ENCUMBRANCE	EXPENDITURE	BALANCE	DESCRIPTION
	\$112,640.00	(\$86,433.24)	\$26,206.76	Project Totals for 300-865 - NMHS - Flooring
		400-813 - Mac	Gregor - Security	//Fire Alarm Systems
Protection One	\$23,469.76	\$0.00	\$23,469.76	
	\$23,469.76	\$0.00	\$23,469.76	Project Totals for 400-813 - MacGregor - Security/Fire Alarm Systems
		400-864 - N	/lacGregor - Electr	ronic Key System
Access Hardware Supply	\$38,711.92	\$0.00	\$38,711.92	
	\$38,711.92	\$0.00	\$38,711.92	Project Totals for 400-864 - MacGregor - Electronic Key System
		600-650 - M	laint, Operation &	Trans - Facilities
ARC Northern	\$10,989.27	(\$10,989.27)	\$0.00	
Bay Area News	\$194.04	(\$194.04)	(\$0.00)	
East Bay Blue	\$72.35	(\$72.35)	(\$0.00)	
Lozano Smith	\$70,434.24	(\$70,434.24)	\$0.00	
N.U.S.D.	\$360,620.45	(\$355,856.46)	\$4,763.99	
Salas O'Brien	\$31,013.75	(\$31,013.75)	\$0.00	
	\$473,324.10	(\$468,560.11)	\$4,763.99	Project Totals for 600-650 - Maint, Operation & Trans - Facilities
		62	0-800 - Facilities -	Building
AEDIS Architects	\$67,148.10	(\$67,148.10)	\$0.00	
California Financial Services	\$423,425.00	(\$410,225.00)	\$13,200.00	
Christy White Accountancy	\$24,969.48	(\$20,762.48)	\$4,207.00	
Crowe Horwath	\$6,000.00	(\$6,000.00)	\$0.00	
Dannis Woliver	\$2,202.50	(\$2,202.50)	\$0.00	
DecoTech Systems	\$3,641.44	(\$3,641.44)	\$0.00	
Independent Roofing	\$48,672.00	(\$48,672.00)	\$0.00	
Lozano Smith	\$21,885.17	(\$21,885.17)	\$0.00	
Nor Cal Construction	\$20,048.28	(\$20,048.28)	\$0.00	
N.U.S.D.	\$0.00	\$0.00	\$0.00	
Sensible Environmental	\$225,173.40	(\$225,173.40)	\$0.00	
Vanir Construction	\$5,042,767.22	(\$5,042,767.22)	\$0.00	
	\$5,885,932.59	(\$5,868,525.59)	\$17,407.00	Project Totals for 620-800 - Facilities - Building

900-000 - District Operations

AEDIS Architects	\$0.00	\$0.00	\$0.00	
N.U.S.D.	\$10,748.08	(\$10,748.08)	\$0.00	
US Bank	\$516,089.41	(\$516,089.41)	\$0.00	
	\$526,837.49	(\$526,837.49)	\$0.00	Project Totals for 900-000 - District Operations

Encumbrances, Expenses and Current Liabilities, Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

BALANCE

		900-650 -	Legal Notices -Di	istrict Facilities
Bay Area News	\$3,023.42	(\$3,023.42)	\$0.00	
Dannis Woliver	\$332.50	(\$332.50)	\$0.00	
Lozano Smith	\$66,472.62	(\$64,206.12)	\$2,266.50	
Sign A Rama	\$6,318.15	(\$6,318.15)	\$0.00	
	\$76,146.69	(\$73,880.19)	\$2,266.50	Project Totals for 900-650 - Legal Notices -District Facilities
N.U.S.D.	(\$8,015.74)	\$8,015.74	900-815 - HVAC S \$0.00	
Salas O'Brien	\$9,825.44	(\$9,825.44)	\$0.00	
	\$1,809.70	(\$1,809.70)	\$0.00	Project Totals for 900-815 - HVAC System
		900-863 - D	istrict Office - Fac	ilities Master Plan
AEDIS Architects	\$488,927.75	(\$488,927.75)	(\$0.00)	
	\$488,927.75	(\$488,927.75)	(\$0.00)	Project Totals for 900-863 - District Office - Facilities Master Plan

VENDOR

ENCUMBRANCE

\$8,887,213.05

EXPENDITURE

(\$8,404,615.05)

DESCRIPTION

\$482,598.00 District Grand Totals for Newark Unified School District (for selected data)



Project Expenditure Report

Project Expenditure Report

Bond Expenditures

2-1-2020 to 5-31-2020



Expenses and Current Liabilities, From 02/01/2020 Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT: 110-864 - Birch Grove - Electronic Key System

B - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						3,075.04				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						190.65				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						44.59				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						1.54				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						80.26				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						70.73				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	3,462.81	0.00	0.00	0.00	\$3,462.81
	•	'		<u>'</u>	•	•				'					•
				Project	Subtotal										\$3,462.81

PROJECT: 120-864 - Graham Elementary - Electronic Key System

- Plannii	ing														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						1,496.00				Bond Support
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						92.76				Bond Support
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						21.70				Bond Support
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						0.74				Bond Support
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						39.05				Bond Support
02/28/2020 N.	I.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						34.40				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	1,684.65	0.00	0.00	0.00	\$1,684.65

PROJECT: 140-864 - Lincoln - Electronic Key System

3 - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						544.00				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						33.73				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						7.89				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						0.27				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						14.20				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						12.51				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	612.60	0.00	0.00	0.00	\$612.60
	•			•	•					•					
				Project	Subtotal										\$612.60

Expenses and Current Liabilities, From 02/01/2020 Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

PROJECT: 150-864 - Birch Grove - Electronic Key System

B - Plan	ning									, ,					
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						1,496.00				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						92.76				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						21.70				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						0.74				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						39.05				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						34.40				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	1,684.65	0.00	0.00	0.00	\$1,684.65

C - Cons	struction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
03/06/2020	Access Hardware Supply	51303910		Fund 21:9102	4410								46,157.76		Non-Capitalized Equipment
				C - Construction	Subtotal	0.00	0.00	0.00	0.00	0.00	0.00	0.00	46,157.76	0.00	\$46,157.76
		•			-	•	-								
				Project	Subtotal										\$47,842.41

PROJECT: 160-864 - Musick - Electronic Key System

3 - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						408.00				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						25.28				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						5.90				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						0.22				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						10.63				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						9.40				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						2,312.00				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						143.35				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						33.53				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						1.15				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						60.35				Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						53.17				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	3,062.98	0.00	0.00	0.00	\$3,062.98

PROJECT: 170-864 - Schilling - Electronic Key System

	nning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						408.00		Bond Support

Expenses and Current Liabilities, From 02/01/2020 Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

3 - Plani	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						25.30				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						5.92				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						0.20				Bond Support
2/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						10.65				Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						9.38				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	459.45	0.00	0.00	0.00	\$459.45
				•	•	•			•		•	•		•	•
				Project	Subtotal										\$459.45

PROJECT: 200-813 - Newark Junior High - Security/Fire Alarm Systems

C - Cons	struction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
05/13/2020	Bailey Fence	51334140		Fund 21:9102	6225				85,995.00						Improvement of Building
				C - Construction	Subtotal	0.00	0.00	0.00	85,995.00	0.00	0.00	0.00	0.00	0.00	\$85,995.00
		•		•	•	•									
				Project	Subtotal										\$85,995.00

PROJECT: 300-828 - NMHS - Plumbing Repairs

	struction														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM	DESCRIPTION / PURPOSE
03/09/2020	Frank Bonetti	51305120		Fund 21:9102	6120				38,945.00						Improvement of Site
				C - Construction	Subtotal	0.00	0.00	0.00	38,945.00	0.00	0.00	0.00	0.00	0.00	\$38,945.00
										•	-				
				Project	Subtotal										\$38,945.00

PROJECT: 300-864 - NMHS - Electronic Key System

3 - Plan	ning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		DESCRIPTION / PURPOSE
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						1,051.52		Bond Support
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						65.19		Bond Support
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						15.25		Bond Support
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						0.53		Bond Support
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						27.44		Bond Support
03/31/2020	N.U.S.D.	PR20-00104	F	Fund 21:9102	1000-3900						24.19		Bond Support
05/29/2020	N.U.S.D.	PR20-00135	F	Fund 21:9102	1000-3900						472.96		Bond Support
05/29/2020	N.U.S.D.	PR20-00135	F	Fund 21:9102	1000-3900						29.32		Bond Support
05/29/2020	N.U.S.D.	PR20-00135	F	Fund 21:9102	1000-3900						6.86		Bond Support
05/29/2020	N.U.S.D.	PR20-00135	F	Fund 21:9102	1000-3900						0.24		Bond Support

Expenses and Current Liabilities, From 02/01/2020 Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

B - Plani	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						12.34				Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						10.88				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	1,716.72	0.00	0.00	0.00	\$1,716.72
					•			•	•	•		•			
				Project	Subtotal										\$1 716 72

PROJECT: 600-650 - Maint, Operation & Trans - Facilities

B - Plan	ning												
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS		DESCRIPTION / PURPOSE
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						3,605.96		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						351.36		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						711.14		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						222.79		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						52.11		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						1.98		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						103.29		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						91.02		Bond Support
02/28/2020	N.U.S.D.	PR20-00091		Fund 21:9102	1000-3900						20.00		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						3,605.96		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						711.14		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						201.01		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						47.02		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						1.80		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						94.12		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						82.94		Bond Support
03/31/2020	N.U.S.D.	PR20-00104		Fund 21:9102	1000-3900						20.00		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						3,605.96		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						711.14		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						201.01		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						47.02		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						1.80		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						94.12		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						82.94		Bond Support
04/30/2020	N.U.S.D.	PR20-00120		Fund 21:9102	1000-3900						20.00		Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						3,605.96		Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						711.14		Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						201.01		Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						47.02		Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						1.80		Bond Support

Expenses and Current Liabilities, From 02/01/2020 Up To 06/01/2020, Fund 21:9100 (Series A), Fund 21:9101 (Series B), Fund 21:9102 (Series C), Fund 21:9135 US Bank, Fund 21:9150 (Measure G, Interest)

B - Plan	ning														
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						94.12				Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						82.94				Bond Support
05/29/2020	N.U.S.D.	PR20-00135		Fund 21:9102	1000-3900						20.00				Bond Support
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	19,451.62	0.00	0.00	0.00	\$19,451.62
				•											•
				Project	Subtotal										\$19,451.62

PROJECT: 620-800 - Facilities - Building

B - Planning															
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	APN NUMBER	FUND CODE	OBJECT CODE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS				DESCRIPTION / PURPOSE
02/03/2020	California Financial Services	51293581		Measure G, Interest	5820						13,200.00				
03/20/2020	Christy White Accountancy	51307681 [CL]		Fund 21:9102	5815						(4,207.00)				Audit Expense
03/20/2020	Christy White Accountancy	51307681		Fund 21:9102	5815						4,207.00				Audit Expense
04/24/2020	California Financial Services	51330971		Measure G, Interest	5820						13,200.00				Consultants
				B - Planning	Subtotal	0.00	0.00	0.00	0.00	0.00	26,400.00	0.00	0.00	0.00	\$26,400.00

Grand Totals for Selected Projects											
Selected Projects Total \$229,633.24											